

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2020

User: tnorman

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1701423-0

Estimate Number: 0036

Pay Period: 04/03/2020
to 05/04/2020

Contract Location:

WIDENING I-75/SR 401 BEGIN N OF SR133 & EXTEND TO THE

Time Allowed:

1149 Days

Elapsed Calendar Days:

1054 Days

Percent Time:

91.73

District: 4

Area: 01

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
P. O. BOX 546

Date Let:

06/16/2017

Date Awarded:

06/16/2017

Date Contract Executed:

08/08/2017

Date Notice to Proceed:

06/16/2017

Date Work Began:

08/23/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

08/07/2020

VALDOSTA

GA 31603-0546

Phone: (229)244-9286

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$49,746,010.59

Original Contract Amount \$48,471,167.45

Funds Available \$3,743,693.03

Percent Complete 92.47%

Counties:

Lowndes

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000762	\$49,746,010.59	\$48,471,167.45	\$3,743,693.03	92.47%	\$946,155.45

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2020

User: tnorman

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1701423-0

Estimate Number: 0036

Pay Period: 04/03/2020
to 05/04/2020

Project Number: 0000762 I-75/SR 401 - INTERCHANGE IMPROVEMENTS

Federal State Project Number: NHS00-0000-00(762)

	Total to Date	Prev to Date	This Estimate
Participating	\$36,801,854.00	\$36,044,929.64	\$756,924.36
Non-Participating	\$9,200,463.56	\$9,011,232.47	\$189,231.09
Total Earnings	\$46,002,317.56	\$45,056,162.11	\$946,155.45
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$46,002,317.56	\$45,056,162.11	\$946,155.45
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$46,002,317.56	\$45,056,162.11	

Total Payable: **\$946,155.45**

Rpt-ID: RCPEsprj

Georgia

Date: 05/04/2020

User: tnorman

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1701423-0

Estimate Number: 0036

Pay Period: 04/03/2020
to 05/04/2020

Project Number 0000762

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0014	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		2,000.000 45.000	1,177.250 43.000 1,220.250	\$1,935.00	\$54,911.25
0055	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		10,341.000 76.500	4,449.540 5,825.130 10,274.670	\$445,622.45	\$786,012.26
0070	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		4,520.000 77.000	9,107.200 186.330 9,293.530	\$14,347.41	\$715,601.81
0072	167-1500	WATER QUALITY INSPECTIONS	MO	47.000 2500.000	31.000 1.000 32.000	\$2,500.00	\$80,000.00
0090	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	5,000.000 3.000	9,881.790 2,697.711 12,579.501	\$8,093.13	\$37,738.50
0130	441-0748	CONCRETE MEDIAN, 6 IN	SY	3,100.000 48.000	1,883.300 386.770 2,270.070	\$18,564.96	\$108,963.36
0135	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	5,100.000 55.000	4,651.708 249.770 4,901.478	\$13,737.35	\$269,581.29
0475	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	23.000 425.000	.000 22.000 22.000	\$9,350.00	\$9,350.00
0485	668-1210	CATCH BASIN, GP 2, ADDL DEPTH	LF	2.000 500.000	.000 2.000 2.000	\$1,000.00	\$1,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2020

User: tnorman

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA1701423-0

Estimate Number: 0036

Pay Period: 04/03/2020
to 05/04/2020

Project Number 0000762

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0505	668-2210	DROP INLET, GP 2, ADDL DEPTH	LF	4.000 500.000	.000 4.000 4.000	\$2,000.00	\$2,000.00
0703	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		600.000 45.000	.000 67.500 67.500	\$3,037.50	\$3,037.50
0718	636-1045	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		255.000 48.000	.000 195.000 195.000	\$9,360.00	\$9,360.00
0818	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 1	LS	1.000 113900.000	.000 .900 .900	\$102,510.00	\$102,510.00
0821	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 2	LS	1.000 121423.000	.000 .900 .900	\$109,280.70	\$109,280.70
0822	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 3	LS	1.000 116715.000	.000 .900 .900	\$105,043.50	\$105,043.50
0933	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	550.000 7.000	.000 450.000 450.000	\$3,150.00	\$3,150.00
0938	682-9950	DIRECTIONAL BORE - 3 IN	LF	1,750.000 10.000	.000 400.000 400.000	\$4,000.00	\$4,000.00
1348	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	38,100.000 6.000	31,901.000 2,801.000 34,702.000	\$16,806.00	\$208,212.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2020

User: tnorman

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1701423-0

Estimate Number: 0036

Pay Period: 04/03/2020
to 05/04/2020

Project Number 0000762

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1448	413-0750	TACK COAT	GL	16,675.000 2.850	13,788.000 3,236.000 17,024.000	\$9,222.60	\$48,518.40
5325	615-1100	DIRECTIONAL BORE PIPE - 3 IN	LF	550.000 12.000	.000 450.000 450.000	\$5,400.00	\$5,400.00
5340	158-1000	TRAINING HOURS	HR	10,000.000 0.800	3,681.500 409.750 4,091.250	\$327.80	\$3,273.00
5365	441-0004	CONC SLOPE PAV, 4 IN	SY	350.000 60.000	3,544.679 475.000 4,019.679	\$28,500.00	\$241,180.74
Category Amount:						\$913,788.40	\$2,908,124.31
Category Number: 0050 ASPHALT CEMENT PRICE ADJUSTMENT							
9001	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	322,993.280 32,367.050 355,360.330	\$32,367.05	\$355,360.33
(IN#2)- ASSOCIATED WITH (IN#1)							
Category Amount:						\$32,367.05	\$355,360.33
Project Total Amount:						\$946,155.45	\$46,002,317.56