

Estimate Summary By Project

Contract ID: B1CBA1701444-0

Estimate Number: 0001

Pay Period: 08/25/2017

to 11/01/2017

**Contract Location:**  
VARIOUS LOCATIONS IN LAMAR AND PIKE COUNTIES.

**Time Allowed:** 372 **Days**  
**Elapsed Calender Days:** 69 **Days**  
**Percent Time:** 18.55

**District:** 3                      **Area:** 01

**Contractor:**  
MID-STATES STRIPING, INC.  
2772 OLD GRAY HWY.

**Date Let:** 06/16/2017  
**Date Awarded:** 06/16/2017  
**Date Contract Executed:** 08/24/2017  
**Date Notice to Proceed:** 08/25/2017  
**Date Work Began:** 00/00/0000  
**Date Time Stopped:** 00/00/0000  
**Date Accepted:** 00/00/0000  
**Adjusted Completion Date:** 08/31/2018

MACON                                      GA 31211-6604  
**Phone:** (800)892-2794

**Escrow Agent:**  
**Surety Co:** CONTRACTORS BONDING INSURANCE CO.

**Current Contract Amount**                      \$379,282.65  
**Original Contract Amount**                      \$379,282.65  
**Funds Available**                                      \$377,562.90  
**Percent Complete**                                      0.45%

**Counties:**  
Lamar                      Pike

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015176	\$189,435.80	\$189,435.80	\$187,716.05	0.91%	\$1,719.75
0015177	\$189,846.85	\$189,846.85	\$189,846.85	0.00%	\$0.00

Chief Engineer

## Estimate Summary By Project

Contract ID: B1CBA1701444-0

Estimate Number: 0001

Pay Period: 08/25/2017

to 11/01/2017

Project Number: 0015176 SAFETY IMPROVEMENT

Federal State Project Number: 0015176

	Total to Date	Prev to Date	This Estimate
Participating	\$1,547.78	\$0.00	\$1,547.78
Non-Participating	\$171.97	\$0.00	\$171.97
<b>Total Earnings</b>	<b>\$1,719.75</b>	<b>\$0.00</b>	<b>\$1,719.75</b>
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	<b>\$1,719.75</b>	<b>\$0.00</b>	<b>\$1,719.75</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
<b>Total:</b>	<b>\$1,719.75</b>	<b>\$0.00</b>	

<b>Total Payable:</b>	<b>\$1,719.75</b>
-----------------------	-------------------

## Estimate Summary By Project

Contract ID: B1CBA1701444-0

Estimate Number: 0001

Pay Period: 08/25/2017  
to 11/01/2017

Project Number: 0015177 VARIOUS LOCATIONS - SAFETY IMPROVEMENTS

Federal State Project Number: 0015177

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$0.00	\$0.00	\$0.00
<b>Total Earnings</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
<b>Total:</b>	<b>\$0.00</b>	<b>\$0.00</b>	

<b>Total Payable:</b>	<b>\$0.00</b>
-----------------------	---------------

Estimate Summary By Project

Contract ID: B1CBA1701444-0

Estimate Number: 0001

Pay Period: 08/25/2017  
to 11/01/2017

Project Number 0015176

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 1000.000	.000 .250 .250	\$250.00	\$250.00
		0015176					
0035	652-2501	SOLID TRAFFIC STRIPE, 5 IN, WHITE	LM	95.100 700.000	.000 1.008 1.008	\$705.60	\$705.60
0040	652-2502	SOLID TRAFFIC STRIPE, 5 IN, YELLOW	LM	74.000 775.000	.000 .986 .986	\$764.15	\$764.15
<b>Category Amount:</b>						\$1,719.75	\$1,719.75
<b>Project Total Amount:</b>						\$1,719.75	\$1,719.75