

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2020

User: mphilip

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1701479-0

Estimate Number: 0030

Pay Period: 12/01/2019
to 12/31/2019

Contract Location:

I-985/SR 13 NORTH OF SR 13 CROSSOVER NEAR MARTIN I

Time Allowed:

713 Days

Elapsed Calender Days:

835 Days

Percent Time:

117.11

District: 1

Area: 01

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

Date Let:

06/16/2017

Date Awarded:

06/16/2017

Date Contract Executed:

09/15/2017

Date Notice to Proceed:

09/18/2017

Date Work Began:

09/20/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

08/31/2019

AUBURN

GA 30011-2437

Phone: (770)945-0810

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$34,928,921.98

Original Contract Amount \$33,925,842.02

Funds Available \$2,162,081.14

Percent Complete 94.46%

Counties:

Hall

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000425	\$34,928,921.98	\$33,925,842.02	\$2,162,081.14	93.81%	\$49,610.77

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2020

User: mphillip

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1701479-0

Estimate Number: 0030

Pay Period: 12/01/2019
to 12/31/2019

Project Number: 0000425 I-985/SR 13 - INTERCHANGE CONSTRUCTION

Federal State Project Number: NHS00-0000-00(425)

	Total to Date	Prev to Date	This Estimate
Participating	\$26,395,887.01	\$26,309,847.22	\$86,039.79
Non-Participating	\$6,598,971.83	\$6,577,461.85	\$21,509.98
Total Earnings	\$32,994,858.84	\$32,887,309.07	\$107,549.77
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$32,994,858.84	\$32,887,309.07	\$107,549.77
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$228,018.00)	(\$170,079.00)	(\$57,939.00)
Total:	\$32,766,840.84	\$32,717,230.07	
		Total Payable:	\$49,610.77

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2020

User: mphillip

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1701479-0

Estimate Number: 0030

Pay Period: 12/01/2019
to 12/31/2019

Project Number 0000425

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.912		
				109836.330	.020		
					.932	\$2,196.73	\$102,367.46
		NHS00-0000-00(425)					
0035	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.944		
				53870.180	.041		
					.985	\$2,208.68	\$53,062.13
0364	611-5551	RESET SIGN	EA	5.000	.000		
				531.990	1.000		
					1.000	\$531.99	\$531.99
0405	643-5000	WOVEN WIRE SPECIAL DESIGN GAME FENCE	LF	16,000.000	2,769.100		
				10.610	3,395.900		
					6,165.000	\$36,030.50	\$65,410.65
0540	716-2000	EROSION CONTROL MATS, SLOPES	SY	94,995.000	44,531.328		
				1.000	123.250		
					44,654.578	\$123.25	\$44,654.58
0550	163-0240	MULCH	TN	850.000	602.426		
				115.560	3.165		
					605.591	\$365.75	\$69,982.10
0560	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA /SAND BAGS	EA	385.000	282.500		
				272.570	8.750		
					291.250	\$2,384.99	\$79,386.01
Category Amount:						\$43,841.89	\$415,394.92
Category Number: 0020 BRIDGES							
0985	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.900		
				840250.000	.050		
					.950	\$42,012.50	\$798,237.50

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2020

User: mphillip

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA1701479-0

Estimate Number: 0030

Pay Period: 12/01/2019
to 12/31/2019

Project Number 0000425

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGES							
1015	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.940		
				141125.000	.060		
					1.000	\$8,467.50	\$141,125.00
	1						
Category Amount:						\$50,480.00	\$939,362.50
Category Number: 0030 MSE WALLS							
1250	627-1120	COPING B, WALL NO -	LF	154.000	120.000		
				219.420	29.000		
					149.000	\$6,363.18	\$32,693.58
	2						
Category Amount:						\$6,363.18	\$32,693.58
Category Number: 0010 ROADWAY							
1375	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	15.000	7.750		
				330.500	.250		
					8.000	\$82.63	\$2,644.00
1455	999-0068	SAND FILTER	EA	1.000	.750		
				37161.500	.100		
					.850	\$3,716.15	\$31,587.28
	(4C)						
1460	999-0068	SAND FILTER	EA	1.000	.750		
				42864.390	.100		
					.850	\$4,286.44	\$36,434.73
	(5A)						
1470	999-3125	RETENTION POND	L S	1.000	1.250		
				81920.690	-.500		
					.750	\$-40,960.35	\$61,440.52
	(WET DETENTION 7A)						
1545	711-0400	TURF REINFORCING MATTING, TP 4	SY	1,000.000	698.890		
				6.660	50.000		
					748.890	\$333.00	\$4,987.61

Rpt-ID: RCPEsprj

Georgia

Date: 01/03/2020

User: mPhillip

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1701479-0

Estimate Number: 0030

Pay Period: 12/01/2019
to 12/31/2019

Project Number 0000425

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
9019	210-0100	GRADING COMPLETE -	LS	.000	.988		
				6567805.500	.006		
					.994	\$39,406.83	\$6,528,398.67
		CHANGING GRADING COMPLETE DUE TO 107.23H VIOLATION					
		ITEM ADDED					
Category Amount:						\$6,864.70	\$6,665,492.81
Project Total Amount:						\$107,549.77	\$32,994,858.84