

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2019

User: arichard

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1701511-1

Estimate Number: 0012

Pay Period: 12/01/2018
to 01/03/2019

Contract Location:

US 27 ALT/SR 41; ALSO INCLUDES A DETOUR BRIDGE.

Time Allowed:

910 Days

Elapsed Calender Days:

427 Days

Percent Time:

46.92

District: 3

Area: 05

Contractor:

MCCOY GRADING, INC.
450 CALLAWAY RD.

Date Let:

09/22/2017

Date Awarded:

09/22/2017

Date Contract Executed:

11/03/2017

Date Notice to Proceed:

11/03/2017

GREENVILLE

GA 30222-3388

Date Work Began:

01/05/2018

Phone: (706)672-2690

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

04/30/2020

Surety Co: PHILADELPHIA INDEMNITY INSURANCE COMPANY

Current Contract Amount \$9,092,113.57

Original Contract Amount \$8,944,561.80

Funds Available \$5,589,464.09

Percent Complete 35.67%

Counties:

Meriwether

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
321880-	\$9,092,113.57	\$8,944,561.80	\$5,589,464.09	38.52%	\$92,751.07

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2019

User: arichard

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1701511-1

Estimate Number: 0012

Pay Period: 12/01/2018
to 01/03/2019

Project Number: 321880- US 27 ALT/SR 41 - BRIDGE REPL

Federal State Project Number: STP00-0159-01(014)

	Total to Date	Prev to Date	This Estimate
Participating	\$2,594,261.34	\$2,520,060.48	\$74,200.86
Non-Participating	\$648,565.39	\$630,015.18	\$18,550.21
Total Earnings	\$3,242,826.73	\$3,150,075.66	\$92,751.07
Stockpiled Materials	\$259,822.75	\$259,822.75	\$0.00
Gross Earnings	\$3,502,649.48	\$3,409,898.41	\$92,751.07
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,502,649.48	\$3,409,898.41	
		Total Payable:	\$92,751.07

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2019

User: arichard

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1701511-1

Estimate Number: 0012

Pay Period: 12/01/2018
to 01/03/2019

Project Number 321880-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.587		
				70397.790	.038		
		STP00-0159-01(014)			.625	\$2,675.12	\$43,998.62
0025	318-3000	AGGR SURF CRS	TN	2,300.000	748.890		
				27.120	274.220		
					1,023.110	\$7,436.85	\$27,746.74
0065	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	22.000	5.000		
				247.500	4.000		
					9.000	\$990.00	\$2,227.50
Category Amount:						\$11,101.97	\$73,972.86
Category Number: 0020 DRAINAGE							
0125	500-3101	CLASS A CONCRETE	CY	140.000	.000		
				1022.550	62.016		
					62.016	\$63,414.46	\$63,414.46
0130	511-1000	BAR REINF STEEL	LB	3,776.000	20.000		
				0.760	3,753.000		
					3,773.000	\$2,852.28	\$2,867.48
Category Amount:						\$66,266.74	\$66,281.94
Category Number: 0030 PERMANENT EROSION CONTROL							
0230	207-0203	FOUND BKFILL MATL, TP II	CY	300.000	118.433		
				70.040	20.139		
					138.572	\$1,410.54	\$9,705.58
0235	208-0200	ROCK EMBANKMENT	CY	975.000	242.222		
				83.860	93.333		
					335.555	\$7,826.91	\$28,139.64
0240	700-6910	PERMANENT GRASSING	AC	18.000	2.944		
				1345.480	1.125		
					4.069	\$1,513.67	\$5,474.76

Rpt-ID: RCPEsprj

Georgia

Date: 01/03/2019

User: arichard

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1701511-1

Estimate Number: 0012

Pay Period: 12/01/2018
to 01/03/2019

Project Number 321880-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0030 PERMANENT EROSION CONTROL					
0250	700-8000	FERTILIZER MIXED GRADE	TN	13.000	.000		
				693.740	1.000		
					1.000	\$693.74	\$693.74
Category Amount:						\$11,444.86	\$44,013.72
	Category Number:	0010 ROADWAY					
1100	210-0250	UNDERCUT EXCAVATION	CY	.000	.000		
				7.500	525.000		
					525.000	\$3,937.50	\$3,937.50
		SA to add Undercut Excavation pay item					
Category Amount:						\$3,937.50	\$3,937.50
Project Total Amount:						\$92,751.07	\$3,242,826.73