

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2019

User: wicole

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1701712-0

Estimate Number: 0013

Pay Period: 12/01/2018
to 12/31/2018

Contract Location:

SR 13 FROM MCGINNIS FERRY RD (CR 1962) TO GEORGE F

Time Allowed:

1608 Days

Elapsed Calender Days:

361 Days

Percent Time:

22.45

District: 1

Area: 01

Contractor:

STRICKLAND & SONS PIPELINE, INC.
1551 FULLENWIDER RD.

Date Let:

08/18/2017

Date Awarded:

08/18/2017

Date Contract Executed:

01/04/2018

Date Notice to Proceed:

01/05/2018

Date Work Began:

01/15/2018

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/31/2022

GAINESVILLE

GA 30507-8452

Phone: (770)535-2246

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$12,666,848.12

Original Contract Amount \$12,499,548.89

Funds Available \$11,084,640.35

Percent Complete 12.49%

Counties:

Gwinnett

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011639	\$12,666,848.12	\$12,499,548.89	\$11,084,640.35	12.49%	\$118,565.68

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2019

User: wicole

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1701712-0

Estimate Number: 0013

Pay Period: 12/01/2018
to 12/31/2018

Project Number: 0011639 SR 13 - SAFETY ENHANCEMENTS

Federal State Project Number: 0011639

	Total to Date	Prev to Date	This Estimate
Participating	\$1,582,207.77	\$1,463,642.09	\$118,565.68
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$1,582,207.77	\$1,463,642.09	\$118,565.68
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,582,207.77	\$1,463,642.09	\$118,565.68
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,582,207.77	\$1,463,642.09	

Total Payable: **\$118,565.68**

Rpt-ID: RCPEsprj

Georgia

Date: 01/07/2019

User: wicole

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1701712-0

Estimate Number: 0013

Pay Period: 12/01/2018
to 12/31/2018

Project Number 0011639

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	210-0100	GRADING COMPLETE -	LS	1.000	.360		
				1734691.970	.020		
					.380	\$34,693.84	\$659,182.95
		0011639					
0154	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	7,367.000	96.900		
				28.080	138.667		
					235.567	\$3,893.77	\$6,614.72
0379	660-0808	SAN SEWER PIPE, 8 IN, DUCTILE IRON	LF	5,406.000	924.410		
				91.920	236.667		
					1,161.077	\$21,754.43	\$106,726.20
0384	668-3300	SAN SEWER MANHOLE, TP 1	EA	37.000	6.750		
				2778.780	1.000		
					7.750	\$2,778.78	\$21,535.55
0444	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	757.000	159.000		
				400.000	54.000		
					213.000	\$21,600.00	\$85,200.00
0514	670-1080	WATER MAIN, 8 IN	LF	3,171.000	509.000		
				57.290	179.000		
					688.000	\$10,254.91	\$39,415.52
0553	670-2080	GATE VALVE, 8 IN	EA	13.000	4.000		
				1836.590	3.000		
					7.000	\$5,509.77	\$12,856.13
0604	670-9255	STEEL CASING, 16 IN	LF	309.000	113.000		
				65.920	124.000		
					237.000	\$8,174.08	\$15,623.04
0654	163-0240	MULCH	TN	330.000	33.713		
				264.000	7.933		
					41.646	\$2,094.31	\$10,994.54

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2019

User: wicole

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1701712-0

Estimate Number: 0013

Pay Period: 12/01/2018
to 12/31/2018

Project Number 0011639

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
	Category Number:	0010 ROADWAY					
0729	167-1500	WATER QUALITY INSPECTIONS	MO	15.000	11.000		
				500.000	1.000		
					12.000	\$500.00	\$6,000.00
9025	150-1000	TRAFFIC CONTROL -	LS	.000	.369		
				243726.280	.030		
					.399	\$7,311.79	\$97,246.79
		TRAFFIC CONTROL - NEW ADJUSTED LUMP SUM PER SA C.O. NO. 3					
Category Amount:						\$118,565.68	\$1,061,395.44
Project Total Amount:						\$118,565.68	\$1,582,207.77