

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2020

User: gfleeman

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1701712-0

Estimate Number: 0025

Pay Period: 12/01/2019
to 12/31/2019

Contract Location:

SR 13 FROM MCGINNIS FERRY RD (CR 1962) TO GEORGE F

Time Allowed: 1608 Days

Elapsed Calender Days: 726 Days

Percent Time: 45.15

District: 1

Area: 01

Contractor:

STRICKLAND & SONS PIPELINE, INC.
1551 FULLENWIDER RD.

Date Let: 08/18/2017

Date Awarded: 08/18/2017

Date Contract Executed: 01/04/2018

Date Notice to Proceed: 01/05/2018

GAINESVILLE

GA 30507-8452

Date Work Began: 01/15/2018

Phone: (770)535-2246

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/31/2022

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$12,551,485.01

Original Contract Amount \$12,499,548.89

Funds Available \$8,600,563.92

Percent Complete 31.48%

Counties:

Gwinnett

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011639	\$12,551,485.01	\$12,499,548.89	\$8,600,563.92	31.48%	\$90,906.68

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2020

User: gfileman

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1701712-0

Estimate Number: 0025

Pay Period: 12/01/2019
to 12/31/2019

Project Number: 0011639 SR 13 - SAFETY ENHANCEMENTS

Federal State Project Number: 0011639

	Total to Date	Prev to Date	This Estimate
Participating	\$3,950,921.09	\$3,860,014.41	\$90,906.68
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$3,950,921.09	\$3,860,014.41	\$90,906.68
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,950,921.09	\$3,860,014.41	\$90,906.68
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,950,921.09	\$3,860,014.41	
		Total Payable:	\$90,906.68

Rpt-ID: RCPEsprj

Georgia

Date: 01/07/2020

User: gfleeman

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1701712-0

Estimate Number: 0025

Pay Period: 12/01/2019
to 12/31/2019

Project Number 0011639

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	210-0100	GRADING COMPLETE -	LS	1.000	.710		
				1734691.970	.020		
					.730	\$34,693.84	\$1,266,325.14
		0011639					
0048	413-0750	TACK COAT	GL	3,300.000	446.000		
				3.040	195.000		
					641.000	\$592.80	\$1,948.64
0154	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	7,367.000	3,968.603		
				28.080	89.208		
					4,057.811	\$2,504.96	\$113,943.33
0259	668-2100	DROP INLET, GP 1	EA	110.000	30.250		
				1725.650	1.000		
					31.250	\$1,725.65	\$53,926.56
0379	660-0808	SAN SEWER PIPE, 8 IN, DUCTILE IRON	LF	5,406.000	2,628.877		
				91.920	249.832		
					2,878.709	\$22,964.56	\$264,610.93
0384	668-3300	SAN SEWER MANHOLE, TP 1	EA	37.000	19.250		
				2778.780	2.000		
					21.250	\$5,557.56	\$59,049.08
0684	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		140.000	17.250		
				162.800	.750		
					18.000	\$122.10	\$2,930.40
0729	167-1500	WATER QUALITY INSPECTIONS	MO	15.000	22.000		
				500.000	1.000		
					23.000	\$500.00	\$11,500.00
0825	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	.000		
				91.440	37.770		
					37.770	\$3,453.69	\$3,453.69
		Temporary Leveling					

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2020

User: gfleeman

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1701712-0

Estimate Number: 0025

Pay Period: 12/01/2019
to 12/31/2019

Project Number 0011639

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0826	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 86.290	187.710 .000 187.710	\$0.00	\$16,197.50
		Temporary 25mm SP					
0827	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 89.380	102.716 114.750 217.466	\$10,256.36	\$19,437.11
		Temporary 19MM SP					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	5,609.790 1,223.370 6,833.160	\$1,223.37	\$6,833.16
		ASPHALT CEMENT PRICE ADJUSTMENT					
9025	150-1000	TRAFFIC CONTROL -	LS	.000 243726.280	.725 .030 .755	\$7,311.79	\$184,013.34
		TRAFFIC CONTROL - NEW ADJUSTED LUMP SUM PER SA C.O. NO. 3					

Category Amount: \$90,906.68 \$2,004,168.88

Project Total Amount: \$90,906.68 \$3,950,921.09