

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2021

User: gfleeman

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1701712-0

Estimate Number: 0044

Pay Period: 07/01/2021
to 08/03/2021

Contract Location:

SR 13 FROM MCGINNIS FERRY RD (CR 1962) TO GEORGE F

Time Allowed:

1608 Days

Elapsed Calender Days:

1307 Days

Percent Time:

81.28

District: 1

Area: 01

Contractor:

STRICKLAND & SONS PIPELINE, INC.
1551 FULLENWIDER RD.

Date Let:

08/18/2017

Date Awarded:

08/18/2017

Date Contract Executed:

01/04/2018

Date Notice to Proceed:

01/05/2018

Date Work Began:

01/15/2018

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/31/2022

GAINESVILLE

GA 30507-8452

Phone: (770)535-2246

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$12,570,258.77

Original Contract Amount \$12,499,548.89

Funds Available \$5,036,126.10

Percent Complete 56.98%

Counties:

Gwinnett

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011639	\$12,570,258.77	\$12,499,548.89	\$5,036,126.10	59.94%	\$96,869.84

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2021

User: gfleeman

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1701712-0

Estimate Number: 0044

Pay Period: 07/01/2021
to 08/03/2021

Project Number: 0011639 SR 13 - SAFETY ENHANCEMENTS

Federal State Project Number: 0011639

	Total to Date	Prev to Date	This Estimate
Participating	\$7,162,896.89	\$7,033,951.20	\$128,945.69
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$7,162,896.89	\$7,033,951.20	\$128,945.69
Stockpiled Materials	\$371,235.78	\$403,311.63	(\$32,075.85)
Gross Earnings	\$7,534,132.67	\$7,437,262.83	\$96,869.84
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$7,534,132.67	\$7,437,262.83	

Total Payable: **\$96,869.84**

Rpt-ID: RCPEsprj

Georgia

Date: 08/04/2021

User: gfleeman

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1701712-0

Estimate Number: 0044

Pay Period: 07/01/2021
to 08/03/2021

Project Number 0011639

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0015	310-1101	GR AGGR BASE CRS, INCL MATL	TN	10,840.000 25.230	9,085.707 1,367.442 10,453.149	\$34,500.56	\$263,732.95
0059	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,243.000 46.600	504.323 51.722 556.045	\$2,410.25	\$25,911.70
0064	441-0104	CONC SIDEWALK, 4 IN	SY	12,010.000 31.010	1,727.632 156.689 1,884.321	\$4,858.93	\$58,432.79
0094	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	10,837.000 17.860	2,135.010 125.800 2,260.810	\$2,246.79	\$40,378.07
0139	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	170.000 261.280	57.335 3.460 60.795	\$904.03	\$15,884.52
0154	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	7,367.000 28.080	7,307.310 92.200 7,399.510	\$2,588.98	\$207,778.24
0259	668-2100	DROP INLET, GP 1	EA	110.000 1725.650	70.500 1.500 72.000	\$2,588.48	\$124,246.80
0334	681-1150	LIGHTING STD, ALUM, 14 FT MH, POST TOP	EA	92.000 4935.000	9.750 9.750 19.500	\$48,116.25	\$96,232.50
0344	600-0001	FLOWABLE FILL	CY	176.000 204.860	70.500 4.843 75.343	\$992.14	\$15,434.77

Rpt-ID: RCPEsprj

Georgia

Date: 08/04/2021

User: gfleeman

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA1701712-0

Estimate Number: 0044

Pay Period: 07/01/2021
to 08/03/2021

Project Number 0011639

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0369	681-6309	LUMINAIRE, TP 3, 70 W, LED	EA	92.000 2520.000	9.750 9.750 19.500	\$24,570.00	\$49,140.00
0654	163-0240	MULCH	TN	330.000 264.000	138.427 4.458 142.885	\$1,176.91	\$37,721.64
0694	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		5,000.000 2.840	3,425.400 30.000 3,455.400	\$85.20	\$9,813.34
0699	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF	LF	1,100.000 7.280	500.500 20.000 520.500	\$145.60	\$3,789.24
0714	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	140.000 178.500	59.000 8.000 67.000	\$1,428.00	\$11,959.50
0729	167-1500	WATER QUALITY INSPECTIONS	MO	15.000 500.000	41.000 1.000 42.000	\$500.00	\$21,000.00
0739	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	9,000.000 3.350	5,950.733 171.750 6,122.483	\$575.36	\$20,510.32
0764	700-8100	FERTILIZER NITROGEN CONTENT	LB	700.000 2.750	.000 .200 .200	\$.55	\$0.55
0814	310-5030	GR AGGR BASE CRS, 3 INCH, INCL MATL	SY	3,379.000 4.460	5,362.659 135.440 5,498.099	\$604.06	\$24,521.52

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2021

User: gfleeman

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1701712-0

Estimate Number: 0044

Pay Period: 07/01/2021
to 08/03/2021

Project Number 0011639

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0825	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	56.270		
				91.440	.000		
		Temporary Leveling			56.270	\$.00	\$5,145.33
0826	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	187.710		
		TL & H LIME		86.290	.000		
		Temporary 25mm SP			187.710	\$.00	\$16,197.50
0827	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	405.190		
		L & H LIME		89.380	.000		
		Temporary 19MM SP			405.190	\$.00	\$36,215.88
1054	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	2.000	24.000		
				562.250	1.000		
					25.000	\$562.25	\$14,056.25
9030	210-0250	UNDERCUT EXCAVATION	CY	.000	209.712		
				7.500	12.180		
					221.892	\$91.35	\$1,664.19
		Add Undercut Payitem for unsuitable material not shown on the plans					
Category Amount:						\$128,945.69	\$1,099,767.60
Project Total Amount:						\$128,945.69	\$7,162,896.89