

Rpt-ID: RCPESPRJ

Georgia

Date: 08/05/2019

User: rdailey

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0019

Pay Period: 07/01/2019
to 07/31/2019

Contract Location:

SR92@MALONE RD TO NEBO RD INCL CONST. OF 3 BR & /

Time Allowed:

1706 Days

Elapsed Calender Days:

610 Days

Percent Time:

35.76

District: 6

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

10/20/2017

Date Awarded:

10/20/2017

Date Contract Executed:

11/22/2017

Date Notice to Proceed:

11/29/2017

Date Work Began:

11/29/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

07/31/2022

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$54,419,924.44

Original Contract Amount \$51,173,350.37

Funds Available \$47,099,462.86

Percent Complete 12.09%

Counties:

Douglas

Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007691	\$54,419,924.44	\$51,173,350.37	\$47,099,462.86	13.45%	\$232,115.83

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/05/2019

User: rdailey

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0019

Pay Period: 07/01/2019
to 07/31/2019

Project Number: 0007691 SR 92 - WIDENING & RECONSTRUCTION

Federal State Project Number: CSSTP-0007-00(691)

	Total to Date	Prev to Date	This Estimate
Participating	\$5,263,027.75	\$5,077,335.11	\$185,692.64
Non-Participating	\$1,315,756.85	\$1,269,333.66	\$46,423.19
Total Earnings	\$6,578,784.60	\$6,346,668.77	\$232,115.83
Stockpiled Materials	\$741,676.98	\$741,676.98	\$0.00
Gross Earnings	\$7,320,461.58	\$7,088,345.75	\$232,115.83
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$7,320,461.58	\$7,088,345.75	

Total Payable: **\$232,115.83**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/05/2019

User: rdailey

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0019

Pay Period: 07/01/2019
to 07/31/2019

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0095	205-0210	EXCAVATION - ROCK	CY	10,000.000 30.150	668.880 1,131.250 1,800.130	\$34,107.19	\$54,273.92
Category Amount:						\$34,107.19	\$54,273.92
Category Number: 0090 PERMANENT EROSION CONTROL							
0120	700-6910	PERMANENT GRASSING	AC	197.000 800.000	8.217 1.713 9.930	\$1,370.40	\$7,944.00
Category Amount:						\$1,370.40	\$7,944.00
Category Number: 0010 ROADWAY							
0214	150-1000	TRAFFIC CONTROL -	LS	1.000 958446.770	.373 .007 .380	\$6,709.13	\$364,209.77
		CSSTP-0007-00(691)					
Category Amount:						\$6,709.13	\$364,209.77
Category Number: 0050 DRAINAGE							
0264	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	11,950.000 44.540	1,194.600 90.500 1,285.100	\$4,030.87	\$57,238.35
0279	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,326.000 60.400	414.400 224.000 638.400	\$13,529.60	\$38,559.36
0294	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	516.000 80.000	224.300 68.500 292.800	\$5,480.00	\$23,424.00
0309	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	1,347.000 81.140	468.300 92.000 560.300	\$7,464.88	\$45,462.74

Rpt-ID: RCPESPRJ

Georgia

Date: 08/05/2019

User: rdailey

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0019

Pay Period: 07/01/2019
to 07/31/2019

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 DRAINAGE							
0379	550-3336	SAFETY END SECTION 36 IN, STORM DRAIN, 4:1 EA		4.000 2045.320	1.000 1.000 2.000	\$2,045.32	\$4,090.64
0387	550-3524	SAFETY END SECTION 24 IN, STORM DRAIN, 6:1 EA		4.000 745.430	1.000 1.000 2.000	\$745.43	\$1,490.86
0419	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	7.000 596.890	3.000 1.000 4.000	\$596.89	\$2,387.56
0449	668-1100	CATCH BASIN, GP 1	EA	89.000 2607.000	5.000 1.000 6.000	\$2,607.00	\$15,642.00
Category Amount:						\$36,499.99	\$188,295.51
Category Number: 0090 PERMANENT EROSION CONTROL							
0469	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	927.000 52.130	150.166 55.111 205.277	\$2,872.94	\$10,701.09
0474	603-7000	PLASTIC FILTER FABRIC	SY	3,185.000 5.410	422.944 204.444 627.388	\$1,106.04	\$3,394.17
Category Amount:						\$3,978.98	\$14,095.26
Category Number: 0080 TEMPORARY EROSION CONTROL							
0504	163-0240	MULCH	TN	3,118.000 170.000	1,467.876 72.868 1,540.744	\$12,387.56	\$261,926.48
0509	163-0300	CONSTRUCTION EXIT	EA	23.000 2211.410	26.250 1.250 27.500	\$2,764.26	\$60,813.78

Rpt-ID: RCPEsprj

Georgia

Date: 08/05/2019

User: rdailey

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0019

Pay Period: 07/01/2019
to 07/31/2019

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 TEMPORARY EROSION CONTROL							
0514	163-0232	TEMPORARY GRASSING	AC	99.000 200.000	58.132 1.918 60.050	\$383.60	\$12,010.00
0524	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		17,308.000 0.500	9,946.000 1,459.000 11,405.000	\$729.50	\$5,702.50
0528	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		119.000 135.000	19.500 3.000 22.500	\$405.00	\$3,037.50
0549	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT EA		195.000 375.000	42.000 3.000 45.000	\$1,125.00	\$16,875.00
0554	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3 EA		195.000 200.000	14.000 1.000 15.000	\$200.00	\$3,000.00
0559	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		2,270.000 17.500	801.000 20.750 821.750	\$363.13	\$14,380.63
0564	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		18,925.000 11.310	2,509.000 456.000 2,965.000	\$5,157.36	\$33,534.15
0574	167-1500	WATER QUALITY INSPECTIONS	MO	42.000 300.000	18.000 1.000 19.000	\$300.00	\$5,700.00
Category Amount:						\$23,815.41	\$416,980.04

Rpt-ID: RCPESPRJ

Georgia

Date: 08/05/2019

User: rdailey

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0019

Pay Period: 07/01/2019
to 07/31/2019

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 PERMANENT EROSION CONTROL							
0579	716-2000	EROSION CONTROL MATS, SLOPES	SY	147,095.000 0.800	24,873.557 4,668.889 29,542.446	\$3,735.11	\$23,633.96
0589	700-7000	AGRICULTURAL LIME	TN	394.000 160.000	7.800 1.560 9.360	\$249.60	\$1,497.60
0594	700-8000	FERTILIZER MIXED GRADE	TN	61.000 485.000	7.840 .660 8.500	\$320.10	\$4,122.50
Category Amount:						\$4,304.81	\$29,254.06
Category Number: 0080 TEMPORARY EROSION CONTROL							
0714	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		1,779.000 456.990	387.250 31.250 418.500	\$14,280.94	\$191,250.32
0729	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	34,615.000 2.850	68,479.000 1,675.000 70,154.000	\$4,773.75	\$199,938.90
Category Amount:						\$19,054.69	\$391,189.22
Category Number: 0010 ROADWAY							
0770	318-3000	AGGR SURF CRS	TN	2,500.000 23.540	606.840 36.530 643.370	\$859.92	\$15,144.93
Category Amount:						\$859.92	\$15,144.93
Category Number: 0080 TEMPORARY EROSION CONTROL							
0790	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		1,000.000 15.860	321.000 162.750 483.750	\$2,581.22	\$7,672.28

Rpt-ID: RCPEsprj

Georgia

Date: 08/05/2019

User: rdailey

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0019

Pay Period: 07/01/2019
to 07/31/2019

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 TEMPORARY EROSION CONTROL							
0800	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIMENT RAW CHECK DAM		1,500.000 3.750	83.250 6.750 90.000	\$25.31	\$337.50
0805	165-0071	MAINTENANCE OF SEDIMENT BARRIER - BALETS LF		1,500.000 1.650 57.000 57.000	.000 57.000 57.000	\$94.05	\$94.05
Category Amount:						\$2,700.58	\$8,103.83
Category Number: 0090 PERMANENT EROSION CONTROL							
0820	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	2,258.000 42.960	272.778 149.333 422.111	\$6,415.35	\$18,133.89
Category Amount:						\$6,415.35	\$18,133.89
Category Number: 0010 ROADWAY							
1193	205-0001	UNCLASS EXCAV	CY	363,911.000 7.360	45,019.032 8,059.806 53,078.838	\$59,320.17	\$390,660.25
1478	158-1000	TRAINING HOURS	HR	14,000.000 0.800	1,760.000 255.250 2,015.250	\$204.20	\$1,612.20
3001	208-0500	ROCK EMBANKMENT	TN	.000 47.100	9,479.890 695.860 10,175.750	\$32,775.01	\$479,277.83
		208-0500 ROCK EMBANKMENT					
Category Amount:						\$92,299.38	\$871,550.28
Project Total Amount:						\$232,115.83	\$6,578,784.60