

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2021

User: rdailey

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0038

Pay Period: 02/01/2021
to 02/28/2021

Contract Location:

SR92@MALONE RD TO NEBO RD INCL CONST. OF 3 BR & /

Time Allowed:

1706 Days

Elapsed Calender Days:

1188 Days

Percent Time:

69.64

District: 6

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

10/20/2017

Date Awarded:

10/20/2017

Date Contract Executed:

11/22/2017

Date Notice to Proceed:

11/29/2017

Date Work Began:

11/29/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

07/31/2022

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$54,501,163.11

Original Contract Amount \$51,173,350.37

Funds Available \$36,223,038.94

Percent Complete 32.74%

Counties:

Douglas

Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007691	\$54,501,163.11	\$51,173,350.37	\$36,223,038.90	33.54%	\$275,297.91

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2021

User: rdailey

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0038

Pay Period: 02/01/2021
to 02/28/2021

Project Number: 0007691 SR 92 - WIDENING & RECONSTRUCTION

Federal State Project Number: CSSTP-0007-00(691)

	Total to Date	Prev to Date	This Estimate
Participating	\$14,276,555.01	\$14,031,394.93	\$245,160.08
Non-Participating	\$3,569,138.40	\$3,507,848.42	\$61,289.98
Total Earnings	\$17,845,693.41	\$17,539,243.35	\$306,450.06
Stockpiled Materials	\$432,430.80	\$463,582.95	(\$31,152.15)
Gross Earnings	\$18,278,124.21	\$18,002,826.30	\$275,297.91
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$18,278,124.21	\$18,002,826.30	

Total Payable: **\$275,297.91**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2021

User: rdailey

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0038

Pay Period: 02/01/2021
to 02/28/2021

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0050	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	68,698.000	758.000		
				15.250	-758.000		
					.000	\$-11,559.50	\$0.00
Category Amount:						\$-11,559.50	\$0.00
Category Number: 0050 DRAINAGE							
0055	207-0203	FOUND BKFILL MATL, TP II	CY	311.000	577.359		
				66.590	293.805		
					871.164	\$19,564.47	\$58,010.81
0075	500-3101	CLASS A CONCRETE	CY	625.000	314.933		
				508.000	11.460		
					326.393	\$5,821.68	\$165,807.64
Category Amount:						\$25,386.15	\$223,818.45
Category Number: 0090 PERMANENT EROSION CONTROL							
0120	700-6910	PERMANENT GRASSING	AC	197.000	21.435		
				800.000	.746		
					22.181	\$596.80	\$17,744.80
Category Amount:						\$596.80	\$17,744.80
Category Number: 0010 ROADWAY							
0214	150-1000	TRAFFIC CONTROL -	LS	1.000	.568		
				958446.770	.012		
					.580	\$11,501.36	\$555,899.13
		CSSTP-0007-00(691)					
0249	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	20,647.000	5,730.700		
				16.640	758.000		
					6,488.700	\$12,613.12	\$107,971.97
Category Amount:						\$24,114.48	\$663,871.10

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2021

User: rdailey

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0038

Pay Period: 02/01/2021
to 02/28/2021

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 DRAINAGE							
0259	511-1000	BAR REINF STEEL	LB	39,696.000 0.540	32,414.600 835.000 33,249.600	\$450.90	\$17,954.78
0329	550-1420	STORM DRAIN PIPE, 42 IN, H 1-10	LF	691.000 93.560	83.200 72.100 155.300	\$6,745.68	\$14,529.87
0364	550-3318	SAFETY END SECTION 18 IN, STORM DRAIN, 4:1 EA		11.000 573.530	6.000 1.000 7.000	\$573.53	\$4,014.71
Category Amount:						\$7,770.11	\$36,499.36
Category Number: 0010 ROADWAY							
0371	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 64.670	333.860 .000 333.860	\$0.00	\$21,590.73
		TEMPORARY ASPHALT- 25MM SP, GP1/2, BM&HL					
0381	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 70.020	228.190 .000 228.190	\$0.00	\$15,977.86
		TEMPORARY ASPHALT - 19MM SP, GP1 OR 2, INC BM&HL					
Category Amount:						\$0.00	\$37,568.59
Category Number: 0050 DRAINAGE							
0449	668-1100	CATCH BASIN, GP 1	EA	89.000 2607.000	30.750 1.000 31.750	\$2,607.00	\$82,772.25
Category Amount:						\$2,607.00	\$82,772.25
Category Number: 0090 PERMANENT EROSION CONTROL							
0469	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	927.000 52.130	521.548 76.111 597.659	\$3,967.67	\$31,155.96

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2021

User: rdailey

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0038

Pay Period: 02/01/2021
to 02/28/2021

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 PERMANENT EROSION CONTROL							
0474	603-7000	PLASTIC FILTER FABRIC	SY	3,185.000 5.410	1,683.915 86.780 1,770.695	\$469.48	\$9,579.46
Category Amount:						\$4,437.15	\$40,735.42
Category Number: 0080 TEMPORARY EROSION CONTROL							
0504	163-0240	MULCH	TN	3,118.000 170.000	1,826.801 3.052 1,829.853	\$518.84	\$311,075.01
0509	163-0300	CONSTRUCTION EXIT	EA	23.000 2211.410	38.750 1.500 40.250	\$3,317.12	\$89,009.25
0514	163-0232	TEMPORARY GRASSING	AC	99.000 200.000	78.341 .510 78.851	\$102.00	\$15,770.20
0524	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		17,308.000 0.500	38,245.000 2,314.000 40,559.000	\$1,157.00	\$20,279.50
0574	167-1500	WATER QUALITY INSPECTIONS	MO	42.000 300.000	37.000 1.000 38.000	\$300.00	\$11,400.00
Category Amount:						\$5,394.96	\$447,533.96
Category Number: 0090 PERMANENT EROSION CONTROL							
0579	716-2000	EROSION CONTROL MATS, SLOPES	SY	147,095.000 0.800	71,396.007 3,611.444 75,007.451	\$2,889.16	\$60,005.96
0589	700-7000	AGRICULTURAL LIME	TN	394.000 160.000	21.340 .140 21.480	\$22.40	\$3,436.80

Rpt-ID: RCPEsprj

Georgia

Date: 03/04/2021

User: rdailey

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0038

Pay Period: 02/01/2021
to 02/28/2021

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 PERMANENT EROSION CONTROL							
0594	700-8000	FERTILIZER MIXED GRADE	TN	61.000 485.000	13.715 .100 13.815	\$48.50	\$6,700.28
Category Amount:						\$2,960.06	\$70,143.04
Category Number: 0120 LANDSCAPING							
0599	700-9300	SOD	SY	159,836.000 5.950	1,926.778 166.222 2,093.000	\$989.02	\$12,453.35
0604	702-9025	LANDSCAPE MULCH	SY	15,030.000 4.750	.000 591.112 591.112	\$2,807.78	\$2,807.78
0609	708-1000	PLANT TOPSOIL	CY	3,662.000 42.500	.000 12.722 12.722	\$540.69	\$540.69
0624	702-0520	JUNIPERUS VIRGINIANA - EASTERN RED CEDAR, 2 CAL	EA	69.000 483.000	.000 17.500 17.500	\$8,452.50	\$8,452.50
0629	702-0575	LIRIODENDRON TULIPIFERA - TULIP TREE, 2 CAL	EA	45.000 434.000	.000 11.000 11.000	\$4,774.00	\$4,774.00
0644	702-0785	PINUS TAEDA - LOBLOLLY PINE, 7 GAL	EA	45.000 74.750	.000 16.500 16.500	\$1,233.38	\$1,233.38
Category Amount:						\$18,797.37	\$30,261.70
Category Number: 0080 TEMPORARY EROSION CONTROL							
0719	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	23.000 1460.490	22.000 2.000 24.000	\$2,920.98	\$35,051.76

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2021

User: rdailey

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0038

Pay Period: 02/01/2021
to 02/28/2021

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 TEMPORARY EROSION CONTROL							
0729	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	34,615.000	79,613.500		
				2.850	2,547.000		
					82,160.500	\$7,258.95	\$234,157.43
Category Amount:						\$10,179.93	\$269,209.19
Category Number: 0090 PERMANENT EROSION CONTROL							
0820	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	2,258.000	1,075.589		
				42.960	10.669		
					1,086.258	\$458.34	\$46,665.64
Category Amount:						\$458.34	\$46,665.64
Category Number: 0020 BRIDGES							
0915	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,095.000	198.547		
				50.160	120.000		
					318.547	\$6,019.20	\$15,978.32
0920	603-7000	PLASTIC FILTER FABRIC	SY	1,095.000	198.547		
				3.880	120.000		
					318.547	\$465.60	\$1,235.96
Category Amount:						\$6,484.80	\$17,214.28
Category Number: 0030 BRIDGES							
0945	500-3002	CLASS AA CONCRETE	CY	413.000	162.180		
				746.980	25.008		
					187.188	\$18,680.48	\$139,825.69
0950	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	3,558.000	1,101.240		
				96.950	550.620		
					1,651.860	\$53,382.61	\$160,147.83
Category Amount:						\$72,063.09	\$299,973.52

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2021

User: rdailey

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0038

Pay Period: 02/01/2021
to 02/28/2021

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 BRIDGES							
1050	511-1000	BAR REINF STEEL	LB	50,292.000 0.720	16,292.527 5,425.930 21,718.457	\$3,906.67	\$15,637.29
Category Amount:						\$3,906.67	\$15,637.29
Category Number: 0010 ROADWAY							
1193	205-0001	UNCLASS EXCAV	CY	363,911.000 7.360	118,735.043 4,012.840 122,747.883	\$29,534.50	\$903,424.42
1198	206-0002	BORROW EXCAV, INCL MATL	CY	282,166.000 7.740	78,627.068 332.890 78,959.958	\$2,576.57	\$611,150.07
Category Amount:						\$32,111.07	\$1,514,574.49
Category Number: 0050 DRAINAGE							
1203	550-1540	STORM DRAIN PIPE, 54 IN, H 1-10	LF	76.000 138.070	72.000 8.000 80.000	\$1,104.56	\$11,045.60
Category Amount:						\$1,104.56	\$11,045.60
Category Number: 0120 LANDSCAPING							
1243	702-0358	ILEX CORNUTA -	EA	19.000 467.000	.000 9.500 9.500	\$4,436.50	\$4,436.50
		NEEDLEPOINT HOLLY, 6 FT - 7 FT HT					
1253	702-0474	ILEX X - HYBRIDS -	EA	22.000 402.750	.000 11.000 11.000	\$4,430.25	\$4,430.25
		NELLIE STEVENS HOLLY, 6 FT - 7 FT HT					
Category Amount:						\$8,866.75	\$8,866.75

Rpt-ID: RCPEsprj

Georgia

Date: 03/04/2021

User: rdailey

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0038

Pay Period: 02/01/2021
to 02/28/2021

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0150 MSE WALL							
1483	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	116.000 45.530	.000 116.000 116.000	\$5,281.48	\$5,281.48
	3						
1488	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,838.000 45.530	.000 1,450.335 1,450.335	\$66,033.75	\$66,033.75
	3						
1498	627-1180	ADDITIONAL MSE BACKFILL	CY	42.000 70.140	.000 42.000 42.000	\$2,945.88	\$2,945.88
Category Amount:						\$74,261.11	\$74,261.11
Category Number: 0030 BRIDGES							
2001	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		.000 1372.360	7.750 .750 8.500	\$1,029.27	\$11,665.06
Category Amount:						\$1,029.27	\$11,665.06
Category Number: 0010 ROADWAY							
3001	208-0500	ROCK EMBANKMENT	TN	.000 47.100	17,935.920 328.660 18,264.580	\$15,479.89	\$860,261.72
	208-0500	ROCK EMBANKMENT					
5001	621-6213	CONCRETE SIDE BARRIER, TP 6-SC	LF	.000 797.940	251.000 .000 251.000	\$0.00	\$200,282.94
	621-6213	CONC SIDE BARRIER, TP 6-SC					
Category Amount:						\$15,479.89	\$1,060,544.66
Project Total Amount:						\$306,450.06	\$17,845,693.41