

Rpt-ID: RCPESPRJ

Georgia

Date: 04/11/2022

User: rdailey

Department of Transportation

Page 1 of 12

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0051

Pay Period: 03/01/2022
to 03/31/2022

Contract Location:

SR92@MALONE RD TO NEBO RD INCL CONST. OF 3 BR & /

Time Allowed:

1706 Days

Elapsed Calender Days:

1584 Days

Percent Time:

92.85

District: 6

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

10/20/2017

Date Awarded:

10/20/2017

Date Contract Executed:

11/22/2017

Date Notice to Proceed:

11/29/2017

Date Work Began:

11/29/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

07/31/2022

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$54,871,284.21

Original Contract Amount \$51,173,350.37

Funds Available \$27,465,939.47

Percent Complete 49.48%

Counties:

Douglas

Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007691	\$54,871,284.21	\$51,173,350.37	\$27,465,939.43	49.94%	\$649,757.05

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/11/2022

User: rdailey

Department of Transportation

Page 2 of 12

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0051

Pay Period: 03/01/2022
to 03/31/2022

Project Number: 0007691 SR 92 - WIDENING & RECONSTRUCTION

Federal State Project Number: CSSTP-0007-00(691)

	Total to Date	Prev to Date	This Estimate
Participating	\$21,722,332.97	\$21,171,908.36	\$550,424.61
Non-Participating	\$5,430,582.68	\$5,292,976.60	\$137,606.08
Total Earnings	\$27,152,915.65	\$26,464,884.96	\$688,030.69
Stockpiled Materials	\$252,429.13	\$290,702.77	(\$38,273.64)
Gross Earnings	\$27,405,344.78	\$26,755,587.73	\$649,757.05
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$27,405,344.78	\$26,755,587.73	

Total Payable: **\$649,757.05**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/11/2022

User: rdailey

Department of Transportation

Page 3 of 12

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0051

Pay Period: 03/01/2022
to 03/31/2022

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 DRAINAGE							
0055	207-0203	FOUND BKFILL MATL, TP II	CY	311.000 66.590	1,129.615 131.172 1,260.787	\$8,734.74	\$83,955.81
Category Amount:						\$8,734.74	\$83,955.81
Category Number: 0010 ROADWAY							
0095	205-0210	EXCAVATION - ROCK	CY	10,000.000 30.150	46,461.120 3,492.000 49,953.120	\$105,283.80	\$1,506,086.57
Category Amount:						\$105,283.80	\$1,506,086.57
Category Number: 0090 PERMANENT EROSION CONTROL							
0120	700-6910	PERMANENT GRASSING	AC	197.000 800.000	27.907 1.413 29.320	\$1,130.40	\$23,456.00
Category Amount:						\$1,130.40	\$23,456.00
Category Number: 0070 SIGNAL							
0155	639-3003	STEEL STRAIN POLE, TP III	EA	6.000 3000.000	.000 4.500 4.500	\$13,500.00	\$13,500.00
Category Amount:						\$13,500.00	\$13,500.00
Category Number: 0010 ROADWAY							
0214	150-1000	TRAFFIC CONTROL -	LS	1.000 958446.770	.691 .047 .738	\$45,047.00	\$707,333.72
		CSSTP-0007-00(691)					
Category Amount:						\$45,047.00	\$707,333.72
Category Number: 0050 DRAINAGE							
0264	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	11,950.000 44.540	9,476.020 1,221.300 10,697.320	\$54,396.70	\$476,458.63

Rpt-ID: RCPEsprj

Georgia

Date: 04/11/2022

User: rdailey

Department of Transportation

Page 4 of 12

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0051

Pay Period: 03/01/2022
to 03/31/2022

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 DRAINAGE							
0279	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,326.000 60.400	1,424.500 28.000 1,452.500	\$1,691.20	\$87,731.00
0294	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	516.000 80.000	461.300 27.000 488.300	\$2,160.00	\$39,064.00
0309	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	1,347.000 81.140	1,027.500 24.000 1,051.500	\$1,947.36	\$85,318.71
0314	550-1361	STORM DRAIN PIPE, 36 IN, H 10-15	LF	293.000 72.130	317.500 8.000 325.500	\$577.04	\$23,478.32
0339	550-1480	STORM DRAIN PIPE, 48 IN, H 1-10	LF	211.000 99.890	181.700 48.000 229.700	\$4,794.72	\$22,944.73
0343	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,896.000 33.390	1,962.500 60.000 2,022.500	\$2,003.40	\$67,531.28
0349	550-2300	SIDE DRAIN PIPE, 30 IN, H 1-10	LF	81.000 56.930	67.000 -27.000 40.000	\$-1,537.11	\$2,277.20
0369	550-3324	SAFETY END SECTION 24 IN, STORM DRAIN, 4:1 EA		11.000 688.130	6.000 3.000 9.000	\$2,064.39	\$6,193.17
Category Amount:						\$68,097.70	\$810,997.04

Rpt-ID: RCPESPRJ

Georgia

Date: 04/11/2022

User: rdailey

Department of Transportation

Page 5 of 12

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0051

Pay Period: 03/01/2022
to 03/31/2022

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0371	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 64.670	989.190 .000 989.190	\$0.00	\$63,970.92
		TEMPORARY ASPHALT- 25MM SP, GP1/2, BM&HL					
0381	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 70.020	691.130 .000 691.130	\$0.00	\$48,392.92
		TEMPORARY ASPHALT - 19MM SP, GP1 OR 2, INC BM&HL					
Category Amount:						\$0.00	\$112,363.84
Category Number: 0050 DRAINAGE							
0389	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		89.000 351.180	51.000 14.000 65.000	\$4,916.52	\$22,826.70
0434	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	6.000 709.180	6.000 1.000 7.000	\$709.18	\$4,964.26
0449	668-1100	CATCH BASIN, GP 1	EA	89.000 2607.000	37.500 4.500 42.000	\$11,731.50	\$109,494.00
Category Amount:						\$17,357.20	\$137,284.96
Category Number: 0090 PERMANENT EROSION CONTROL							
0469	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	927.000 52.130	615.215 93.333 708.548	\$4,865.45	\$36,936.61
0474	603-7000	PLASTIC FILTER FABRIC	SY	3,185.000 5.410	2,291.746 93.333 2,385.079	\$504.93	\$12,903.28
Category Amount:						\$5,370.38	\$49,839.99

Rpt-ID: RCPESPRJ

Georgia

Date: 04/11/2022

User: rdailey

Department of Transportation

Page 6 of 12

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0051

Pay Period: 03/01/2022
to 03/31/2022

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 TEMPORARY EROSION CONTROL							
0479	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	5,374.000 1.050	6,888.000 2,736.000 9,624.000	\$2,872.80	\$10,105.20
0504	163-0240	MULCH	TN	3,118.000 170.000	2,096.965 21.275 2,118.240	\$3,616.75	\$360,100.80
0514	163-0232	TEMPORARY GRASSING	AC	99.000 200.000	86.519 .115 86.634	\$23.00	\$17,326.80
0524	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		17,308.000 0.500	53,679.000 3,179.000 56,858.000	\$1,589.50	\$28,429.00
0528	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		119.000 135.000	101.500 3.750 105.250	\$506.25	\$14,208.75
0534	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	119.000 45.000	73.000 7.000 80.000	\$315.00	\$3,600.00
0549	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GATE EA		195.000 375.000	69.000 3.750 72.750	\$1,406.25	\$27,281.25
0554	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3 EA		195.000 200.000	52.000 4.000 56.000	\$800.00	\$11,200.00
0559	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		2,270.000 17.500	1,225.250 111.750 1,337.000	\$1,955.63	\$23,397.50

Rpt-ID: RCPESPRJ

Georgia

Date: 04/11/2022

User: rdailey

Department of Transportation

Page 7 of 12

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0051

Pay Period: 03/01/2022
to 03/31/2022

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 TEMPORARY EROSION CONTROL							
0564	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	18,925.000 11.310	6,291.000 48.000 6,339.000	\$542.88	\$71,694.09
0574	167-1500	WATER QUALITY INSPECTIONS	MO	42.000 300.000	50.000 1.000 51.000	\$300.00	\$15,300.00
Category Amount:						\$13,928.06	\$582,643.39
Category Number: 0090 PERMANENT EROSION CONTROL							
0579	716-2000	EROSION CONTROL MATS, SLOPES	SY	147,095.000 0.800	91,754.452 4,605.778 96,360.230	\$3,684.62	\$77,088.18
0589	700-7000	AGRICULTURAL LIME	TN	394.000 160.000	26.780 1.420 28.200	\$227.20	\$4,512.00
0594	700-8000	FERTILIZER MIXED GRADE	TN	61.000 485.000	16.155 .380 16.535	\$184.30	\$8,019.48
Category Amount:						\$4,096.12	\$89,619.66
Category Number: 0050 DRAINAGE							
0684	668-2100	DROP INLET, GP 1	EA	66.000 1690.690	35.500 3.000 38.500	\$5,072.07	\$65,091.57
Category Amount:						\$5,072.07	\$65,091.57
Category Number: 0080 TEMPORARY EROSION CONTROL							
0714	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS	EA	1,779.000 456.990	702.000 30.750 732.750	\$14,052.44	\$334,859.42

Rpt-ID: RCPESPRJ

Georgia

Date: 04/11/2022

User: rdailey

Department of Transportation

Page 8 of 12

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0051

Pay Period: 03/01/2022
to 03/31/2022

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 TEMPORARY EROSION CONTROL							
0719	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	23.000 1460.490	28.000 2.000 30.000	\$2,920.98	\$43,814.70
0729	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	34,615.000 2.850	88,656.250 1,566.000 90,222.250	\$4,463.10	\$257,133.41
Category Amount:						\$21,436.52	\$635,807.53
Category Number: 0010 ROADWAY							
0770	318-3000	AGGR SURF CRS	TN	2,500.000 23.540	4,603.580 161.000 4,764.580	\$3,789.94	\$112,158.21
Category Amount:						\$3,789.94	\$112,158.21
Category Number: 0080 TEMPORARY EROSION CONTROL							
0790	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		1,000.000 15.860	1,627.250 255.000 1,882.250	\$4,044.30	\$29,852.49
Category Amount:						\$4,044.30	\$29,852.49
Category Number: 0020 BRIDGES							
0850	500-3002	CLASS AA CONCRETE	CY	280.000 746.980	146.474 24.418 170.892	\$18,239.76	\$127,652.91
0855	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 1	LF	1,298.000 111.480	939.030 311.130 1,250.160	\$34,684.77	\$139,367.84
0865	511-1000	BAR REINF STEEL	LB	48,170.000 0.720	40,219.174 16,231.490 56,450.664	\$11,686.67	\$40,644.48

Rpt-ID: RCPESPRJ

Georgia

Date: 04/11/2022

User: rdailey

Department of Transportation

Page 9 of 12

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0051

Pay Period: 03/01/2022
to 03/31/2022

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGES							
0875	520-1104	PILING IN PLACE, STEEL H, HP 10 X 42	LF	250.000 56.670	.000 85.920 85.920	\$4,869.09	\$4,869.09
0915	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,095.000 50.160	450.547 120.000 570.547	\$6,019.20	\$28,618.64
0920	603-7000	PLASTIC FILTER FABRIC	SY	1,095.000 3.880	450.547 120.000 570.547	\$465.60	\$2,213.72
Category Amount:						\$75,965.09	\$343,366.68
Category Number: 0030 BRIDGES							
0945	500-3002	CLASS AA CONCRETE	CY	413.000 746.980	256.609 17.016 273.625	\$12,710.61	\$204,392.40
0950	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO - 2	LF	3,558.000 96.950	2,397.150 234.000 2,631.150	\$22,686.30	\$255,089.99
0955	511-1000	BAR REINF STEEL	LB	39,965.000 0.720	23,656.098 1,029.000 24,685.098	\$740.88	\$17,773.27
0990	540-1201	REMOVAL OF PARTS OF EXISTING BR, STA NO - LS 352+00		1.000 122789.600	.850 .100 .950	\$12,278.96	\$116,650.12
1005	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,586.000 50.160	375.222 343.333 718.555	\$17,221.58	\$36,042.72

Rpt-ID: RCPESPRJ

Georgia

Date: 04/11/2022

User: rdailey

Department of Transportation

Page 10 of 12

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0051

Pay Period: 03/01/2022
to 03/31/2022

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 BRIDGES							
1010	603-7000	PLASTIC FILTER FABRIC	SY	1,586.000 3.880	375.222 103.333 478.555	\$400.93	\$1,856.79
Category Amount:						\$66,039.26	\$631,805.29
Category Number: 0040 BRIDGES							
1040	500-3002	CLASS AA CONCRETE	CY	247.000 746.980	424.177 9.387 433.564	\$7,011.90	\$323,863.64
1045	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 3	LF	1,568.000 141.530	552.240 506.500 1,058.740	\$71,684.95	\$149,843.47
1050	511-1000	BAR REINF STEEL	LB	50,292.000 0.720	54,150.497 1,537.000 55,687.497	\$1,106.64	\$40,095.00
1085	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,630.000 50.160	301.882 287.222 589.104	\$14,407.06	\$29,549.46
1090	603-7000	PLASTIC FILTER FABRIC	SY	1,630.000 3.880	215.111 287.222 502.333	\$1,114.42	\$1,949.05
Category Amount:						\$95,324.97	\$545,300.62
Category Number: 0070 SIGNAL							
1153	639-3004	STEEL STRAIN POLE, TP IV	EA	32.000 4200.000	20.000 4.000 24.000	\$16,800.00	\$100,800.00
Category Amount:						\$16,800.00	\$100,800.00

Rpt-ID: RCPEsprj

Georgia

Date: 04/11/2022

User: rdailey

Department of Transportation

Page 11 of 12

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0051

Pay Period: 03/01/2022
to 03/31/2022

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1193	205-0001	UNCLASS EXCAV	CY	363,911.000 7.360	174,766.446 5,787.740 180,554.186	\$42,597.77	\$1,328,878.81
1198	206-0002	BORROW EXCAV, INCL MATL	CY	282,166.000 7.740	91,646.152 1,782.020 93,428.172	\$13,792.83	\$723,134.05
Category Amount:						\$56,390.60	\$2,052,012.86
Category Number: 0130 ALT 1 - RECYCLED ASPHALT (SR 92)							
1428	310-1101	GR AGGR BASE CRS, INCL MATL	TN	237,019.000 21.760	91,925.350 1,061.790 92,987.140	\$23,104.55	\$2,023,400.17
Category Amount:						\$23,104.55	\$2,023,400.17
Category Number: 0010 ROADWAY							
1448	310-1101	GR AGGR BASE CRS, INCL MATL	TN	25,387.000 26.800	9,623.200 110.640 9,733.840	\$2,965.15	\$260,866.91
1568	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	102.000 207.000	.000 39.510 39.510	\$8,178.57	\$8,178.57
1583	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	66.000 170.000	.000 4.290 4.290	\$729.30	\$729.30
1588	668-4300	STORM SEWER MANHOLE, TP 1	EA	5.000 1860.000	4.500 .500 5.000	\$930.00	\$9,300.00
Category Amount:						\$12,803.02	\$279,074.78

Rpt-ID: RCPESPRJ

Georgia

Date: 04/11/2022

User: rdailey

Department of Transportation

Page 12 of 12

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0051

Pay Period: 03/01/2022
to 03/31/2022

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 BRIDGES							
2004	165-0085	MAINTENANCE OF SILT CONTROL GATE, TP 1	EA	.000	6.000		
				423.000	1.000		
					7.000	\$423.00	\$2,961.00
Category Amount:						\$423.00	\$2,961.00
Category Number: 0010 ROADWAY							
3001	208-0500	ROCK EMBANKMENT	TN	.000	18,330.520		
				47.100	18.170		
					18,348.690	\$855.81	\$864,223.30
		208-0500 ROCK EMBANKMENT					
5001	621-6213	CONCRETE SIDE BARRIER, TP 6-SC	LF	.000	251.000		
				797.940	.000		
					251.000	\$.00	\$200,282.94
		621-6213 CONC SIDE BARRIER, TP 6-SC					
Category Amount:						\$855.81	\$1,064,506.24
Category Number: 0050 DRAINAGE							
9999	004-0012	EXTRA WORK -	EA	.000	1.000		
				5859.040	4.000		
					5.000	\$23,436.16	\$29,295.20
		PAY ITEM 004-0012 EXTRA WORK 30-42 IN PIPE COLLAR ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$23,436.16	\$29,295.20
Project Total Amount:						\$688,030.69	\$27,152,915.65