

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2022

User: rdailey

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0053

Pay Period: 05/01/2022
to 05/31/2022

Contract Location:

SR92@MALONE RD TO NEBO RD INCL CONST. OF 3 BR & /

Time Allowed:

1722 Days

Elapsed Calender Days:

1645 Days

Percent Time:

95.53

District: 6

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

10/20/2017

Date Awarded:

10/20/2017

Date Contract Executed:

11/22/2017

Date Notice to Proceed:

11/29/2017

Date Work Began:

11/29/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

08/16/2022

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$54,929,665.40

Original Contract Amount \$51,173,350.37

Funds Available \$26,187,756.11

Percent Complete 51.92%

Counties:

Douglas

Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007691	\$54,929,665.40	\$51,173,350.37	\$26,187,756.07	52.32%	\$823,728.94

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2022

User: rdailey

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0053

Pay Period: 05/01/2022
to 05/31/2022

Project Number: 0007691 SR 92 - WIDENING & RECONSTRUCTION

Federal State Project Number: CSSTP-0007-00(691)

	Total to Date	Prev to Date	This Estimate
Participating	\$22,817,154.10	\$22,151,896.51	\$665,257.59
Non-Participating	\$5,704,287.97	\$5,537,973.56	\$166,314.41
Total Earnings	\$28,521,442.07	\$27,689,870.07	\$831,572.00
Stockpiled Materials	\$220,467.26	\$228,310.32	(\$7,843.06)
Gross Earnings	\$28,741,909.33	\$27,918,180.39	\$823,728.94
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$28,741,909.33	\$27,918,180.39	
		Total Payable:	\$823,728.94

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2022

User: rdailey

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0053

Pay Period: 05/01/2022
to 05/31/2022

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0095	205-0210	EXCAVATION - ROCK	CY	10,000.000	49,953.120		
				30.150	4,023.000		
					53,976.120	\$121,293.45	\$1,627,380.02
Category Amount:						\$121,293.45	\$1,627,380.02
Category Number: 0090 PERMANENT EROSION CONTROL							
0120	700-6910	PERMANENT GRASSING	AC	197.000	29.454		
				800.000	5.784		
					35.238	\$4,627.20	\$28,190.40
Category Amount:						\$4,627.20	\$28,190.40
Category Number: 0070 SIGNAL							
0158	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.236		
				110200.000	.165		
					.401	\$18,183.00	\$44,190.20
		2					
0161	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.244		
				110200.000	.360		
					.604	\$39,672.00	\$66,560.80
		5					
Category Amount:						\$57,855.00	\$110,751.00
Category Number: 0010 ROADWAY							
0371	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	989.190		
		TL & H LIME		64.670	.000		
					989.190	\$0.00	\$63,970.92
		TEMPORARY ASPHALT- 25MM SP, GP1/2, BM&HL					
0381	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	691.130		
		L & H LIME		70.020	.000		
					691.130	\$0.00	\$48,392.92
		TEMPORARY ASPHALT - 19MM SP, GP1 OR 2, INC BM&HL					
Category Amount:						\$0.00	\$112,363.84

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2022

User: rdailey

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0053

Pay Period: 05/01/2022
to 05/31/2022

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 DRAINAGE							
0385	550-3424	SAFETY END SECTION 24 IN, SIDE DRAIN, 4:1 S EA		5.000 428.790	6.000 1.000 7.000	\$428.79	\$3,001.53
0394	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 S EA		7.000 486.060	7.000 1.000 8.000	\$486.06	\$3,888.48
0449	668-1100	CATCH BASIN, GP 1	EA	89.000 2607.000	42.000 1.000 43.000	\$2,607.00	\$112,101.00
Category Amount:						\$3,521.85	\$118,991.01
Category Number: 0080 TEMPORARY EROSION CONTROL							
0504	163-0240	MULCH	TN	3,118.000 170.000	2,152.008 2.873 2,154.881	\$488.41	\$366,329.77
0514	163-0232	TEMPORARY GRASSING	AC	99.000 200.000	86.634 .368 87.002	\$73.60	\$17,400.40
0524	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		17,308.000 0.500	58,300.000 140.000 58,440.000	\$70.00	\$29,220.00
0528	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		119.000 135.000	116.500 11.250 127.750	\$1,518.75	\$17,246.25
0549	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT EA		195.000 375.000	74.250 2.250 76.500	\$843.75	\$28,687.50

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2022

User: rdailey

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0053

Pay Period: 05/01/2022
to 05/31/2022

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 TEMPORARY EROSION CONTROL							
0574	167-1500	WATER QUALITY INSPECTIONS	MO	42.000 300.000	52.000 1.000 53.000	\$300.00	\$15,900.00
Category Amount:						\$3,294.51	\$474,783.92
Category Number: 0090 PERMANENT EROSION CONTROL							
0579	716-2000	EROSION CONTROL MATS, SLOPES	SY	147,095.000 0.800	96,809.230 15,428.111 112,237.341	\$12,342.49	\$89,789.87
0589	700-7000	AGRICULTURAL LIME	TN	394.000 160.000	28.260 5.780 34.040	\$924.80	\$5,446.40
0594	700-8000	FERTILIZER MIXED GRADE	TN	61.000 485.000	16.595 1.480 18.075	\$717.80	\$8,766.38
Category Amount:						\$13,985.09	\$104,002.65
Category Number: 0080 TEMPORARY EROSION CONTROL							
0714	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		1,779.000 456.990	732.750 9.750 742.500	\$4,455.65	\$339,315.08
0729	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	34,615.000 2.850	91,013.500 442.500 91,456.000	\$1,261.13	\$260,649.60
Category Amount:						\$5,716.78	\$599,964.68
Category Number: 0010 ROADWAY							
0770	318-3000	AGGR SURF CRS	TN	2,500.000 23.540	5,078.460 149.000 5,227.460	\$3,507.46	\$123,054.41
Category Amount:						\$3,507.46	\$123,054.41

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2022

User: rdailey

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0053

Pay Period: 05/01/2022
to 05/31/2022

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 TEMPORARY EROSION CONTROL							
0790	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		1,000.000	1,882.250		
				15.860	78.750		
					1,961.000	\$1,248.98	\$31,101.46
Category Amount:						\$1,248.98	\$31,101.46
Category Number: 0020 BRIDGES							
0875	520-1104	PILING IN PLACE, STEEL H, HP 10 X 42	LF	250.000	85.920		
				56.670	30.740		
					116.660	\$1,742.04	\$6,611.12
Category Amount:						\$1,742.04	\$6,611.12
Category Number: 0030 BRIDGES							
0945	500-3002	CLASS AA CONCRETE	CY	413.000	273.625		
				746.980	31.080		
					304.705	\$23,216.14	\$227,608.54
0950	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	3,558.000	2,631.150		
				96.950	692.850		
					3,324.000	\$67,171.81	\$322,261.80
		2					
0955	511-1000	BAR REINF STEEL	LB	39,965.000	24,685.098		
				0.720	-38,361.388		
					-13,676.290	\$-27,620.20	(\$9,846.93)
0960	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.500		
				192829.830	.100		
					.600	\$19,282.98	\$115,697.90
		2					
1000	547-2012	PILE ENCASEMENT, 12 IN PILE	LF	520.000	374.460		
				224.870	145.540		
					520.000	\$32,727.58	\$116,932.40
Category Amount:						\$114,778.31	\$772,653.71

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2022

User: rdailey

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0053

Pay Period: 05/01/2022

to 05/31/2022

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 BRIDGES							
1030	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.037		
				377442.880	.341		
					.378	\$128,708.02	\$142,673.41
	3						
1055	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.037		
				75760.750	.341		
					.378	\$25,834.42	\$28,637.56
	3						
1060	520-1104	PILING IN PLACE, STEEL H, HP 10 X 42	LF	600.000	503.500		
				56.670	45.890		
					549.390	\$2,600.59	\$31,133.93
1075	540-1201	REMOVAL OF PARTS OF EXISTING BR, STA NO - LS		1.000	.900		
				58061.800	.100		
					1.000	\$5,806.18	\$58,061.80
	475+74						
Category Amount:						\$162,949.21	\$260,506.70
Category Number: 0010 ROADWAY							
1193	205-0001	UNCLASS EXCAV	CY	363,911.000	187,497.442		
				7.360	5,863.180		
					193,360.622	\$43,153.00	\$1,423,134.18
1198	206-0002	BORROW EXCAV, INCL MATL	CY	282,166.000	93,428.172		
				7.740	1,188.070		
					94,616.242	\$9,195.66	\$732,329.71
Category Amount:						\$52,348.66	\$2,155,463.89
Category Number: 0130 ALT 1 - RECYCLED ASPHALT (SR 92)							
1428	310-1101	GR AGGR BASE CRS, INCL MATL	TN	237,019.000	103,863.270		
				21.760	12,687.490		
					116,550.760	\$276,079.78	\$2,536,144.54
Category Amount:						\$276,079.78	\$2,536,144.54

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2022

User: rdailey

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0053

Pay Period: 05/01/2022
to 05/31/2022

Project Number 0007691

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
	Category Number:	0150 MSE WALL					
1493	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	370.000	338.000		
				269.490	32.000		
					370.000	\$8,623.68	\$99,711.30
	3						
				Category Amount:		\$8,623.68	\$99,711.30
	Category Number:	0010 ROADWAY					
5001	621-6213	CONCRETE SIDE BARRIER, TP 6-SC	LF	.000	251.000		
				797.940	.000		
					251.000	\$0.00	\$200,282.94
		621-6213 CONC SIDE BARRIER, TP 6-SC					
				Category Amount:		\$0.00	\$200,282.94
				Project Total Amount:		\$831,572.00	\$28,521,442.07