

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2022

User: rdailey

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0058

Pay Period: 10/01/2022
to 10/31/2022

Contract Location:

SR92@MALONE RD TO NEBO RD INCL CONST. OF 3 BR & /

Time Allowed:

1806 Days

Elapsed Calender Days:

1798 Days

Percent Time:

99.56

District: 6

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

10/20/2017

Date Awarded:

10/20/2017

Date Contract Executed:

11/22/2017

Date Notice to Proceed:

11/29/2017

Date Work Began:

11/29/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

11/08/2022

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$55,107,282.58

Original Contract Amount \$51,173,350.37

Funds Available \$20,478,327.93

Percent Complete 62.44%

Counties:

Douglas

Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007691	\$55,107,282.58	\$51,173,350.37	\$20,478,327.89	62.84%	\$827,606.08

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2022

User: rdailey

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0058

Pay Period: 10/01/2022
to 10/31/2022

Project Number: 0007691 SR 92 - WIDENING & RECONSTRUCTION

Federal State Project Number: CSSTP-0007-00(691)

	Total to Date	Prev to Date	This Estimate
Participating	\$27,529,100.13	\$26,867,015.28	\$662,084.85
Non-Participating	\$6,882,274.24	\$6,716,753.01	\$165,521.23
Total Earnings	\$34,411,374.37	\$33,583,768.29	\$827,606.08
Stockpiled Materials	\$217,580.32	\$217,580.32	\$0.00
Gross Earnings	\$34,628,954.69	\$33,801,348.61	\$827,606.08
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$34,628,954.69	\$33,801,348.61	

Total Payable: **\$827,606.08**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2022

User: rdailey

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0058

Pay Period: 10/01/2022
to 10/31/2022

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0130 ALT 1 - RECYCLED ASPHALT (SR 92)							
0030	433-1000	REINF CONC APPROACH SLAB	SY	2,102.000 163.910	777.276 469.446 1,246.722	\$76,946.89	\$204,350.20
Category Amount:						\$76,946.89	\$204,350.20
Category Number: 0050 DRAINAGE							
0055	207-0203	FOUND BKFILL MATL, TP II	CY	311.000 66.590	1,260.787 33.220 1,294.007	\$2,212.12	\$86,167.93
Category Amount:						\$2,212.12	\$86,167.93
Category Number: 0010 ROADWAY							
0105	641-1200	GUARDRAIL, TP W	LF	19,359.000 15.500	9,972.000 121.750 10,093.750	\$1,887.13	\$156,453.13
Category Amount:						\$1,887.13	\$156,453.13
Category Number: 0090 PERMANENT EROSION CONTROL							
0120	700-6910	PERMANENT GRASSING	AC	197.000 800.000	41.907 .930 42.837	\$744.00	\$34,269.60
Category Amount:						\$744.00	\$34,269.60
Category Number: 0010 ROADWAY							
0214	150-1000	TRAFFIC CONTROL -	LS	1.000 958446.770	.844 .019 .863	\$18,210.49	\$827,139.56
		CSSTP-0007-00(691)					
Category Amount:						\$18,210.49	\$827,139.56
Category Number: 0050 DRAINAGE							
0264	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	11,950.000 44.540	12,028.120 119.000 12,147.120	\$5,300.26	\$541,032.72

Rpt-ID: RCPEsprj

Georgia

Date: 11/07/2022

User: rdailey

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0058

Pay Period: 10/01/2022
to 10/31/2022

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 DRAINAGE							
0279	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,326.000 60.400	1,476.500 102.000 1,578.500	\$6,160.80	\$95,341.40
0299	550-1301	STORM DRAIN PIPE, 30 IN, H 10-15	LF	335.000 70.810	232.000 95.000 327.000	\$6,726.95	\$23,154.87
0309	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	1,347.000 81.140	1,027.500 78.000 1,105.500	\$6,328.92	\$89,700.27
0314	550-1361	STORM DRAIN PIPE, 36 IN, H 10-15	LF	293.000 72.130	365.500 64.000 429.500	\$4,616.32	\$30,979.84
0329	550-1420	STORM DRAIN PIPE, 42 IN, H 1-10	LF	691.000 93.560	214.300 65.000 279.300	\$6,081.40	\$26,131.31
0343	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,896.000 33.390	2,022.500 259.100 2,281.600	\$8,651.35	\$76,182.62
Category Amount:						\$43,866.00	\$882,523.03
Category Number: 0010 ROADWAY							
0371	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 64.670	989.190 .000 989.190	\$0.00	\$63,970.92
		TEMPORARY ASPHALT- 25MM SP, GP1/2, BM&HL					
0381	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 70.020	691.130 .000 691.130	\$0.00	\$48,392.92
		TEMPORARY ASPHALT - 19MM SP, GP1 OR 2, INC BM&HL					
Category Amount:						\$0.00	\$112,363.84

Rpt-ID: RCPEsprj

Georgia

Date: 11/07/2022

User: rdailey

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0058

Pay Period: 10/01/2022
to 10/31/2022

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 DRAINAGE							
0389	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		89.000 351.180	65.000 6.000 71.000	\$2,107.08	\$24,933.78
0399	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	5.000 198.830	2.000 4.000 6.000	\$795.32	\$1,192.98
0408	550-4130	FLARED END SECTION 30 IN, SIDE DRAIN	EA	1.000 421.770	.000 1.000 1.000	\$421.77	\$421.77
0414	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	6.000 484.480	3.000 1.000 4.000	\$484.48	\$1,937.92
0434	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	6.000 709.180	7.000 1.000 8.000	\$709.18	\$5,673.44
0444	550-4242	FLARED END SECTION 42 IN, STORM DRAIN	EA	8.000 1597.270	3.000 1.000 4.000	\$1,597.27	\$6,389.08
0449	668-1100	CATCH BASIN, GP 1	EA	89.000 2607.000	54.250 1.000 55.250	\$2,607.00	\$144,036.75
Category Amount:						\$8,722.10	\$184,585.72
Category Number: 0090 PERMANENT EROSION CONTROL							
0469	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	927.000 52.130	708.548 67.350 775.898	\$3,510.96	\$40,447.56

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2022

User: rdailey

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0058

Pay Period: 10/01/2022
to 10/31/2022

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 PERMANENT EROSION CONTROL							
0474	603-7000	PLASTIC FILTER FABRIC	SY	3,185.000 5.410	2,385.079 60.690 2,445.769	\$328.33	\$13,231.61
Category Amount:						\$3,839.29	\$53,679.17
Category Number: 0080 TEMPORARY EROSION CONTROL							
0504	163-0240	MULCH	TN	3,118.000 170.000	2,186.518 2.313 2,188.831	\$393.21	\$372,101.27
0514	163-0232	TEMPORARY GRASSING	AC	99.000 200.000	89.712 .121 89.833	\$24.20	\$17,966.60
0524	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		17,308.000 0.500	64,420.000 464.000 64,884.000	\$232.00	\$32,442.00
0528	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		119.000 135.000	145.000 3.000 148.000	\$405.00	\$19,980.00
0534	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	119.000 45.000	100.000 1.000 101.000	\$45.00	\$4,545.00
0549	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT EA		195.000 375.000	79.500 1.500 81.000	\$562.50	\$30,375.00
0554	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	195.000 200.000	62.000 2.000 64.000	\$400.00	\$12,800.00

Rpt-ID: RCPEsprj

Georgia

Date: 11/07/2022

User: rdailey

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0058

Pay Period: 10/01/2022
to 10/31/2022

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 TEMPORARY EROSION CONTROL							
0574	167-1500	WATER QUALITY INSPECTIONS	MO	42.000 300.000	57.000 1.000 58.000	\$300.00	\$17,400.00
Category Amount:						\$2,361.91	\$507,609.87
Category Number: 0090 PERMANENT EROSION CONTROL							
0579	716-2000	EROSION CONTROL MATS, SLOPES	SY	147,095.000 0.800	131,182.897 4,413.444 135,596.341	\$3,530.76	\$108,477.07
0589	700-7000	AGRICULTURAL LIME	TN	394.000 160.000	40.460 .880 41.340	\$140.80	\$6,614.40
0594	700-8000	FERTILIZER MIXED GRADE	TN	61.000 485.000	20.210 .340 20.550	\$164.90	\$9,966.75
Category Amount:						\$3,836.46	\$125,058.22
Category Number: 0050 DRAINAGE							
0684	668-2100	DROP INLET, GP 1	EA	66.000 1690.690	42.500 .750 43.250	\$1,268.02	\$73,122.34
Category Amount:						\$1,268.02	\$73,122.34
Category Number: 0080 TEMPORARY EROSION CONTROL							
0714	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		1,779.000 456.990	772.500 3.750 776.250	\$1,713.71	\$354,738.49
0729	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	34,615.000 2.850	94,921.750 969.750 95,891.500	\$2,763.79	\$273,290.78
Category Amount:						\$4,477.50	\$628,029.27

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2022

User: rdailey

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0058

Pay Period: 10/01/2022
to 10/31/2022

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0770	318-3000	AGGR SURF CRS	TN	2,500.000 23.540	5,731.760 111.370 5,843.130	\$2,621.65	\$137,547.28
Category Amount:						\$2,621.65	\$137,547.28
Category Number: 0090 PERMANENT EROSION CONTROL							
0820	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	2,258.000 42.960	1,605.309 8.000 1,613.309	\$343.68	\$69,307.75
Category Amount:						\$343.68	\$69,307.75
Category Number: 0020 BRIDGES							
0915	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,095.000 50.160	570.547 76.222 646.769	\$3,823.30	\$32,441.93
0920	603-7000	PLASTIC FILTER FABRIC	SY	1,095.000 3.880	570.547 76.222 646.769	\$295.74	\$2,509.46
Category Amount:						\$4,119.04	\$34,951.39
Category Number: 0030 BRIDGES							
0935	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 2	LS	1.000 644720.960	.602 .225 .827	\$145,062.22	\$533,184.23
0960	511-3000	SUPERSTR REINF STEEL, BR NO - 2	LS	1.000 192829.830	.600 .400 1.000	\$77,131.93	\$192,829.83
Category Amount:						\$222,194.15	\$726,014.06

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2022

User: rdailey

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0058

Pay Period: 10/01/2022
to 10/31/2022

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 BRIDGES							
1025	500-0100	GROOVED CONCRETE	SY	1,276.000	1,687.778		
				8.000	.022		
					1,687.800	\$.18	\$13,502.40
Category Amount:						\$0.18	\$13,502.40
Category Number: 0010 ROADWAY							
1193	205-0001	UNCLASS EXCAV	CY	363,911.000	214,764.871		
				7.360	11,320.606		
					226,085.477	\$83,319.66	\$1,663,989.11
Category Amount:						\$83,319.66	\$1,663,989.11
Category Number: 0130 ALT 1 - RECYCLED ASPHALT (SR 92)							
1428	310-1101	GR AGGR BASE CRS, INCL MATL	TN	237,019.000	169,706.170		
				21.760	7,827.150		
					177,533.320	\$170,318.78	\$3,863,125.04
Category Amount:						\$170,318.78	\$3,863,125.04
Category Number: 0010 ROADWAY							
1448	310-1101	GR AGGR BASE CRS, INCL MATL	TN	25,387.000	14,108.560		
				26.800	2,735.040		
					16,843.600	\$73,299.07	\$451,408.48
5001	621-6213	CONCRETE SIDE BARRIER, TP 6-SC	LF	.000	251.000		
				797.940	.000		
					251.000	\$.00	\$200,282.94
		621-6213 CONC SIDE BARRIER, TP 6-SC					
9050	004-0022	EXTRA WORK -	LS	.000	.000		
				177617.180	.580		
					.580	\$103,017.96	\$103,017.96
		ADD 004-0022 EXTRA WORK UOC DRY RETENTION BAISN STA 262+50					
		- ADDED BY SUPPLEMENTAL AGREEMENT WITH TIME					
Category Amount:						\$176,317.03	\$754,709.38
Project Total Amount:						\$827,606.08	\$34,411,374.37