

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: rdailey

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0079

Pay Period: 07/01/2024
to 07/31/2024

Contract Location:

SR92@MALONE RD TO NEBO RD INCL CONST. OF 3 BR & ,

Time Allowed: 2457 Days

Elapsed Calender Days: 2437 Days

Percent Time: 99.19

District: 6

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 10/20/2017

Date Awarded: 10/20/2017

Date Contract Executed: 11/22/2017

Date Notice to Proceed: 11/29/2017

MARIETTA GA 30061-0970

Date Work Began: 11/29/2017

Phone: (770)422-7520

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/20/2024

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$61,360,732.02

Original Contract Amount \$51,173,350.37

Funds Available \$2,357,872.62

Percent Complete 95.80%

Counties:

Douglas Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007691	\$61,360,732.02	\$51,173,350.37	\$2,357,872.58	96.16%	\$2,580,217.82

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: rdailey

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0079

Pay Period: 07/01/2024
to 07/31/2024

Project Number: 0007691 SR 92 - WIDENING & RECONSTRUCTION

Federal State Project Number: CSSTP-0007-00(691)

	Total to Date	Prev to Date	This Estimate
Participating	\$47,028,224.07	\$44,964,049.80	\$2,064,174.27
Non-Participating	\$11,757,055.05	\$11,241,011.50	\$516,043.55
Total Earnings	\$58,785,279.12	\$56,205,061.30	\$2,580,217.82
Stockpiled Materials	\$217,580.32	\$217,580.32	\$0.00
Gross Earnings	\$59,002,859.44	\$56,422,641.62	\$2,580,217.82
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$59,002,859.44	\$56,422,641.62	

Total Payable: **\$2,580,217.82**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: rdailey

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0079

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0007691

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0040	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	439.000	2,188.529		
				42.870	2,138.450		
					4,326.979	\$91,675.35	\$185,497.59
Category Amount:						\$91,675.35	\$185,497.59
Category Number:		0050 DRAINAGE					
0080	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	40.000	27.700		
				875.000	10.860		
					38.560	\$9,502.50	\$33,740.00
Category Amount:						\$9,502.50	\$33,740.00
Category Number:		0090 PERMANENT EROSION CONTROL					
0120	700-6910	PERMANENT GRASSING	AC	197.000	71.578		
				800.000	3.882		
					75.460	\$3,105.60	\$60,368.00
Category Amount:						\$3,105.60	\$60,368.00
Category Number:		0010 ROADWAY					
0135	634-1200	RIGHT OF WAY MARKERS	EA	563.000	262.000		
				106.690	126.000		
					388.000	\$13,442.94	\$41,395.72
0239	441-0104	CONC SIDEWALK, 4 IN	SY	7,804.000	7,222.941		
				25.040	35.556		
					7,258.497	\$890.32	\$181,752.76
0244	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	4,764.000	5,650.265		
				66.460	22.222		
					5,672.487	\$1,476.87	\$376,993.49
Category Amount:						\$15,810.13	\$600,141.97

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: rdailey

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0079

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 DRAINAGE							
0264	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	11,950.000 44.540	14,657.420 29.300 14,686.720	\$1,305.02	\$654,146.51
Category Amount:						\$1,305.02	\$654,146.51
Category Number: 0010 ROADWAY							
0371	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 64.670	989.190 .000 989.190	\$0.00	\$63,970.92
		TEMPORARY ASPHALT- 25MM SP, GP1/2, BM&HL					
0381	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 70.020	691.130 .000 691.130	\$0.00	\$48,392.92
		TEMPORARY ASPHALT - 19MM SP, GP1 OR 2, INC BM&HL					
Category Amount:						\$0.00	\$112,363.84
Category Number: 0050 DRAINAGE							
0449	668-1100	CATCH BASIN, GP 1	EA	89.000 2607.000	84.750 3.500 88.250	\$9,124.50	\$230,067.75
Category Amount:						\$9,124.50	\$230,067.75
Category Number: 0010 ROADWAY							
0484	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	2,325.000 17.840	484.000 344.000 828.000	\$6,136.96	\$14,771.52
Category Amount:						\$6,136.96	\$14,771.52
Category Number: 0080 TEMPORARY EROSION CONTROL							
0504	163-0240	MULCH	TN	3,118.000 170.000	2,537.720 7.225 2,544.945	\$1,228.25	\$432,640.65

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: rdailey

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0079

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 TEMPORARY EROSION CONTROL							
0574	167-1500	WATER QUALITY INSPECTIONS	MO	42.000 300.000	78.000 1.000 79.000	\$300.00	\$23,700.00
Category Amount:						\$1,528.25	\$456,340.65
Category Number: 0090 PERMANENT EROSION CONTROL							
0579	716-2000	EROSION CONTROL MATS, SLOPES	SY	147,095.000 0.800	169,537.452 383.778 169,921.230	\$307.02	\$135,936.98
0589	700-7000	AGRICULTURAL LIME	TN	394.000 160.000	68.260 3.860 72.120	\$617.60	\$11,539.20
0594	700-8000	FERTILIZER MIXED GRADE	TN	61.000 485.000	28.440 .975 29.415	\$472.88	\$14,266.28
Category Amount:						\$1,397.50	\$161,742.46
Category Number: 0120 LANDSCAPING							
0599	700-9300	SOD	SY	159,836.000 5.950	8,098.000 10,325.112 18,423.112	\$61,434.42	\$109,617.52
Category Amount:						\$61,434.42	\$109,617.52
Category Number: 0050 DRAINAGE							
0684	668-2100	DROP INLET, GP 1	EA	66.000 1690.690	63.250 4.000 67.250	\$6,762.76	\$113,698.90
Category Amount:						\$6,762.76	\$113,698.90

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: rdailey

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0079

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 TEMPORARY EROSION CONTROL							
0714	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		1,779.000 456.990	928.500 107.000 1,035.500	\$48,897.93	\$473,213.15
0729	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	34,615.000 2.850	114,798.500 1,555.000 116,353.500	\$4,431.75	\$331,607.48
Category Amount:						\$53,329.68	\$804,820.63
Category Number: 0010 ROADWAY							
1168	441-0108	CONC SIDEWALK, 8 IN	SY	999.000 56.760	1,643.829 10.000 1,653.829	\$567.60	\$93,871.33
1193	205-0001	UNCLASS EXCAV	CY	363,911.000 7.360	275,519.720 4,692.000 280,211.720	\$34,533.12	\$2,062,358.26
1588	668-4300	STORM SEWER MANHOLE, TP 1	EA	5.000 1860.000	6.500 1.000 7.500	\$1,860.00	\$13,950.00
5001	621-6213	CONCRETE SIDE BARRIER, TP 6-SC	LF	.000 797.940	251.000 .000 251.000	\$0.00	\$200,282.94
		621-6213 CONC SIDE BARRIER, TP 6-SC					
9985	004-0022	EXTRA WORK -	LS	.000 4564288.850	.500 .500 1.000	\$2,282,144.43	\$4,564,288.85
		004-0022 EXTRA WORK PROJECT ESCALATION COST PAY ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
9988	621-4082	CONCRETE SIDE BARRIER, TYPE 7T	LF	.000 700.000	15.000 .000 15.000	\$0.00	\$10,500.00
		ADD MISSING 621-4082 CONCRETE SIDE BARRIER PAY ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$2,319,105.15	\$6,945,251.38

Rpt-ID: RCPEsprj

Georgia

Date: 08/07/2024

User: rdailey

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0079

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0007691

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0050 DRAINAGE					
9998	668-5000	JUNCTION BOX	EA	.000	1.000		
				8094.680	.000		
					1.000	\$.00	\$8,094.68
		PAY ITEM 668-5000 GP2 JUNCTION BOX					
		ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$0.00	\$8,094.68
Project Total Amount:						\$2,580,217.82	\$58,785,279.12