

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: rdailey

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0080

Pay Period: 08/01/2024
to 08/31/2024

Contract Location:

SR92@MALONE RD TO NEBO RD INCL CONST. OF 3 BR & /

Time Allowed: 2457 Days

Elapsed Calender Days: 2468 Days

Percent Time: 100.45

District: 6

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 10/20/2017

Date Awarded: 10/20/2017

Date Contract Executed: 11/22/2017

Date Notice to Proceed: 11/29/2017

MARIETTA GA 30061-0970

Date Work Began: 11/29/2017

Phone: (770)422-7520

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/20/2024

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$61,360,732.02

Original Contract Amount \$51,173,350.37

Funds Available \$2,011,811.95

Percent Complete 96.46%

Counties:

Douglas Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007691	\$61,360,732.02	\$51,173,350.37	\$2,011,811.91	96.72%	\$346,060.67

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: rdailey

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0080

Pay Period: 08/01/2024
to 08/31/2024

Project Number: 0007691 SR 92 - WIDENING & RECONSTRUCTION

Federal State Project Number: CSSTP-0007-00(691)

	Total to Date	Prev to Date	This Estimate
Participating	\$47,349,855.86	\$47,028,224.07	\$321,631.79
Non-Participating	\$11,837,462.93	\$11,757,055.05	\$80,407.88
Total Earnings	\$59,187,318.79	\$58,785,279.12	\$402,039.67
Stockpiled Materials	\$217,580.32	\$217,580.32	\$0.00
Gross Earnings	\$59,404,899.11	\$59,002,859.44	\$402,039.67
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$55,979.00)	\$0.00	(\$55,979.00)
Total:	\$59,348,920.11	\$59,002,859.44	
		Total Payable:	\$346,060.67

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: rdailey

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0080

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0007691

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0050		DRAINAGE					
0060	441-0301	CONC SPILLWAY, TP 1	EA	2.000	2.000		
				2430.050	2.000		
					4.000	\$4,860.10	\$9,720.20
Category Amount:						\$4,860.10	\$9,720.20
Category Number: 0090		PERMANENT EROSION CONTROL					
0120	700-6910	PERMANENT GRASSING	AC	197.000	75.460		
				800.000	9.001		
					84.461	\$7,200.80	\$67,568.80
Category Amount:						\$7,200.80	\$67,568.80
Category Number: 0010		ROADWAY					
0135	634-1200	RIGHT OF WAY MARKERS	EA	563.000	388.000		
				106.690	15.000		
					403.000	\$1,600.35	\$42,996.07
Category Amount:						\$1,600.35	\$42,996.07
Category Number: 0060		SIGNING AND MARKING					
0150	636-2070	GALV STEEL POSTS, TP 7	LF	4,740.000	3,175.000		
				7.000	1,056.000		
					4,231.000	\$7,392.00	\$29,617.00
Category Amount:						\$7,392.00	\$29,617.00
Category Number: 0070		SIGNAL					
0172	647-2160	PULL BOX, PB-6	EA	21.000	15.000		
				1200.000	6.000		
					21.000	\$7,200.00	\$25,200.00
0173	647-2170	PULL BOX, PB-7	EA	7.000	5.000		
				1200.000	2.000		
					7.000	\$2,400.00	\$8,400.00

Rpt-ID: RCPEsprj

Georgia

Date: 09/09/2024

User: rdailey

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0080

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0007691

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0070 SIGNAL					
0174	939-2300	FIELD SWITCH, TYPE A	EA	7.000	.000		
				2500.000	7.000		
					7.000	\$17,500.00	\$17,500.00
0175	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	28,800.000	20,000.000		
				5.000	5,525.000		
					25,525.000	\$27,625.00	\$127,625.00
Category Amount:						\$54,725.00	\$178,725.00
Category Number:		0060 SIGNING AND MARKING					
0186	636-1045	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1SF		203.000	331.137		
				17.000	13.288		
					344.425	\$225.90	\$5,855.23
0187	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1SF		1,116.000	372.473		
				14.000	296.140		
					668.613	\$4,145.96	\$9,360.58
0188	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1SF		1,474.000	1,401.177		
				16.000	235.800		
					1,636.977	\$3,772.80	\$26,191.63
Category Amount:						\$8,144.66	\$41,407.44
Category Number:		0010 ROADWAY					
0239	441-0104	CONC SIDEWALK, 4 IN	SY	7,804.000	7,258.497		
				25.040	13.333		
					7,271.830	\$333.86	\$182,086.62
0244	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	4,764.000	5,672.487		
				66.460	26.489		
					5,698.976	\$1,760.46	\$378,753.94
0249	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	20,647.000	20,491.700		
				16.640	102.000		
					20,593.700	\$1,697.28	\$342,679.17

Rpt-ID: RCPEsprj

Georgia

Date: 09/09/2024

User: rdailey

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0080

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0007691

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0371	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	989.190		
		TL & H LIME		64.670	.000		
					989.190	\$.00	\$63,970.92
		TEMPORARY ASPHALT- 25MM SP, GP1/2, BM&HL					
0381	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	691.130		
		L & H LIME		70.020	.000		
					691.130	\$.00	\$48,392.92
		TEMPORARY ASPHALT - 19MM SP, GP1 OR 2, INC BM&HL					
Category Amount:						\$3,791.60	\$1,015,883.57
Category Number: 0090 PERMANENT EROSION CONTROL							
0469	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	927.000	911.010		
				52.130	62.550		
					973.560	\$3,260.73	\$50,751.68
0474	603-7000	PLASTIC FILTER FABRIC	SY	3,185.000	3,515.821		
				5.410	147.693		
					3,663.514	\$799.02	\$19,819.61
Category Amount:						\$4,059.75	\$70,571.29
Category Number: 0010 ROADWAY							
0484	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	2,325.000	828.000		
				17.840	526.000		
					1,354.000	\$9,383.84	\$24,155.36
Category Amount:						\$9,383.84	\$24,155.36
Category Number: 0080 TEMPORARY EROSION CONTROL							
0504	163-0240	MULCH	TN	3,118.000	2,544.945		
				170.000	14.525		
					2,559.470	\$2,469.25	\$435,109.90
0574	167-1500	WATER QUALITY INSPECTIONS	MO	42.000	79.000		
				300.000	1.000		
					80.000	\$300.00	\$24,000.00
Category Amount:						\$2,769.25	\$459,109.90

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: rdailey

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0080

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0007691

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0090		PERMANENT EROSION CONTROL					
0579	716-2000	EROSION CONTROL MATS, SLOPES	SY	147,095.000	169,921.230		
				0.800	747.444		
					170,668.674	\$597.96	\$136,534.94
0589	700-7000	AGRICULTURAL LIME	TN	394.000	72.120		
				160.000	8.420		
					80.540	\$1,347.20	\$12,886.40
0594	700-8000	FERTILIZER MIXED GRADE	TN	61.000	29.415		
				485.000	2.100		
					31.515	\$1,018.50	\$15,284.78
Category Amount:						\$2,963.66	\$164,706.12
Category Number: 0120		LANDSCAPING					
0599	700-9300	SOD	SY	159,836.000	18,423.112		
				5.950	2,479.389		
					20,902.501	\$14,752.36	\$124,369.88
0604	702-9025	LANDSCAPE MULCH	SY	15,030.000	7,273.068		
				4.750	7,273.071		
					14,546.139	\$34,547.09	\$69,094.16
0614	702-0095	BERBERIS THUNBERGII -	EA	603.000	289.000		
				27.300	61.050		
					350.050	\$1,666.67	\$9,556.37
		CRIMSON PYGMY, 3 GAL					
0619	702-0330	HEMEROCALLIS SPECIES -	EA	10,570.000	5,530.000		
				16.400	1,659.000		
					7,189.000	\$27,207.60	\$117,899.60
		BUTTERED POPCORN, 1 GAL					
0629	702-0575	LIRIODENDRON TULIPIFERA -	EA	45.000	22.500		
				434.000	6.750		
					29.250	\$2,929.50	\$12,694.50
		TULIP TREE, 2 CAL					

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: rdailey

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0080

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0007691

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0120 LANDSCAPING					
0634	702-0678	MULLENBERGIA CAPILLARIS-	EA	890.000	690.000		
				25.100	207.000		
		PINK MUHLY, 3 GAL			897.000	\$5,195.70	\$22,514.70
0639	702-0719	PANICUM VIRGATUM -	EA	1,423.000	752.000		
				26.550	225.600		
		HEAVY METAL SWITCH GRASS, 3 GAL			977.600	\$5,989.68	\$25,955.28
0644	702-0785	PINUS TAEDA -	EA	45.000	21.500		
				74.750	6.450		
		LOBLOLLY PINE, 7 GAL			27.950	\$482.14	\$2,089.26
0649	702-1031	SALVIA LYRATA-	EA	9,804.000	4,589.500		
				14.500	1,376.850		
		LYRELEAF SAGE, 1 GAL			5,966.350	\$19,964.33	\$86,512.08
0654	702-1074	TRACHELOSPERMUM ASIATICUM -	EA	4,678.000	2,339.000		
				8.550	701.700		
		ASIATIC JASMINE, 1 GAL			3,040.700	\$5,999.54	\$25,997.99
Category Amount:						\$118,734.61	\$496,683.82
Category Number:		0010 ROADWAY					
0694	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	26.000	129.470		
				260.850	10.000		
					139.470	\$2,608.50	\$36,380.75
Category Amount:						\$2,608.50	\$36,380.75
Category Number:		0080 TEMPORARY EROSION CONTROL					
0714	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA	EA	1,779.000	1,035.500		
		/SAND BAGS		456.990	63.250		
					1,098.750	\$28,904.62	\$502,117.76

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: rdailey

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0080

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 TEMPORARY EROSION CONTROL							
0729	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	34,615.000	116,353.500		
				2.850	1,239.250		
					117,592.750	\$3,531.86	\$335,139.34
Category Amount:						\$32,436.48	\$837,257.10
Category Number: 0090 PERMANENT EROSION CONTROL							
0820	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	2,258.000	1,963.330		
				42.960	85.143		
					2,048.473	\$3,657.74	\$88,002.40
Category Amount:						\$3,657.74	\$88,002.40
Category Number: 0060 SIGNING AND MARKING							
1116	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		616.000	6.400		
				6.540	91.000		
					97.400	\$595.14	\$637.00
1117	636-2080	GALV STEEL POSTS, TP 8	LF	370.000	266.000		
				7.250	84.000		
					350.000	\$609.00	\$2,537.50
Category Amount:						\$1,204.14	\$3,174.50
Category Number: 0070 SIGNAL							
1131	682-9950	DIRECTIONAL BORE -	LF	15,085.000	11,500.000		
				8.000	13,635.000		
					25,135.000	\$109,080.00	\$201,080.00
		3 IN					
1132	682-9950	DIRECTIONAL BORE -	LF	115.000	115.000		
				10.000	80.000		
					195.000	\$800.00	\$1,950.00
		5 IN					
Category Amount:						\$109,880.00	\$203,030.00

Rpt-ID: RCPEsprj

Georgia

Date: 09/09/2024

User: rdailey

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0080

Pay Period: 08/01/2024

to 08/31/2024

Project Number 0007691

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
1168	441-0108	CONC SIDEWALK, 8 IN	SY	999.000	1,653.829		
				56.760	38.650		
					1,692.479	\$2,193.77	\$96,065.11
1198	206-0002	BORROW EXCAV, INCL MATL	CY	282,166.000	140,817.167		
				7.740	100.000		
					140,917.167	\$774.00	\$1,090,698.87
Category Amount:						\$2,967.77	\$1,186,763.98
Category Number: 0070		SIGNAL					
1228	687-1000	TRAFFIC SIGNAL TIMING -	LS	1.000	.800		
				36000.000	.200		
					1.000	\$7,200.00	\$36,000.00
		CSSTP-0007-00(691)					
Category Amount:						\$7,200.00	\$36,000.00
Category Number: 0120		LANDSCAPING					
1243	702-0358	ILEX CORNUTA -	EA	19.000	9.500		
				467.000	2.850		
					12.350	\$1,330.95	\$5,767.45
		NEEDLEPOINT HOLLY, 6 FT - 7 FT HT					
1248	702-0414	ILEX GLABRA -	EA	359.000	359.500		
				29.750	107.850		
					467.350	\$3,208.54	\$13,903.66
		COMPACT INKBERRY, 3 GAL					
1253	702-0474	ILEX X - HYBRIDS -	EA	22.000	11.000		
				402.750	3.300		
					14.300	\$1,329.08	\$5,759.33
		NELLIE STEVENS HOLLY, 6 FT - 7 FT HT					
1258	702-0678	MULLENBERGIA CAPILLARIS-	EA	516.000	150.000		
				26.550	11.250		
					161.250	\$298.69	\$4,281.19
		WHITE MUHLY GRASS, 3 GAL					
Category Amount:						\$6,167.26	\$29,711.63

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: rdailey

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0080

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0007691

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
5001	621-6213	CONCRETE SIDE BARRIER, TP 6-SC	LF	.000	251.000		
				797.940	.000		
					251.000	\$0.00	\$200,282.94
		621-6213 CONC SIDE BARRIER, TP 6-SC					
9988	621-4082	CONCRETE SIDE BARRIER, TYPE 7T	LF	.000	15.000		
				700.000	.000		
					15.000	\$0.00	\$10,500.00
		ADD MISSING 621-4082 CONCRETE SIDE BARRIER PAY ITEM					
		ADDED BY SUPPLEMENTAL AGREEMENT					
9992	441-0303	CONC SPILLWAY, TP 3	EA	.000	.000		
				5146.080	2.000		
					2.000	\$10,292.16	\$10,292.16
		ADD 441-0303 CONCRETE SPILLWAY, TP3					
		ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$10,292.16	\$221,075.10
Category Number: 0050 DRAINAGE							
9998	668-5000	JUNCTION BOX	EA	.000	1.000		
				8094.680	.000		
					1.000	\$0.00	\$8,094.68
		PAY ITEM 668-5000 GP2 JUNCTION BOX					
		ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$0.00	\$8,094.68
Project Total Amount:						\$402,039.67	\$59,187,318.79