

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: rdailey

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0083

Pay Period: 12/12/2024
to 01/31/2025

Contract Location:

SR92@MALONE RD TO NEBO RD INCL CONST. OF 3 BR & /

Time Allowed: 2457 Days

Elapsed Calender Days: 2457 Days

Percent Time: 100.00

District: 6

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let: 10/20/2017

Date Awarded: 10/20/2017

Date Contract Executed: 11/22/2017

Date Notice to Proceed: 11/29/2017

Date Work Began: 11/29/2017

Date Time Stopped: 08/20/2024

Date Accepted: 00/00/0000

Adjusted Completion Date: 08/20/2024

MARIETTA GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$61,399,572.18

Original Contract Amount \$51,173,350.37

Funds Available \$1,167,541.07

Percent Complete 97.74%

Counties:

Douglas Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007691	\$61,399,572.18	\$51,173,350.37	\$1,167,541.03	98.10%	\$175,584.32

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: rdailey

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0083

Pay Period: 12/12/2024
to 01/31/2025

Project Number: 0007691 SR 92 - WIDENING & RECONSTRUCTION

Federal State Project Number: CSSTP-0007-00(691)

	Total to Date	Prev to Date	This Estimate
Participating	\$48,011,561.56	\$47,871,094.10	\$140,467.46
Non-Participating	\$12,002,889.27	\$11,967,772.41	\$35,116.86
Total Earnings	\$60,014,450.83	\$59,838,866.51	\$175,584.32
Stockpiled Materials	\$217,580.32	\$217,580.32	\$0.00
Gross Earnings	\$60,232,031.15	\$60,056,446.83	\$175,584.32
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$60,232,031.15	\$60,056,446.83	
Total Payable:			\$175,584.32

Rpt-ID: RCPEsprj

Georgia

Date: 02/03/2025

User: rdailey

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0083

Pay Period: 12/12/2024
to 01/31/2025

Project Number 0007691

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number: 0070 SIGNAL							
0157	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.899		
				12100.000	.101		
		1			1.000	\$1,222.10	\$12,100.00
0158	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.900		
				110200.000	.100		
		2			1.000	\$11,020.00	\$110,200.00
0159	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.900		
				110200.000	.100		
		3			1.000	\$11,020.00	\$110,200.00
0160	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.900		
				110200.000	.100		
		4			1.000	\$11,020.00	\$110,200.00
0161	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.900		
				110200.000	.096		
		5			.996	\$10,579.20	\$109,759.20
0162	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.900		
				110200.000	.100		
		6			1.000	\$11,020.00	\$110,200.00
0163	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.900		
				110200.000	.100		
		7			1.000	\$11,020.00	\$110,200.00
0164	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.900		
				110200.000	.100		
		8			1.000	\$11,020.00	\$110,200.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: rdailey

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0083

Pay Period: 12/12/2024
to 01/31/2025

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 SIGNAL							
0165	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.900		
				110200.000	.100		
					1.000	\$11,020.00	\$110,200.00
	9						
Category Amount:						\$88,941.30	\$893,259.20
Category Number: 0060 SIGNING AND MARKING							
0187	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		1,116.000	1,142.613		
				14.000	474.000		
					1,616.613	\$6,636.00	\$22,632.58
Category Amount:						\$6,636.00	\$22,632.58
Category Number: 0010 ROADWAY							
0371	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	989.190		
		TL & H LIME		64.670	.000		
					989.190	\$0.00	\$63,970.92
		TEMPORARY ASPHALT- 25MM SP, GP1/2, BM&HL					
0381	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	691.130		
		L & H LIME		70.020	.000		
					691.130	\$0.00	\$48,392.92
		TEMPORARY ASPHALT - 19MM SP, GP1 OR 2, INC BM&HL					
Category Amount:						\$0.00	\$112,363.84
Category Number: 0090 PERMANENT EROSION CONTROL							
0474	603-7000	PLASTIC FILTER FABRIC	SY	3,185.000	3,703.514		
				5.410	579.817		
					4,283.331	\$3,136.81	\$23,172.82
Category Amount:						\$3,136.81	\$23,172.82
Category Number: 0080 TEMPORARY EROSION CONTROL							
0528	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		119.000	202.000		
				135.000	72.250		
					274.250	\$9,753.75	\$37,023.75

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: rdailey

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0083

Pay Period: 12/12/2024
to 01/31/2025

Project Number 0007691

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0080	TEMPORARY EROSION CONTROL				
0549	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	195.000	92.250		
				375.000	30.000		
					122.250	\$11,250.00	\$45,843.75
0559	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM	LF	2,270.000	1,901.000		
				17.500	641.250		
					2,542.250	\$11,221.88	\$44,489.38
0574	167-1500	WATER QUALITY INSPECTIONS	MO	42.000	83.000		
				300.000	2.000		
					85.000	\$600.00	\$25,500.00
0729	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	34,615.000	121,886.729		
				2.850	12,887.500		
					134,774.229	\$36,729.38	\$384,106.55
0800	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM	LF	1,500.000	596.250		
		RAW CHECK DAM		3.750	257.750		
					854.000	\$966.56	\$3,202.50
Category Amount:						\$70,521.57	\$540,165.93
Category Number:		0090	PERMANENT EROSION CONTROL				
0820	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	2,258.000	2,088.473		
				42.960	51.848		
					2,140.321	\$2,227.39	\$91,948.19
Category Amount:						\$2,227.39	\$91,948.19
Category Number:		0030	BRIDGES				
2003	163-0501	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	.000	21.750		
				785.000	5.250		
					27.000	\$4,121.25	\$21,195.00
Category Amount:						\$4,121.25	\$21,195.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: rdailey

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0083

Pay Period: 12/12/2024
to 01/31/2025

Project Number 0007691

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
5001	621-6213	CONCRETE SIDE BARRIER, TP 6-SC	LF	.000	251.000		
				797.940	.000		
					251.000	\$.00	\$200,282.94
		621-6213 CONC SIDE BARRIER, TP 6-SC					
9988	621-4082	CONCRETE SIDE BARRIER, TYPE 7T	LF	.000	15.000		
				700.000	.000		
					15.000	\$.00	\$10,500.00
		ADD MISSING 621-4082 CONCRETE SIDE BARRIER PAY ITEM					
		ADDED BY SUPPLEMENTAL AGREEMENT					
9992	441-0303	CONC SPILLWAY, TP 3	EA	.000	2.000		
				5146.080	.000		
					2.000	\$.00	\$10,292.16
		ADD 441-0303 CONCRETE SPILLWAY, TP3					
		ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$0.00	\$221,075.10
	Category Number:	0050 DRAINAGE					
9998	668-5000	JUNCTION BOX	EA	.000	1.000		
				8094.680	.000		
					1.000	\$.00	\$8,094.68
		PAY ITEM 668-5000 GP2 JUNCTION BOX					
		ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$0.00	\$8,094.68
Project Total Amount:						\$175,584.32	\$60,014,450.83