

Rpt-ID: RCPESPRJ

Georgia

Date: 05/27/2025

User: rdailey

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0085

Pay Period: 02/03/2025
to 04/16/2025

Contract Location:

SR92@MALONE RD TO NEBO RD INCL CONST. OF 3 BR & /

Time Allowed: 2457 Days

Elapsed Calender Days: 2457 Days

Percent Time: 100.00

District: 6

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let: 10/20/2017

Date Awarded: 10/20/2017

Date Contract Executed: 11/22/2017

Date Notice to Proceed: 11/29/2017

Date Work Began: 11/29/2017

Date Time Stopped: 08/20/2024

Date Accepted: 00/00/0000

Adjusted Completion Date: 08/20/2024

MARIETTA GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$61,399,572.18

Original Contract Amount \$51,173,350.37

Funds Available \$981,500.40

Percent Complete 98.05%

Counties:

Douglas Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007691	\$61,399,572.18	\$51,173,350.37	\$981,500.36	98.40%	\$107,025.12

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/27/2025

User: rdailey

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0085

Pay Period: 02/03/2025
to 04/16/2025

Project Number: 0007691 SR 92 - WIDENING & RECONSTRUCTION

Federal State Project Number: CSSTP-0007-00(691)

	Total to Date	Prev to Date	This Estimate
Participating	\$48,160,394.10	\$48,074,774.00	\$85,620.10
Non-Participating	\$12,040,097.40	\$12,018,692.38	\$21,405.02
Total Earnings	\$60,200,491.50	\$60,093,466.38	\$107,025.12
Stockpiled Materials	\$217,580.32	\$217,580.32	\$0.00
Gross Earnings	\$60,418,071.82	\$60,311,046.70	\$107,025.12
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$60,418,071.82	\$60,311,046.70	
		Total Payable:	\$107,025.12

Rpt-ID: RCPEsprj

Georgia

Date: 05/27/2025

User: rdailey

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0085

Pay Period: 02/03/2025
to 04/16/2025

Project Number 0007691

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0371	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	989.190		
		TL & H LIME		64.670	.000		
		TEMPORARY ASPHALT- 25MM SP, GP1/2, BM&HL			989.190	\$.00	\$63,970.92
0381	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	691.130		
		L & H LIME		70.020	.000		
		TEMPORARY ASPHALT - 19MM SP, GP1 OR 2, INC BM&HL			691.130	\$.00	\$48,392.92
Category Amount:						\$0.00	\$112,363.84
Category Number:		0080 TEMPORARY EROSION CONTROL					
0564	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	18,925.000	7,907.000		
				11.310	.000		
					7,907.000	\$.00	\$89,428.17
Category Amount:						\$0.00	\$89,428.17
Category Number:		0010 ROADWAY					
100	004-0022	EXTRA WORK -	LS	.000	.000		
				17169.560	1.000		
					1.000	\$17,169.56	\$17,169.56
		004-0022 EXTRA WORK TRAFFIC SIGNAL DETECTION REVISION					
		004-0022 EXTRA WORK TRAFFIC SIGNAL DETECTION REVISION PAY IT					
Category Amount:						\$17,169.56	\$17,169.56
Category Number:		0060 SIGNING AND MARKING					
1116	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		616.000	97.400		
				6.540	474.000		
					571.400	\$3,099.96	\$3,736.96
Category Amount:						\$3,099.96	\$3,736.96
Category Number:		0070 SIGNAL					
1137	935-8000	TESTING	LS	1.000	.000		
				617.650	1.000		
					1.000	\$617.65	\$617.65

Rpt-ID: RCPESPRJ

Georgia

Date: 05/27/2025

User: rdailey

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0085

Pay Period: 02/03/2025

to 04/16/2025

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 SIGNAL							
1138	935-8500	TRAINING	LS	1.000	.000		
				1500.000	1.000		
					1.000	\$1,500.00	\$1,500.00
		FIBER					
Category Amount:						\$2,117.65	\$2,117.65
Category Number: 0010 ROADWAY							
1198	206-0002	BORROW EXCAV, INCL MATL	CY	282,166.000	140,917.167		
				7.740	8,402.960		
					149,320.127	\$65,038.91	\$1,155,737.78
Category Amount:						\$65,038.91	\$1,155,737.78
Category Number: 0070 SIGNAL							
1233	935-8000	TESTING	LS	1.000	.000		
				882.350	1.000		
					1.000	\$882.35	\$882.35
Category Amount:						\$882.35	\$882.35
Category Number: 0010 ROADWAY							
5001	621-6213	CONCRETE SIDE BARRIER, TP 6-SC	LF	.000	251.000		
				797.940	.000		
					251.000	\$.00	\$200,282.94
		621-6213 CONC SIDE BARRIER, TP 6-SC					
9978	643-8103	BARBED WIRE FENCE, 3 STRAND	LF	.000	.000		
				25.170	579.000		
					579.000	\$14,573.43	\$14,573.43
		643-8103 39 IN LIVESTOCK FENCE WITH 3 STRANDS OF BARBED WIRE ADDED BY SUPPLEMENTAL AGREEMENT					
9979	643-8000	GATE, FIELD FENCE -	EA	.000	.000		
				2071.630	2.000		
					2.000	\$4,143.26	\$4,143.26
		643-8000 16 FT FARM GATE ADDED BY SUPPLEMENTAL AGREEMENT					
9988	621-4082	CONCRETE SIDE BARRIER, TYPE 7T	LF	.000	15.000		
				700.000	.000		
					15.000	\$.00	\$10,500.00
		ADD MISSING 621-4082 CONCRETE SIDE BARRIER PAY ITEM ADDED BY SUPPLEMENTAL AGREEMENT					

Rpt-ID: RCPESPRJ

Georgia

Date: 05/27/2025

User: rdailey

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0085

Pay Period: 02/03/2025
to 04/16/2025

Project Number 0007691

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
9992	441-0303	CONC SPILLWAY, TP 3	EA	.000	2.000		
				5146.080	.000		
					2.000	\$.00	\$10,292.16
		ADD 441-0303 CONCRETE SPILLWAY, TP3					
		ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$18,716.69	\$239,791.79
	Category Number:	0050 DRAINAGE					
9998	668-5000	JUNCTION BOX	EA	.000	1.000		
				8094.680	.000		
					1.000	\$.00	\$8,094.68
		PAY ITEM 668-5000 GP2 JUNCTION BOX					
		ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$0.00	\$8,094.68
Project Total Amount:						\$107,025.12	\$60,200,491.50