

Rpt-ID: RCPESPRJ

Georgia

Date: 11/30/2018

User: 01065585

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0009

Pay Period: 11/01/2018
to 11/25/2018

Contract Location:

1.103 MI. OF CONST OF 2 BRIDGES & APPROACHES ON CR

Time Allowed: 1399 Days

Elapsed Calender Days: 298 Days

Percent Time: 21.30

District: 5

Area: 05

Contractor:

PRINCE CONTRACTING, LLC
10210 HIGHLAND MANOR DR., STE. 110

Date Let: 10/20/2017

Date Awarded: 10/20/2017

Date Contract Executed: 01/06/2018

Date Notice to Proceed: 02/01/2018

TAMPA FL 33610-9151

Date Work Began: 04/03/2018

Phone: (813)699-5900

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 11/30/2021

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$60,085,945.01

Original Contract Amount \$59,890,000.00

Funds Available \$49,218,280.42

Percent Complete 12.44%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007128	\$60,085,945.01	\$59,890,000.00	\$49,218,280.42	18.09%	\$1,575,027.46

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/30/2018

User: 01065585

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0009

Pay Period: 11/01/2018
to 11/25/2018

Project Number: 0007128 ISLANDS EXPRESSWAY (CR 787) - BRIDGE REPLA

Federal State Project Number: CSBRG-0007-00(128)

	Total to Date	Prev to Date	This Estimate
Participating	\$5,980,523.41	\$4,819,402.72	\$1,161,120.69
Non-Participating	\$1,495,130.84	\$1,204,850.68	\$290,280.16
Total Earnings	\$7,475,654.25	\$6,024,253.40	\$1,451,400.85
Stockpiled Materials	\$3,392,010.34	\$3,268,383.73	\$123,626.61
Gross Earnings	\$10,867,664.59	\$9,292,637.13	\$1,575,027.46
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$10,867,664.59	\$9,292,637.13	

Total Payable: **\$1,575,027.46**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/30/2018

User: 01065585

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0009

Pay Period: 11/01/2018
to 11/25/2018

Project Number 0007128

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number:		0030 BRIDGES					
572	520-2230	PILING, PSC, 30 IN SQ	LF	.000	37.498		
				303.135	62.156		
					99.654	\$18,841.66	\$30,208.62
		PILING, PSC, 30 IN SQ - PILE CUTOFF					
		75% OF CONTRACT PRICE PER STND. SPEC. 520					
Category Amount:						\$18,841.66	\$30,208.62
Category Number:		0010 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.376		
				3250000.000	.029		
					.405	\$94,250.00	\$1,316,250.00
		CSBRG-0007-00(128)					
0020	210-0100	GRADING COMPLETE -	LS	1.000	.480		
				3207960.300	.053		
					.533	\$170,021.90	\$1,709,842.84
		CSBRG-0007-00(128)					
0035	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	19,732.000	1,648.632		
				30.000	463.000		
					2,111.632	\$13,890.00	\$63,348.96
0135	207-0203	FOUND BKFILL MATL, TP II	CY	588.000	218.420		
				90.000	85.864		
					304.284	\$7,727.76	\$27,385.56
0150	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	574.000	195.900		
				175.000	23.200		
					219.100	\$4,060.00	\$38,342.50
0155	550-1183	STORM DRAIN PIPE, 18 IN, H 20-25	LF	1,840.000	145.000		
				200.000	54.900		
					199.900	\$10,980.00	\$39,980.00
0175	550-2300	SIDE DRAIN PIPE, 30 IN, H 1-10	LF	92.000	40.200		
				175.000	16.000		
					56.200	\$2,800.00	\$9,835.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/30/2018

User: 01065585

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0009

Pay Period: 11/01/2018
to 11/25/2018

Project Number 0007128

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0220	668-2100	DROP INLET, GP 1	EA	21.000 7500.000	2.000 2.000 4.000	\$15,000.00	\$30,000.00
0245	163-0240	MULCH	TN	436.000 210.000	14.550 3.935 18.485	\$826.35	\$3,881.85
0290	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		11,265.000 2.000	.000 300.000 300.000	\$600.00	\$600.00
0330	167-1500	WATER QUALITY INSPECTIONS	MO	47.000 2500.000	7.000 1.000 8.000	\$2,500.00	\$20,000.00
0335	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	22,530.000 5.000	11,298.788 866.250 12,165.038	\$4,331.25	\$60,825.19
Category Amount:						\$326,987.26	\$3,320,291.90
Category Number: 0030 BRIDGES							
0470	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	2,401.000 20.000	867.458 419.815 1,287.273	\$8,396.30	\$25,745.46
0515	500-3002	CLASS AA CONCRETE	CY	6,483.000 1000.000	410.405 300.234 710.639	\$300,234.00	\$710,639.00
0535	507-9240	PSC BEAMS, SPCL DESIGN, BR NO -	LF	21,738.000 700.000	.000 .000 .000	\$0.00	\$0.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/30/2018

User: 01065585

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0009

Pay Period: 11/01/2018
to 11/25/2018

Project Number 0007128

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 BRIDGES							
0550	511-1000	BAR REINF STEEL	LB	,253,864.000	69,403.500		
				1.000	49,233.670		
					118,637.170	\$49,233.67	\$118,637.17
Category Amount:						\$357,863.97	\$855,021.63
Category Number: 0020 MSE WALLS							
0703	666-0020	VERTICAL DRAINAGE WICKS	LF	25,145.000	.000		
				1.200	19,827.930		
					19,827.930	\$23,793.52	\$23,793.52
Category Amount:						\$23,793.52	\$23,793.52
Category Number: 0030 BRIDGES							
566	520-2224	PILING, PSC, 24 IN SQ	LF	.000	3,359.965		
				303.480	975.090		
					4,335.055	\$295,920.31	\$1,315,602.49
		PILING, PSC, 24 IN SQ ITEM ADDED BY SA					
567	520-2224	PILING, PSC, 24 IN SQ	LF	.000	36.035		
				227.610	1.910		
					37.945	\$434.74	\$8,636.66
		PILING, PSC, 24 IN SQ - PILE CUTOFF 75% OF CONTRACT PRICE PER STND. SPEC. 520					
571	520-2230	PILING, PSC, 30 IN SQ	LF	.000	830.522		
				404.180	1,057.844		
					1,888.366	\$427,559.39	\$763,239.77
		PILING, PSC, 30 IN SQ ITEM ADDED BY SA					
Category Amount:						\$723,914.44	\$2,087,478.92
Project Total Amount:						\$1,451,400.85	\$7,475,654.25