

Rpt-ID: RCPESPRJ

Georgia

Date: 09/01/2021

User: c0008243

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0044

Pay Period: 07/29/2021
to 08/31/2021

Contract Location:

1.103 MI. OF CONST OF 2 BRIDGES & APPROACHES ON CR

Time Allowed:

1473 Days

Elapsed Calender Days:

1308 Days

Percent Time:

88.80

District: 5

Area: 05

Contractor:

PRINCE CONTRACTING, LLC
10210 HIGHLAND MANOR DR., STE. 110

Date Let:

10/20/2017

Date Awarded:

10/20/2017

Date Contract Executed:

01/06/2018

Date Notice to Proceed:

02/01/2018

Date Work Began:

04/03/2018

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

02/12/2022

TAMPA FL 33610-9151

Phone: (813)699-5900

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$62,380,439.78

Original Contract Amount \$59,890,000.00

Funds Available \$28,516,652.87

Percent Complete 48.18%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007128	\$62,380,439.78	\$59,890,000.00	\$28,516,652.87	54.29%	\$594,776.02

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/01/2021

User: c0008243

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0044

Pay Period: 07/29/2021
to 08/31/2021

Project Number: 0007128 ISLANDS EXPRESSWAY (CR 787) - BRIDGE REPLA

Federal State Project Number: CSBRG-0007-00(128)

	Total to Date	Prev to Date	This Estimate
Participating	\$24,042,012.06	\$23,364,287.16	\$677,724.90
Non-Participating	\$6,010,503.02	\$5,841,071.80	\$169,431.22
Total Earnings	\$30,052,515.08	\$29,205,358.96	\$847,156.12
Stockpiled Materials	\$3,811,271.83	\$4,063,651.93	(\$252,380.10)
Gross Earnings	\$33,863,786.91	\$33,269,010.89	\$594,776.02
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$33,863,786.91	\$33,269,010.89	
		Total Payable:	\$594,776.02

Rpt-ID: RCPESPRJ

Georgia

Date: 09/01/2021

User: c0008243

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0044

Pay Period: 07/29/2021
to 08/31/2021

Project Number 0007128

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.783		
				3250000.000	.000		
					.783	\$.00	\$2,544,750.00
		CSBRG-0007-00(128)					
0207	004-0022	EXTRA WORK -	LS	.000	.000		
				35040.500	1.000		
					1.000	\$35,040.50	\$35,040.50
		BR 1 LT, East Approach Settlement Investigation, CPT Boring, Data Analysis, and Recommendations for a corrective plan.					
0330	167-1500	WATER QUALITY INSPECTIONS	MO	47.000	40.000		
				2500.000	1.000		
					41.000	\$2,500.00	\$102,500.00
Category Amount:						\$37,540.50	\$2,682,290.50
Category Number: 0030 BRIDGES							
0490	500-1008	SUPERSTR CONCRETE, CL AA-1, BR NO -	LS	1.000	.968		
				2000000.000	.004		
					.972	\$8,000.00	\$1,944,000.00
		1 LT					
0515	500-3002	CLASS AA CONCRETE	CY	6,483.000	3,601.975		
				1000.000	14.700		
					3,616.675	\$14,700.00	\$3,616,675.00
0535	507-9240	PSC BEAMS, SPCL DESIGN, BR NO -	LF	21,738.000	11,164.730		
				700.000	617.900		
					11,782.630	\$432,530.00	\$8,247,841.00
		1					
0550	511-1000	BAR REINF STEEL	LB	,253,864.000	684,302.370		
				1.000	1,596.000		
					685,898.370	\$1,596.00	\$685,898.37
0555	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.968		
				400000.000	.002		
					.970	\$800.00	\$388,000.00
		1 LT					
Category Amount:						\$457,626.00	\$14,882,414.37

Rpt-ID: RCPESPRJ

Georgia

Date: 09/01/2021

User: c0008243

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0044

Pay Period: 07/29/2021
to 08/31/2021

Project Number 0007128

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0880	158-1000	TRAINING HOURS	HR	10,000.000 0.800	3,859.500 520.000 4,379.500	\$416.00	\$3,503.60
Category Amount:						\$416.00	\$3,503.60
Category Number: 0030 BRIDGES							
0881	500-1009	SUPERSTR CONCRETE, CL AAA, BR NO -	LS	.000 -5124.990	1.000 .000 1.000	\$0.00	(\$5,124.99)
		PAY ADJUSTMENT FOR FAILING CYLINDERS CLOSURE SPLICE LT BR					
0882	500-1009	SUPERSTR CONCRETE, CL AAA, BR NO -	LS	.000 5124.990	1.000 .000 1.000	\$0.00	\$5,124.99
		CORRECTION TO CHANGE ORDER 017					
0895	502-1300	BRIDGE TIMBER, COMPOSITE MARINE -	LF	4,233.000 180.000	.000 43.000 43.000	\$7,740.00	\$7,740.00
		10 IN X 10 IN					
0905	520-9000	COMPOSITE MARINE PILING -	LF	7,183.000 276.000	.000 1,245.774 1,245.774	\$343,833.62	\$343,833.62
		16 IN					
Category Amount:						\$351,573.62	\$351,573.62
Project Total Amount:						\$847,156.12	\$30,052,515.08