

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2024

User: C0006928

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0080

Pay Period: 06/27/2024
to 07/30/2024

Contract Location:

1.103 MI. OF CONST OF 2 BRIDGES & APPROACHES ON CR

Time Allowed: 2350 Days

Elapsed Calender Days: 2372 Days

Percent Time: 100.94

District: 5

Area: 05

Contractor:

PRINCE CONTRACTING, LLC
10210 HIGHLAND MANOR DR., STE. 110

Date Let: 10/20/2017

Date Awarded: 10/20/2017

Date Contract Executed: 01/06/2018

Date Notice to Proceed: 02/01/2018

TAMPA FL 33610-9151

Date Work Began: 04/03/2018

Phone: (813)699-5900

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 07/08/2024

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$81,799,127.54

Original Contract Amount \$59,890,000.00

Funds Available \$23,277,882.23

Percent Complete 66.46%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007128	\$81,799,127.55	\$59,890,000.00	\$23,277,882.26	71.54%	\$467,676.82

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2024

User: C0006928

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0080

Pay Period: 06/27/2024
to 07/30/2024

Project Number: 0007128 ISLANDS EXPRESSWAY (CR 787) - BRIDGE REPLA

Federal State Project Number: CSBRG-0007-00(128)

	Total to Date	Prev to Date	This Estimate
Participating	\$43,488,950.22	\$43,114,808.75	\$374,141.47
Non-Participating	\$10,872,237.53	\$10,778,702.18	\$93,535.35
Total Earnings	\$54,361,187.75	\$53,893,510.93	\$467,676.82
Stockpiled Materials	\$4,160,057.54	\$4,160,057.54	\$0.00
Gross Earnings	\$58,521,245.29	\$58,053,568.47	\$467,676.82
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$111,958.00	\$0.00	\$111,958.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$111,958.00)	\$0.00	(\$111,958.00)
Total:	\$58,521,245.29	\$58,053,568.47	
		Total Payable:	\$467,676.82

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2024

User: C0006928

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0080

Pay Period: 06/27/2024
to 07/30/2024

Project Number 0007128

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0007	150-1000	TRAFFIC CONTROL -	LS	.000	.943		
				197147.590	.017		
					.960	\$3,351.51	\$189,261.69
		Traffic Control 2					
		Item added by SA/Escalation					
0022	210-0100	GRADING COMPLETE -	LS	.000	.526		
				640729.660	.011		
					.537	\$7,048.03	\$344,071.83
		Grading Complete 2					
		Item added by SA/Escalation					
0135	207-0203	FOUND BKFILL MATL, TP II	CY	588.000	663.486		
				90.000	18.963		
					682.449	\$1,706.67	\$61,420.41
0332	167-1500	WATER QUALITY INSPECTIONS	MO	.000	5.000		
				2957.220	1.000		
					6.000	\$2,957.22	\$17,743.32
		Water Quality Inspections 2					
		Item added by SA/Escalation					
Category Amount:						\$15,063.43	\$612,497.25
Category Number:		0030 BRIDGES					
0470	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	2,401.000	3,818.031		
				20.000	160.556		
					3,978.587	\$3,211.12	\$79,571.74
0497	500-1008	SUPERSTR CONCRETE, CL AA-1, BR NO -	LS	.000	.970		
				2367512.690	.000		
					.970	\$0.00	\$2,296,487.31
		Left Bridge Extension					
0501	500-1008	SUPERSTR CONCRETE, CL AA-1, BR NO -	LS	.000	.110		
				3222192.100	.000		
					.110	\$0.00	\$354,441.13
		Superstr Concrete, CL AA-1, BR NO-1 RT					
		Item Revised by SA/Escalation					
0517	500-3002	CLASS AA CONCRETE	CY	.000	1,544.385		
				1055.580	50.800		
					1,595.185	\$53,623.46	\$1,683,845.38
		Class AA Concrete					
		Item revised by SA/Escalation					

Estimate Summary By Project

Pay Period: 06/27/2024
to 07/30/2024

Project Number 0007128

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0030 BRIDGES					
0538	507-9240	PSC BEAMS, SPCL DESIGN, BR NO -	LF	.000	3,301.560		
				783.650	.000		
					3,301.560	\$.00	\$2,587,267.49
		PSC Beams, SPCL Design, BR NO-1 RT					
		Item Revised by SA/Escalation					
0551	511-1000	BAR REINF STEEL	LB	.000	252,169.570		
				2.020	5,060.200		
					257,229.770	\$10,221.60	\$519,604.14
		Supplemental Agreement to add Chromx 4100					
		Bridge 1 RT					
0568	520-2224	PILING, PSC, 24 IN SQ	LF	.000	7,369.660		
				325.640	.000		
					7,369.660	\$.00	\$2,399,856.08
		Piling, PSC, 24 IN SQ, BR NO-1 RT					
		Item Revised by SA/Escalation					
0569	520-2224	PILING, PSC, 24 IN SQ	LF	.000	283.340		
				244.230	.000		
					283.340	\$.00	\$69,200.13
		Piling, PSC, 24 IN SQ - Pile Cutoff					
		75% of Contract Price per Sect 520 of Standard Spec					
Category Amount:						\$67,056.18	\$9,990,273.40
Category Number:		0020 MSE WALLS					
0699	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	330.000		
				371.730	.000		
					330.000	\$.00	\$122,670.90
		Traffic Barrier H, Wall No-1C					
		Item Revised by SA/Escalation					
Category Amount:						\$0.00	\$122,670.90
Category Number:		0030 BRIDGES					
0881	500-1009	SUPERSTR CONCRETE, CL AAA, BR NO -	LS	.000	1.000		
				-5124.990	.000		
					1.000	\$.00	(\$5,124.99)
		PAY ADJUSTMENT FOR FAILING CYLINDERS CLOSURE SPLICE	LT BR				
0882	500-1009	SUPERSTR CONCRETE, CL AAA, BR NO -	LS	.000	1.000		
				5124.990	.000		
					1.000	\$.00	\$5,124.99
		CORRECTION TO CHANGE ORDER 017					
Category Amount:						\$0.00	\$0.00

Contract ID: B1CBA1701737-1

Estimate Number: 0080

Pay Period: 06/27/2024
to 07/30/2024

Project Number 0007128

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
9056	004-0022	EXTRA WORK -	LS	.000	.686		
				1801669.210	.214		
					.900	\$385,557.21	\$1,621,502.29
		Extra Work-Design and Installation of CMC Rigid Inclusions					
		Item added by SA					
Category Amount:						\$385,557.21	\$1,621,502.29
Project Total Amount:						\$467,676.82	\$54,361,187.75