

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2025

User: C0006928

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0084

Pay Period: 11/28/2024
to 12/30/2024

Contract Location:

1.103 MI. OF CONST OF 2 BRIDGES & APPROACHES ON CR

Time Allowed: 2375 Days

Elapsed Calender Days: 2525 Days

Percent Time: 106.32

District: 5

Area: 05

Contractor:

PRINCE CONTRACTING, LLC
10210 HIGHLAND MANOR DR., STE. 110

Date Let: 10/20/2017

Date Awarded: 10/20/2017

Date Contract Executed: 01/06/2018

Date Notice to Proceed: 02/01/2018

TAMPA FL 33610-9151

Date Work Began: 04/03/2018

Phone: (813)699-5900

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/02/2024

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$84,701,656.79

Original Contract Amount \$59,890,000.00

Funds Available \$21,159,867.13

Percent Complete 71.08%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007128	\$84,701,656.80	\$59,890,000.00	\$21,159,867.16	75.02%	\$617,544.08

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2025

User: C0006928

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0084

Pay Period: 11/28/2024
to 12/30/2024

Project Number: 0007128 ISLANDS EXPRESSWAY (CR 787) - BRIDGE REPLA

Federal State Project Number: CSBRG-0007-00(128)

	Total to Date	Prev to Date	This Estimate
Participating	\$48,161,532.45	\$47,530,031.93	\$631,500.52
Non-Participating	\$12,040,383.06	\$11,882,507.93	\$157,875.13
Total Earnings	\$60,201,915.51	\$59,412,539.86	\$789,375.65
Stockpiled Materials	\$3,339,874.13	\$3,511,705.70	(\$171,831.57)
Gross Earnings	\$63,541,789.64	\$62,924,245.56	\$617,544.08
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$875,308.00	\$707,371.00	\$167,937.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$875,308.00)	(\$707,371.00)	(\$167,937.00)
Total:	\$63,541,789.64	\$62,924,245.56	
		Total Payable:	\$617,544.08

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2025

User: C0006928

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0084

Pay Period: 11/28/2024
to 12/30/2024

Project Number 0007128

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
0007	150-1000	TRAFFIC CONTROL -	LS	.000	.960		
				197147.590	.033		
					.993	\$6,505.87	\$195,767.56
		Traffic Control 2					
		Item added by SA/Escalation					
0022	210-0100	GRADING COMPLETE -	LS	.000	.537		
				640729.660	.071		
					.608	\$45,491.81	\$389,563.63
		Grading Complete 2					
		Item added by SA/Escalation					
0032	167-1500	WATER QUALITY INSPECTIONS	MO	.000	10.000		
				2957.220	1.000		
					11.000	\$2,957.22	\$32,529.42
		Water Quality Inspections 2					
		Item added by SA/Escalation					
Category Amount:						\$54,954.90	\$617,860.61
Category Number: 0030		BRIDGES					
0497	500-1008	SUPERSTR CONCRETE, CL AA-1, BR NO -	LS	.000	.970		
				2367512.690	.000		
					.970	\$0.00	\$2,296,487.31
		Left Bridge Extension					
0501	500-1008	SUPERSTR CONCRETE, CL AA-1, BR NO -	LS	.000	.110		
				3222192.100	.000		
					.110	\$0.00	\$354,441.13
		Superstr Concrete, CL AA-1, BR NO-1 RT					
		Item Revised by SA/Escalation					
0517	500-3002	CLASS AA CONCRETE	CY	.000	1,920.785		
				1055.580	162.201		
					2,082.986	\$171,216.13	\$2,198,758.36
		Class AA Concrete					
		Item revised by SA/Escalation					
0538	507-9240	PSC BEAMS, SPCL DESIGN, BR NO -	LF	.000	5,207.554		
				783.650	616.665		
					5,824.219	\$483,249.53	\$4,564,149.22
		PSC Beams, SPCL Design, BR NO-1 RT					
		Item Revised by SA/Escalation					
0551	511-1000	BAR REINF STEEL	LB	.000	329,027.120		
				2.020	39,581.730		
					368,608.850	\$79,955.09	\$744,589.88
		Supplemental Agreement to add Chromx 4100					
		Bridge 1 RT					

Rpt-ID: RCPEsprj

Georgia

Date: 01/02/2025

User: C0006928

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0084

Pay Period: 11/28/2024
to 12/30/2024

Project Number 0007128

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0030 BRIDGES					
0568	520-2224	PILING, PSC, 24 IN SQ	LF	.000	7,369.660		
				325.640	.000		
					7,369.660	\$.00	\$2,399,856.08
		Piling, PSC, 24 IN SQ, BR NO-1 RT					
		Item Revised by SA/Escalation					
0569	520-2224	PILING, PSC, 24 IN SQ	LF	.000	283.340		
				244.230	.000		
					283.340	\$.00	\$69,200.13
		Piling, PSC, 24 IN SQ - Pile Cutoff					
		75% of Contract Price per Sect 520 of Standard Spec					
Category Amount:						\$734,420.75	\$12,627,482.11
Category Number:		0020 MSE WALLS					
0699	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	330.000		
				371.730	.000		
					330.000	\$.00	\$122,670.90
		Traffic Barrier H, Wall No-1C					
		Item Revised by SA/Escalation					
Category Amount:						\$0.00	\$122,670.90
Category Number:		0030 BRIDGES					
0881	500-1009	SUPERSTR CONCRETE, CL AAA, BR NO -	LS	.000	1.000		
				-5124.990	.000		
					1.000	\$.00	(\$5,124.99)
		PAY ADJUSTMENT FOR FAILING CYLINDERS CLOSURE SPLICE LT BR					
0882	500-1009	SUPERSTR CONCRETE, CL AAA, BR NO -	LS	.000	1.000		
				5124.990	.000		
					1.000	\$.00	\$5,124.99
		CORRECTION TO CHANGE ORDER 017					
Category Amount:						\$0.00	\$0.00
Project Total Amount:						\$789,375.65	\$60,201,915.51