

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: C0006928

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0085

Pay Period: 12/31/2024
to 01/31/2025

Contract Location:

1.103 MI. OF CONST OF 2 BRIDGES & APPROACHES ON CR

Time Allowed: 2375 Days

Elapsed Calender Days: 2557 Days

Percent Time: 107.66

District: 5

Area: 05

Contractor:

PRINCE CONTRACTING, LLC
10210 HIGHLAND MANOR DR., STE. 110

Date Let: 10/20/2017

Date Awarded: 10/20/2017

Date Contract Executed: 01/06/2018

Date Notice to Proceed: 02/01/2018

TAMPA FL 33610-9151

Date Work Began: 04/03/2018

Phone: (813)699-5900

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/02/2024

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$84,701,656.79

Original Contract Amount \$59,890,000.00

Funds Available \$20,684,364.40

Percent Complete 71.40%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007128	\$84,701,656.80	\$59,890,000.00	\$20,684,364.43	75.58%	\$475,502.73

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: C0006928

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0085

Pay Period: 12/31/2024
to 01/31/2025

Project Number: 0007128 ISLANDS EXPRESSWAY (CR 787) - BRIDGE REPLA

Federal State Project Number: CSBRG-0007-00(128)

	Total to Date	Prev to Date	This Estimate
Participating	\$48,381,046.88	\$48,161,532.45	\$219,514.43
Non-Participating	\$12,095,261.66	\$12,040,383.06	\$54,878.60
Total Earnings	\$60,476,308.54	\$60,201,915.51	\$274,393.03
Stockpiled Materials	\$3,540,983.83	\$3,339,874.13	\$201,109.70
Gross Earnings	\$64,017,292.37	\$63,541,789.64	\$475,502.73
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$1,038,156.00	\$875,308.00	\$162,848.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$1,038,156.00)	(\$875,308.00)	(\$162,848.00)
Total:	\$64,017,292.37	\$63,541,789.64	

Total Payable: **\$475,502.73**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: C0006928

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0085

Pay Period: 12/31/2024
to 01/31/2025

Project Number 0007128

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.927		
				3250000.000	.000		
					.927	\$.00	\$3,012,750.00
		CSBRG-0007-00(128)					
0007	150-1000	TRAFFIC CONTROL -	LS	.000	.993		
				197147.590	.000		
					.993	\$.00	\$195,767.56
		Traffic Control 2					
		Item added by SA/Escalation					
0022	210-0100	GRADING COMPLETE -	LS	.000	.608		
				640729.660	.013		
					.621	\$8,329.49	\$397,893.12
		Grading Complete 2					
		Item added by SA/Escalation					
0332	167-1500	WATER QUALITY INSPECTIONS	MO	.000	11.000		
				2957.220	1.000		
					12.000	\$2,957.22	\$35,486.64
		Water Quality Inspections 2					
		Item added by SA/Escalation					
Category Amount:						\$11,286.71	\$3,641,897.32
Category Number:		0030 BRIDGES					
0497	500-1008	SUPERSTR CONCRETE, CL AA-1, BR NO -	LS	.000	.970		
				2367512.690	.000		
					.970	\$.00	\$2,296,487.31
		Left Bridge Extension					
0501	500-1008	SUPERSTR CONCRETE, CL AA-1, BR NO -	LS	.000	.110		
				3222192.100	.000		
					.110	\$.00	\$354,441.13
		Superstr Concrete, CL AA-1, BR NO-1 RT					
		Item Revised by SA/Escalation					
0517	500-3002	CLASS AA CONCRETE	CY	.000	2,082.986		
				1055.580	180.900		
					2,263.886	\$190,954.42	\$2,389,712.78
		Class AA Concrete					
		Item revised by SA/Escalation					
0538	507-9240	PSC BEAMS, SPCL DESIGN, BR NO -	LF	.000	5,824.220		
				783.650	.000		
					5,824.220	\$.00	\$4,564,150.00
		PSC Beams, SPCL Design, BR NO-1 RT					
		Item Revised by SA/Escalation					

Estimate Summary By Project

Pay Period: 12/31/2024
to 01/31/2025

Project Number 0007128

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0030 BRIDGES					
0550	511-1000	BAR REINF STEEL	LB	1,253,864.000	715,078.270		
				1.000	13,402.240		
					728,480.510	\$13,402.24	\$728,480.51
0551	511-1000	BAR REINF STEEL	LB	.000	368,608.850		
				2.020	19,183.000		
					387,791.850	\$38,749.66	\$783,339.54
		Supplemental Agreement to add Chromx 4100					
		Bridge 1 RT					
0568	520-2224	PILING, PSC, 24 IN SQ	LF	.000	7,369.660		
				325.640	.000		
					7,369.660	\$.00	\$2,399,856.08
		Piling, PSC, 24 IN SQ, BR NO-1 RT					
		Item Revised by SA/Escalation					
0569	520-2224	PILING, PSC, 24 IN SQ	LF	.000	283.340		
				244.230	.000		
					283.340	\$.00	\$69,200.13
		Piling, PSC, 24 IN SQ - Pile Cutoff					
		75% of Contract Price per Sect 520 of Standard Spec					
Category Amount:						\$243,106.32	\$13,585,667.48
Category Number:		0020 MSE WALLS					
0699	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	330.000		
				371.730	.000		
					330.000	\$.00	\$122,670.90
		Traffic Barrier H, Wall No-1C					
		Item Revised by SA/Escalation					
Category Amount:						\$0.00	\$122,670.90
Category Number:		0030 BRIDGES					
0800	529-1000	NAVIGATION LIGHTING, BR NO -	LS	1.000	.300		
				100000.000	.200		
					.500	\$20,000.00	\$50,000.00
		1					
0881	500-1009	SUPERSTR CONCRETE, CL AAA, BR NO -	LS	.000	1.000		
				-5124.990	.000		
					1.000	\$.00	(\$5,124.99)
		PAY ADJUSTMENT FOR FAILING CYLINDERS CLOSURE SPLICE LT BR					

Rpt-ID: RCPEsprj

Georgia

Date: 02/03/2025

User: C0006928

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0085

Pay Period: 12/31/2024
to 01/31/2025

Project Number 0007128

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0030 BRIDGES					
0882	500-1009	SUPERSTR CONCRETE, CL AAA, BR NO -	LS	.000	1.000		
				5124.990	.000		
					1.000	\$.00	\$5,124.99
		CORRECTION TO CHANGE ORDER 017					
Category Amount:						\$20,000.00	\$50,000.00
Project Total Amount:						\$274,393.03	\$60,476,308.54