

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: C0006928

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0086

Pay Period: 02/01/2025
to 03/02/2025

Contract Location:

1.103 MI. OF CONST OF 2 BRIDGES & APPROACHES ON CR

Time Allowed: 2375 Days

Elapsed Calender Days: 2587 Days

Percent Time: 108.93

District: 5

Area: 05

Contractor:

PRINCE CONTRACTING, LLC
10210 HIGHLAND MANOR DR., STE. 110

Date Let: 10/20/2017

Date Awarded: 10/20/2017

Date Contract Executed: 01/06/2018

Date Notice to Proceed: 02/01/2018

TAMPA FL 33610-9151

Date Work Began: 04/03/2018

Phone: (813)699-5900

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/02/2024

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$84,701,656.79

Original Contract Amount \$59,890,000.00

Funds Available \$20,090,636.06

Percent Complete 72.50%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007128	\$84,701,656.80	\$59,890,000.00	\$20,090,636.09	76.28%	\$593,728.34

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: C0006928

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0086

Pay Period: 02/01/2025
to 03/02/2025

Project Number: 0007128 ISLANDS EXPRESSWAY (CR 787) - BRIDGE REPLA

Federal State Project Number: CSBRG-0007-00(128)

	Total to Date	Prev to Date	This Estimate
Participating	\$49,127,604.50	\$48,381,046.88	\$746,557.62
Non-Participating	\$12,281,901.06	\$12,095,261.66	\$186,639.40
Total Earnings	\$61,409,505.56	\$60,476,308.54	\$933,197.02
Stockpiled Materials	\$3,201,515.15	\$3,540,983.83	(\$339,468.68)
Gross Earnings	\$64,611,020.71	\$64,017,292.37	\$593,728.34
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$1,190,826.00	\$1,038,156.00	\$152,670.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$1,190,826.00)	(\$1,038,156.00)	(\$152,670.00)
Total:	\$64,611,020.71	\$64,017,292.37	
		Total Payable:	\$593,728.34

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: C0006928

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0086

Pay Period: 02/01/2025
to 03/02/2025

Project Number 0007128

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0007	150-1000	TRAFFIC CONTROL -	LS	.000	.993		
				197147.590	.000		
					.993	\$.00	\$195,767.56
		Traffic Control 2					
		Item added by SA/Escalation					
0022	210-0100	GRADING COMPLETE -	LS	.000	.621		
				640729.660	.013		
					.634	\$8,329.49	\$406,222.60
		Grading Complete 2					
		Item added by SA/Escalation					
0332	167-1500	WATER QUALITY INSPECTIONS	MO	.000	12.000		
				2957.220	1.000		
					13.000	\$2,957.22	\$38,443.86
		Water Quality Inspections 2					
		Item added by SA/Escalation					
Category Amount:						\$11,286.71	\$640,434.02
Category Number: 0030 BRIDGES							
0497	500-1008	SUPERSTR CONCRETE, CL AA-1, BR NO -	LS	.000	.970		
				2367512.690	.000		
					.970	\$.00	\$2,296,487.31
		Left Bridge Extension					
0501	500-1008	SUPERSTR CONCRETE, CL AA-1, BR NO -	LS	.000	.110		
				3222192.100	.000		
					.110	\$.00	\$354,441.13
		Superstr Concrete, CL AA-1, BR NO-1 RT					
		Item Revised by SA/Escalation					
0517	500-3002	CLASS AA CONCRETE	CY	.000	2,263.886		
				1055.580	43.000		
					2,306.886	\$45,389.94	\$2,435,102.72
		Class AA Concrete					
		Item revised by SA/Escalation					
0538	507-9240	PSC BEAMS, SPCL DESIGN, BR NO -	LF	.000	5,824.219		
				783.650	1,109.959		
					6,934.178	\$869,819.37	\$5,433,968.59
		PSC Beams, SPCL Design, BR NO-1 RT					
		Item Revised by SA/Escalation					
0550	511-1000	BAR REINF STEEL	LB	,253,864.000	728,480.510		
				1.000	6,701.000		
					735,181.510	\$6,701.00	\$735,181.51

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: C0006928

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0086

Pay Period: 02/01/2025
to 03/02/2025

Project Number 0007128

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 BRIDGES							
0568	520-2224	PILING, PSC, 24 IN SQ	LF	.000 325.640	7,369.660 .000 7,369.660	\$0.00	\$2,399,856.08
		Piling, PSC, 24 IN SQ, BR NO-1 RT Item Revised by SA/Escalation					
0569	520-2224	PILING, PSC, 24 IN SQ	LF	.000 244.230	283.340 .000 283.340	\$0.00	\$69,200.13
		Piling, PSC, 24 IN SQ - Pile Cutoff 75% of Contract Price per Sect 520 of Standard Spec					
Category Amount:						\$921,910.31	\$13,724,237.47
Category Number: 0020 MSE WALLS							
0699	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000 371.730	330.000 .000 330.000	\$0.00	\$122,670.90
		Traffic Barrier H, Wall No-1C Item Revised by SA/Escalation					
Category Amount:						\$0.00	\$122,670.90
Category Number: 0030 BRIDGES							
0881	500-1009	SUPERSTR CONCRETE, CL AAA, BR NO -	LS	.000 -5124.990	1.000 .000 1.000	\$0.00	(\$5,124.99)
		PAY ADJUSTMENT FOR FAILING CYLINDERS CLOSURE SPLICE LT BR					
0882	500-1009	SUPERSTR CONCRETE, CL AAA, BR NO -	LS	.000 5124.990	1.000 .000 1.000	\$0.00	\$5,124.99
		CORRECTION TO CHANGE ORDER 017					
Category Amount:						\$0.00	\$0.00
Project Total Amount:						\$933,197.02	\$61,409,505.56