

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2025

User: C0006928

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0088

Pay Period: 04/02/2025
to 04/30/2025

Contract Location:

1.103 MI. OF CONST OF 2 BRIDGES & APPROACHES ON CR

Time Allowed: 2375 Days

Elapsed Calender Days: 2646 Days

Percent Time: 111.41

District: 5

Area: 05

Contractor:

PRINCE CONTRACTING, LLC
10210 HIGHLAND MANOR DR., STE. 110

Date Let: 10/20/2017

Date Awarded: 10/20/2017

Date Contract Executed: 01/06/2018

Date Notice to Proceed: 02/01/2018

TAMPA FL 33610-9151

Date Work Began: 04/03/2018

Phone: (813)699-5900

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/02/2024

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$84,701,656.79

Original Contract Amount \$59,890,000.00

Funds Available \$18,231,478.23

Percent Complete 75.42%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007128	\$84,701,656.80	\$59,890,000.00	\$18,231,478.26	78.48%	\$947,053.28

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2025

User: C0006928

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0088

Pay Period: 04/02/2025
to 04/30/2025

Project Number: 0007128 ISLANDS EXPRESSWAY (CR 787) - BRIDGE REPLA

Federal State Project Number: CSBRG-0007-00(128)

	Total to Date	Prev to Date	This Estimate
Participating	\$51,103,893.23	\$50,346,250.59	\$757,642.64
Non-Participating	\$12,775,973.23	\$12,586,562.59	\$189,410.64
Total Earnings	\$63,879,866.46	\$62,932,813.18	\$947,053.28
Stockpiled Materials	\$2,590,312.08	\$2,590,312.08	\$0.00
Gross Earnings	\$66,470,178.54	\$65,523,125.26	\$947,053.28
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$1,491,077.00	\$1,343,496.00	\$147,581.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$1,491,077.00)	(\$1,343,496.00)	(\$147,581.00)
Total:	\$66,470,178.54	\$65,523,125.26	

Total Payable: **\$947,053.28**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2025

User: C0006928

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0088

Pay Period: 04/02/2025
to 04/30/2025

Project Number 0007128

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0007	150-1000	TRAFFIC CONTROL -	LS	.000	1.000		
				197147.590	.000		
		Traffic Control 2			1.000	\$.00	\$197,147.59
		Item added by SA/Escalation					
0332	167-1500	WATER QUALITY INSPECTIONS	MO	.000	14.000		
				2957.220	1.000		
		Water Quality Inspections 2			15.000	\$2,957.22	\$44,358.30
		Item added by SA/Escalation					
Category Amount:						\$2,957.22	\$241,505.89
Category Number: 0030 BRIDGES							
0497	500-1008	SUPERSTR CONCRETE, CL AA-1, BR NO -	LS	.000	.970		
				2367512.690	.000		
		Left Bridge Extension			.970	\$.00	\$2,296,487.31
0501	500-1008	SUPERSTR CONCRETE, CL AA-1, BR NO -	LS	.000	.114		
				3222192.100	.101		
		Superstr Concrete, CL AA-1, BR NO-1 RT			.215	\$325,441.40	\$692,771.30
		Item Revised by SA/Escalation					
0517	500-3002	CLASS AA CONCRETE	CY	.000	2,306.886		
				1055.580	183.700		
		Class AA Concrete			2,490.586	\$193,910.05	\$2,629,012.77
		Item revised by SA/Escalation					
0538	507-9240	PSC BEAMS, SPCL DESIGN, BR NO -	LF	.000	8,677.910		
				783.650	.000		
		PSC Beams, SPCL Design, BR NO-1 RT			8,677.910	\$.00	\$6,800,444.17
		Item Revised by SA/Escalation					
0550	511-1000	BAR REINF STEEL	LB	,253,864.000	735,181.510		
				1.000	22,236.970		
					757,418.480	\$22,236.97	\$757,418.48
0551	511-1000	BAR REINF STEEL	LB	.000	387,791.850		
				2.020	6,578.030		
					394,369.880	\$13,287.62	\$796,627.16
		Supplemental Agreement to add Chromx 4100					
		Bridge 1 RT					

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2025

User: C0006928

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0088

Pay Period: 04/02/2025
to 04/30/2025

Project Number 0007128

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 BRIDGES							
0566	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	.000	.058		
				778389.260	.153		
					.211	\$119,093.56	\$164,240.13
		Superstr Reinf Steel, BR NO-1 RT					
		Item Revised by SA/Escalation					
0568	520-2224	PILING, PSC, 24 IN SQ	LF	.000	7,369.660		
				325.640	.000		
					7,369.660	\$0.00	\$2,399,856.08
		Piling, PSC, 24 IN SQ, BR NO-1 RT					
		Item Revised by SA/Escalation					
0569	520-2224	PILING, PSC, 24 IN SQ	LF	.000	283.340		
				244.230	.000		
					283.340	\$0.00	\$69,200.13
		Piling, PSC, 24 IN SQ - Pile Cutoff					
		75% of Contract Price per Sect 520 of Standard Spec					
0605	540-1101	REMOVAL OF EXISTING BR, STA NO -	LS	1.000	.860		
				1250000.000	.100		
					.960	\$125,000.00	\$1,200,000.00
		38+80 RT					
Category Amount:						\$798,969.60	\$17,806,057.53
Category Number: 0020 MSE WALLS							
0699	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	330.000		
				371.730	.000		
					330.000	\$0.00	\$122,670.90
		Traffic Barrier H, Wall No-1C					
		Item Revised by SA/Escalation					
Category Amount:						\$0.00	\$122,670.90
Category Number: 0030 BRIDGES							
0881	500-1009	SUPERSTR CONCRETE, CL AAA, BR NO -	LS	.000	1.000		
				-5124.990	.000		
					1.000	\$0.00	(\$5,124.99)
		PAY ADJUSTMENT FOR FAILING CYLINDERS CLOSURE SPLICE LT BR					
0882	500-1009	SUPERSTR CONCRETE, CL AAA, BR NO -	LS	.000	1.000		
				5124.990	.000		
					1.000	\$0.00	\$5,124.99
		CORRECTION TO CHANGE ORDER 017					

Rpt-ID: RCPEsprj

Georgia

Date: 05/05/2025

User: C0006928

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0088

Pay Period: 04/02/2025
to 04/30/2025

Project Number 0007128

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0030 BRIDGES					
607	540-1101	REMOVAL OF EXISTING BR, STA NO -	LS	.000	.780		
				2902529.250	.050		
					.830	\$145,126.46	\$2,409,099.28
		Additional Compensation of Bridge Demo Escalation					
		Item added by SA					
					Category Amount:	\$145,126.46	\$2,409,099.28
					Project Total Amount:	\$947,053.28	\$63,879,866.46