

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: C0006928

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0092

Pay Period: 08/01/2025
to 08/31/2025

Contract Location:

1.103 MI. OF CONST OF 2 BRIDGES & APPROACHES ON CR

Time Allowed: 3129 Days

Elapsed Calender Days: 2769 Days

Percent Time: 88.49

District: 5

Area: 05

Contractor:

PRINCE CONTRACTING, LLC
10210 HIGHLAND MANOR DR., STE. 110

Date Let: 10/20/2017

Date Awarded: 10/20/2017

Date Contract Executed: 01/06/2018

Date Notice to Proceed: 02/01/2018

TAMPA FL 33610-9151

Date Work Began: 04/03/2018

Phone: (813)699-5900

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/26/2026

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$86,201,656.79

Original Contract Amount \$59,890,000.00

Funds Available \$17,043,084.63

Percent Complete 77.22%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007128	\$86,201,656.80	\$59,890,000.00	\$17,043,084.66	80.23%	\$506,533.78

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: C0006928

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0092

Pay Period: 08/01/2025
to 08/31/2025

Project Number: 0007128 ISLANDS EXPRESSWAY (CR 787) - BRIDGE REPLA

Federal State Project Number: CSBRG-0007-00(128)

	Total to Date	Prev to Date	This Estimate
Participating	\$53,254,608.12	\$52,849,381.09	\$405,227.03
Non-Participating	\$13,313,651.94	\$13,212,345.19	\$101,306.75
Total Earnings	\$66,568,260.06	\$66,061,726.28	\$506,533.78
Stockpiled Materials	\$2,590,312.08	\$2,590,312.08	\$0.00
Gross Earnings	\$69,158,572.14	\$68,652,038.36	\$506,533.78
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$69,158,572.14	\$68,652,038.36	
		Total Payable:	\$506,533.78

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: C0006928

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0092

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0007128

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0007	150-1000	TRAFFIC CONTROL -	LS	.000 197147.590	1.000 .000 1.000	\$0.00	\$197,147.59
		Traffic Control 2					
		Item added by SA/Escalation					
0150	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	574.000 175.000	568.120 216.000 784.120	\$37,800.00	\$137,221.00
0165	550-1243	STORM DRAIN PIPE, 24 IN, H 20-25	LF	436.000 250.000	643.800 48.000 691.800	\$12,000.00	\$172,950.00
0220	668-2100	DROP INLET, GP 1	EA	21.000 7500.000	13.250 1.000 14.250	\$7,500.00	\$106,875.00
0290	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		11,265.000 2.000	9,175.800 80.000 9,255.800	\$160.00	\$18,511.60
0332	167-1500	WATER QUALITY INSPECTIONS	MO	.000 2957.220	18.000 1.000 19.000	\$2,957.22	\$56,187.18
		Water Quality Inspections 2					
		Item added by SA/Escalation					
Category Amount:						\$60,417.22	\$688,892.37
Category Number: 0030 BRIDGES							
0497	500-1008	SUPERSTR CONCRETE, CL AA-1, BR NO -	LS	.000 2367512.690	.970 .000 .970	\$0.00	\$2,296,487.31
		Left Bridge Extension					
0501	500-1008	SUPERSTR CONCRETE, CL AA-1, BR NO -	LS	.000 3222192.100	.318 .096 .414	\$309,330.44	\$1,333,987.53
		Superstr Concrete, CL AA-1, BR NO-1 RT					
		Item Revised by SA/Escalation					

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: C0006928

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0092

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0007128

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 BRIDGES							
0517	500-3002	CLASS AA CONCRETE	CY	.000	2,650.590		
				1055.580	.000		
					2,650.590	\$.00	\$2,797,909.79
		Class AA Concrete					
		Item revised by SA/Escalation					
0538	507-9240	PSC BEAMS, SPCL DESIGN, BR NO -	LF	.000	8,677.910		
				783.650	.000		
					8,677.910	\$.00	\$6,800,444.17
		PSC Beams, SPCL Design, BR NO-1 RT					
		Item Revised by SA/Escalation					
0566	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	.000	.329		
				778389.260	.113		
					.442	\$87,957.99	\$344,048.05
		Superstr Reinf Steel, BR NO-1 RT					
		Item Revised by SA/Escalation					
0568	520-2224	PILING, PSC, 24 IN SQ	LF	.000	7,369.660		
				325.640	.000		
					7,369.660	\$.00	\$2,399,856.08
		Piling, PSC, 24 IN SQ, BR NO-1 RT					
		Item Revised by SA/Escalation					
0569	520-2224	PILING, PSC, 24 IN SQ	LF	.000	283.340		
				244.230	.000		
					283.340	\$.00	\$69,200.13
		Piling, PSC, 24 IN SQ - Pile Cutoff					
		75% of Contract Price per Sect 520 of Standard Spec					
Category Amount:						\$397,288.43	\$16,041,933.06
Category Number: 0020 MSE WALLS							
0699	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	330.000		
				371.730	.000		
					330.000	\$.00	\$122,670.90
		Traffic Barrier H, Wall No-1C					
		Item Revised by SA/Escalation					
Category Amount:						\$0.00	\$122,670.90
Category Number: 0030 BRIDGES							
0870	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	480.000	386.524		
				150.000	35.129		
					421.653	\$5,269.35	\$63,247.95
0875	603-7000	PLASTIC FILTER FABRIC	SY	480.000	386.524		
				6.000	35.129		
					421.653	\$210.77	\$2,529.92

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: C0006928

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0092

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0007128

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0030 BRIDGES							
0881	500-1009	SUPERSTR CONCRETE, CL AAA, BR NO -	LS	.000	1.000		
				-5124.990	.000		
					1.000	\$.00	(\$5,124.99)
		PAY ADJUSTMENT FOR FAILING CYLINDERS CLOSURE SPLICE LT BR					
0882	500-1009	SUPERSTR CONCRETE, CL AAA, BR NO -	LS	.000	1.000		
				5124.990	.000		
					1.000	\$.00	\$5,124.99
		CORRECTION TO CHANGE ORDER 017					
Category Amount:						\$5,480.12	\$65,777.87
Category Number: 0010 ROADWAY							
8050	108-1000	LIQUIDATED DAMAGES PER DAY	DAY	.000	-2.000		
				5000.000	-1.000		
					-3.000	\$-5,000.00	(\$15,000.00)
		Erosion Control Deficiencies					
		Deductions per Spec Prov Sec 161.5.B					
Category Amount:						\$-5,000.00	\$-15,000.00
Category Number: 0030 BRIDGES							
9006	544-1000	DECK DRAIN SYSTEM, BR NO -	LS	.000	.000		
				474000.050	.102		
					.102	\$48,348.01	\$48,348.01
		Deck Drain System, BR NO-1 RT					
		Item Revised by SA/Escalation					
Category Amount:						\$48,348.01	\$48,348.01
Project Total Amount:						\$506,533.78	\$66,568,260.06