

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: C0006928

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0094

Pay Period: 10/01/2025
to 10/30/2025

Contract Location:

1.103 MI. OF CONST OF 2 BRIDGES & APPROACHES ON CR

Time Allowed: 3129 Days

Elapsed Calender Days: 2829 Days

Percent Time: 90.41

District: 5

Area: 05

Contractor:

PRINCE CONTRACTING, LLC
10210 HIGHLAND MANOR DR., STE. 110

Date Let: 10/20/2017

Date Awarded: 10/20/2017

Date Contract Executed: 01/06/2018

Date Notice to Proceed: 02/01/2018

TAMPA FL 33610-9151

Date Work Began: 04/03/2018

Phone: (813)699-5900

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/26/2026

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$86,201,656.79

Original Contract Amount \$59,890,000.00

Funds Available \$15,951,826.62

Percent Complete 78.72%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007128	\$86,201,656.80	\$59,890,000.00	\$15,951,826.65	81.49%	\$628,569.81

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: C0006928

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0094

Pay Period: 10/01/2025
to 10/30/2025

Project Number: 0007128 ISLANDS EXPRESSWAY (CR 787) - BRIDGE REPLA

Federal State Project Number: CSBRG-0007-00(128)

	Total to Date	Prev to Date	This Estimate
Participating	\$54,286,033.42	\$53,624,758.67	\$661,274.75
Non-Participating	\$13,571,508.27	\$13,406,189.59	\$165,318.68
Total Earnings	\$67,857,541.69	\$67,030,948.26	\$826,593.43
Stockpiled Materials	\$2,392,288.46	\$2,590,312.08	(\$198,023.62)
Gross Earnings	\$70,249,830.15	\$69,621,260.34	\$628,569.81
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$70,249,830.15	\$69,621,260.34	

Total Payable: **\$628,569.81**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: C0006928

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0094

Pay Period: 10/01/2025

to 10/30/2025

Project Number 0007128

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.927		
				3250000.000	.000		
					.927	\$.00	\$3,012,750.00
		CSBRG-0007-00(128)					
0007	150-1000	TRAFFIC CONTROL -	LS	.000	1.000		
				197147.590	.000		
					1.000	\$.00	\$197,147.59
		Traffic Control 2					
		Item added by SA/Escalation					
0020	210-0100	GRADING COMPLETE -	LS	1.000	.872		
				3207960.300	.032		
					.904	\$102,654.73	\$2,899,996.11
		CSBRG-0007-00(128)					
0029	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	9,376.000	5,853.076		
				25.000	986.050		
					6,839.126	\$24,651.25	\$170,978.15
0035	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	19,732.000	9,332.317		
				30.000	1,548.337		
					10,880.654	\$46,450.11	\$326,419.62
0075	433-1000	REINF CONC APPROACH SLAB	SY	552.000	275.833		
				180.000	206.397		
					482.230	\$37,151.46	\$86,801.40
0332	167-1500	WATER QUALITY INSPECTIONS	MO	.000	20.000		
				2957.220	1.000		
					21.000	\$2,957.22	\$62,101.62
		Water Quality Inspections 2					
		Item added by SA/Escalation					
Category Amount:						\$213,864.77	\$6,756,194.49
Category Number: 0030 BRIDGES							
0497	500-1008	SUPERSTR CONCRETE, CL AA-1, BR NO -	LS	.000	.970		
				2367512.690	.000		
					.970	\$.00	\$2,296,487.31
		Left Bridge Extension					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: C0006928

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0094

Pay Period: 10/01/2025

to 10/30/2025

Project Number 0007128

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 BRIDGES							
0501	500-1008	SUPERSTR CONCRETE, CL AA-1, BR NO -	LS	.000	.520		
				3222192.100	.000		
					.520	\$.00	\$1,675,539.89
		Superstr Concrete, CL AA-1, BR NO-1 RT					
		Item Revised by SA/Escalation					
0517	500-3002	CLASS AA CONCRETE	CY	.000	2,673.590		
				1055.580	.000		
					2,673.590	\$.00	\$2,822,188.13
		Class AA Concrete					
		Item revised by SA/Escalation					
0538	507-9240	PSC BEAMS, SPCL DESIGN, BR NO -	LF	.000	8,677.910		
				783.650	.000		
					8,677.910	\$.00	\$6,800,444.17
		PSC Beams, SPCL Design, BR NO-1 RT					
		Item Revised by SA/Escalation					
0568	520-2224	PILING, PSC, 24 IN SQ	LF	.000	7,369.660		
				325.640	.000		
					7,369.660	\$.00	\$2,399,856.08
		Piling, PSC, 24 IN SQ, BR NO-1 RT					
		Item Revised by SA/Escalation					
0569	520-2224	PILING, PSC, 24 IN SQ	LF	.000	283.340		
				244.230	.000		
					283.340	\$.00	\$69,200.13
		Piling, PSC, 24 IN SQ - Pile Cutoff					
		75% of Contract Price per Sect 520 of Standard Spec					
0573	520-2230	PILING, PSC, 30 IN SQ	LF	.000	2,542.090		
				549.720	612.000		
					3,154.090	\$336,428.64	\$1,733,866.35
		Piling, PSC, 30 IN SQ					
		Item revised by SA/Escalation					
0595	520-5000	PILOT HOLES	LF	2,580.000	2,142.000		
				110.000	465.000		
					2,607.000	\$51,150.00	\$286,770.00
Category Amount:						\$387,578.64	\$18,084,352.06
Category Number: 0020 MSE WALLS							
0699	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	330.000		
				371.730	.000		
					330.000	\$.00	\$122,670.90
		Traffic Barrier H, Wall No-1C					
		Item Revised by SA/Escalation					
Category Amount:						\$0.00	\$122,670.90

Rpt-ID: RCPEsprj

Georgia

Date: 11/04/2025

User: C0006928

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0094

Pay Period: 10/01/2025
to 10/30/2025

Project Number 0007128

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0030 BRIDGES							
0881	500-1009	SUPERSTR CONCRETE, CL AAA, BR NO -	LS	.000	1.000		
				-5124.990	.000		
					1.000	\$.00	(\$5,124.99)
		PAY ADJUSTMENT FOR FAILING CYLINDERS CLOSURE SPLICE LT BR					
0882	500-1009	SUPERSTR CONCRETE, CL AAA, BR NO -	LS	.000	1.000		
				5124.990	.000		
					1.000	\$.00	\$5,124.99
		CORRECTION TO CHANGE ORDER 017					
9006	544-1000	DECK DRAIN SYSTEM, BR NO -	LS	.000	.102		
				474000.050	.475		
					.577	\$225,150.02	\$273,498.03
		Deck Drain System, BR NO-1 RT					
		Item Revised by SA/Escalation					
Category Amount:						\$225,150.02	\$273,498.03
Project Total Amount:						\$826,593.43	\$67,857,541.69