

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2025

User: C0006928

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0095

Pay Period: 10/31/2025
to 11/25/2025

Contract Location:

1.103 MI. OF CONST OF 2 BRIDGES & APPROACHES ON CR

Time Allowed: 3129 Days

Elapsed Calender Days: 2855 Days

Percent Time: 91.24

District: 5

Area: 05

Contractor:

PRINCE CONTRACTING, LLC
10210 HIGHLAND MANOR DR., STE. 110

Date Let: 10/20/2017

Date Awarded: 10/20/2017

Date Contract Executed: 01/06/2018

Date Notice to Proceed: 02/01/2018

TAMPA FL 33610-9151

Date Work Began: 04/03/2018

Phone: (813)699-5900

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/26/2026

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$86,201,656.79

Original Contract Amount \$59,890,000.00

Funds Available \$15,609,312.99

Percent Complete 79.12%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007128	\$86,201,656.80	\$59,890,000.00	\$15,609,313.02	81.89%	\$342,513.63

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2025

User: C0006928

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0095

Pay Period: 10/31/2025
to 11/25/2025

Project Number: 0007128 ISLANDS EXPRESSWAY (CR 787) - BRIDGE REPLA

Federal State Project Number: CSBRG-0007-00(128)

	Total to Date	Prev to Date	This Estimate
Participating	\$54,561,982.50	\$54,286,033.42	\$275,949.08
Non-Participating	\$13,640,495.54	\$13,571,508.27	\$68,987.27
Total Earnings	\$68,202,478.04	\$67,857,541.69	\$344,936.35
Stockpiled Materials	\$2,389,865.74	\$2,392,288.46	(\$2,422.72)
Gross Earnings	\$70,592,343.78	\$70,249,830.15	\$342,513.63
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$70,592,343.78	\$70,249,830.15	

Total Payable: **\$342,513.63**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2025

User: C0006928

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0095

Pay Period: 10/31/2025
to 11/25/2025

Project Number 0007128

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0007	150-1000	TRAFFIC CONTROL -	LS	.000	1.000		
				197147.590	.000		
		Traffic Control 2			1.000	\$.00	\$197,147.59
		Item added by SA/Escalation					
0332	167-1500	WATER QUALITY INSPECTIONS	MO	.000	21.000		
				2957.220	1.000		
		Water Quality Inspections 2			22.000	\$2,957.22	\$65,058.84
		Item added by SA/Escalation					
Category Amount:						\$2,957.22	\$262,206.43
Category Number: 0030 BRIDGES							
0497	500-1008	SUPERSTR CONCRETE, CL AA-1, BR NO -	LS	.000	.970		
				2367512.690	.000		
		Left Bridge Extension			.970	\$.00	\$2,296,487.31
0501	500-1008	SUPERSTR CONCRETE, CL AA-1, BR NO -	LS	.000	.520		
				3222192.100	.000		
		Superstr Concrete, CL AA-1, BR NO-1 RT			.520	\$.00	\$1,675,539.89
		Item Revised by SA/Escalation					
0512	500-2100	CONCRETE BARRIER	LF	.000	.000		
				92.630	2,168.000		
		Concrete Barrier			2,168.000	\$200,821.84	\$200,821.84
		Item revised by SA/Escalation					
0517	500-3002	CLASS AA CONCRETE	CY	.000	2,673.590		
				1055.580	.000		
		Class AA Concrete			2,673.590	\$.00	\$2,822,188.13
		Item revised by SA/Escalation					
0538	507-9240	PSC BEAMS, SPCL DESIGN, BR NO -	LF	.000	8,677.910		
				783.650	.000		
		PSC Beams, SPCL Design, BR NO-1 RT			8,677.910	\$.00	\$6,800,444.17
		Item Revised by SA/Escalation					
0568	520-2224	PILING, PSC, 24 IN SQ	LF	.000	7,369.660		
				325.640	.000		
		Piling, PSC, 24 IN SQ, BR NO-1 RT			7,369.660	\$.00	\$2,399,856.08
		Item Revised by SA/Escalation					

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2025

User: C0006928

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0095

Pay Period: 10/31/2025
to 11/25/2025

Project Number 0007128

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 BRIDGES							
0569	520-2224	PILING, PSC, 24 IN SQ	LF	.000	283.340		
				244.230	.000		
					283.340	\$.00	\$69,200.13
		Piling, PSC, 24 IN SQ - Pile Cutoff					
		75% of Contract Price per Sect 520 of Standard Spec					
Category Amount:						\$200,821.84	\$16,264,537.55
Category Number: 0020 MSE WALLS							
0636	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	2,840.000	2,085.208		
				32.000	470.793		
					2,556.001	\$15,065.38	\$81,792.03
		1C					
0657	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	1,788.000	.000		
				32.000	1,609.200		
					1,609.200	\$51,494.40	\$51,494.40
		1C					
0663	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		1,802.000	259.570		
				32.000	1,362.235		
					1,621.805	\$43,591.52	\$51,897.76
		1B					
0667	627-1100	COPING A, WALL NO -	LF	84.000	46.000		
				90.000	38.000		
					84.000	\$3,420.00	\$7,560.00
		1B					
0693	627-1180	ADDITIONAL MSE BACKFILL	CY	569.000	349.985		
				60.000	119.014		
					468.999	\$7,140.84	\$28,139.94
		WALL NO - 1B					
0699	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	330.000		
				371.730	55.000		
					385.000	\$20,445.15	\$143,116.05
		Traffic Barrier H, Wall No-1C					
		Item Revised by SA/Escalation					
Category Amount:						\$141,157.29	\$364,000.18
Category Number: 0030 BRIDGES							
0881	500-1009	SUPERSTR CONCRETE, CL AAA, BR NO -	LS	.000	1.000		
				-5124.990	.000		
					1.000	\$.00	(\$5,124.99)
		PAY ADJUSTMENT FOR FAILING CYLINDERS CLOSURE SPLICE LT BR					

Rpt-ID: RCPEsprj

Georgia

Date: 12/04/2025

User: C0006928

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0095

Pay Period: 10/31/2025
to 11/25/2025

Project Number 0007128

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0030 BRIDGES							
0882	500-1009	SUPERSTR CONCRETE, CL AAA, BR NO -	LS	.000	1.000		
				5124.990	.000		
					1.000	\$.00	\$5,124.99
		CORRECTION TO CHANGE ORDER 017					
Category Amount:						\$0.00	\$0.00
Project Total Amount:						\$344,936.35	\$68,202,478.04