

Estimate Summary By Project

Contract ID: B1CBA1701739-0

Estimate Number: 0007

Pay Period: 03/14/2018

to 04/18/2018

Contract Location: COURTLAND ST ACCELERATED BRIDGE
Time Allowed: 594 Days
Elapsed Calender Days: 224 Days
Percent Time: 37.71

District: 0 Area: 0

Contractor: C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970
MARIETTA GA 30061-0970
Phone: (770)422-7520

Date Let: 07/21/2017
Date Awarded: 07/25/2017
Date Contract Executed: 08/25/2017
Date Notice to Proceed: 09/07/2017
Date Work Began: 09/07/2017
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 04/23/2019

Escrow Agent:
Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$21,073,291.58
Original Contract Amount \$21,073,291.58
Funds Available \$15,968,458.96
Percent Complete 24.22%

Counties: Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
752015-	\$21,073,291.58	\$21,073,291.58	\$15,968,458.96	24.22%	\$1,508,576.92

Chief Engineer

Estimate Summary By Project

Contract ID: B1CBA1701739-0

Estimate Number: 0007

Pay Period: 03/14/2018

to 04/18/2018

Project Number: 752015- COURTLAND ST (CS 1868) - BRIDGE REHAB

Federal State Project Number: BRMLB-9007-00(014)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$5,104,832.62	\$3,596,255.70	\$1,508,576.92
Total Earnings	\$5,104,832.62	\$3,596,255.70	\$1,508,576.92
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,104,832.62	\$3,596,255.70	\$1,508,576.92
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,104,832.62	\$3,596,255.70	

Total Payable:	\$1,508,576.92
-----------------------	-----------------------

Estimate Summary By Project

Contract ID: B1CBA1701739-0

Estimate Number: 0007

Pay Period: 03/14/2018
to 04/18/2018

Project Number 752015-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	999-2010	DESIGN COMPLETE	LS	1.000 2252167.290	.636 .085 .721	\$191,434.22	\$1,623,812.62
0010	999-2015	CONSTRUCTION COMPLETE	LS	1.000 8816324.290	.115 .070 .185	\$1,317,142.70	\$3,481,019.99
Category Amount:						\$1,508,576.92	\$5,104,832.61
Project Total Amount:						\$1,508,576.92	\$5,104,832.62