

Estimate Summary By Project

Contract ID: B1CBA1701739-0

Estimate Number: 0010

Pay Period: 06/19/2018

to 07/16/2018

Contract Location: COURTLAND ST ACCELERATED BRIDGE
Time Allowed: 594 Days
Elapsed Calender Days: 313 Days
Percent Time: 52.69

District: 0 Area: 0

Contractor: C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970
MARIETTA GA 30061-0970
Phone: (770)422-7520

Date Let: 07/21/2017
Date Awarded: 07/25/2017
Date Contract Executed: 08/25/2017
Date Notice to Proceed: 09/07/2017
Date Work Began: 09/07/2017
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 04/23/2019

Escrow Agent:
Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$21,073,291.58
Original Contract Amount \$21,073,291.58
Funds Available \$7,662,320.02
Percent Complete 63.64%

Counties: Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
752015-	\$21,073,291.58	\$21,073,291.58	\$7,662,320.02	63.64%	\$3,769,876.57

Chief Engineer

Estimate Summary By Project

Contract ID: B1CBA1701739-0

Estimate Number: 0010

Pay Period: 06/19/2018

to 07/16/2018

Project Number: 752015- COURTLAND ST (CS 1868) - BRIDGE REHAB

Federal State Project Number: BRMLB-9007-00(014)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$13,410,971.56	\$9,641,094.99	\$3,769,876.57
Total Earnings	\$13,410,971.56	\$9,641,094.99	\$3,769,876.57
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$13,410,971.56	\$9,641,094.99	\$3,769,876.57
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$13,410,971.56	\$9,641,094.99	

Total Payable: \$3,769,876.57

Estimate Summary By Project

Contract ID: B1CBA1701739-0

Estimate Number: 0010

Pay Period: 06/19/2018
to 07/16/2018

Project Number 752015-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	999-2010	DESIGN COMPLETE	LS	1.000 2252167.290	.847 .028 .875	\$63,060.68	\$1,970,646.38
0010	999-2015	CONSTRUCTION COMPLETE	LS	1.000 8816324.290	.411 .197 .608	\$3,706,815.89	\$11,440,325.17
Category Amount:						\$3,769,876.57	\$13,410,971.55
Project Total Amount:						\$3,769,876.57	\$13,410,971.56