

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2018

User: 01071088

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1701740-0

Estimate Number: 0006

Pay Period: 07/01/2018
to 07/31/2018

Contract Location:

PEDEST.&SAFETY IMPRVMT@VAR. LOC. IN CAROL,FLYD,I

Time Allowed: 366 Days

Elapsed Calender Days: 274 Days

Percent Time: 74.86

District: 6

Area: 03

Contractor:

BALDWIN PAVING CO., INC.
1014 KENMILL DR., N.W.

Date Let: 09/22/2017

Date Awarded: 09/22/2017

Date Contract Executed: 10/31/2017

Date Notice to Proceed: 10/31/2017

MARIETTA GA 30060-7911

Date Work Began: 01/29/2018

Phone: (770)425-9191

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 10/31/2018

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$1,247,096.57

Original Contract Amount \$1,207,528.90

Funds Available \$754,240.16

Percent Complete 39.52%

Counties:

Carroll Floyd Haralson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006294	\$1,247,096.57	\$1,207,528.90	\$754,240.16	39.52%	\$205,576.86

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2018

User: 01071088

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1701740-0

Estimate Number: 0006

Pay Period: 07/01/2018
to 07/31/2018

Project Number: 0006294 VARIOUS LOCS - SAFETY IMPROVEMENTS

Federal State Project Number: CSMSL-0006-00(294)

	Total to Date	Prev to Date	This Estimate
Participating	\$443,570.79	\$258,551.61	\$185,019.18
Non-Participating	\$49,285.62	\$28,727.94	\$20,557.68
Total Earnings	\$492,856.41	\$287,279.55	\$205,576.86
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$492,856.41	\$287,279.55	\$205,576.86
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$492,856.41	\$287,279.55	

Total Payable: **\$205,576.86**

Rpt-ID: RCPEsprj

Georgia

Date: 08/03/2018

User: 01071088

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1701740-0

Estimate Number: 0006

Pay Period: 07/01/2018
to 07/31/2018

Project Number 0006294

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0035	163-0240	MULCH	TN	6.000 550.000	.000 3.372 3.372	\$1,854.60	\$1,854.60
0055	700-6910	PERMANENT GRASSING	AC	1.000 1550.000	.000 1.189 1.189	\$1,842.95	\$1,842.95
0060	700-7000	AGRICULTURAL LIME	TN	3.000 250.000	.000 1.510 1.510	\$377.50	\$377.50
0065	700-8000	FERTILIZER MIXED GRADE	TN	1.000 750.000	.000 .140 .140	\$105.00	\$105.00
Category Amount:						\$4,180.05	\$4,180.05
Category Number: 0010 ROADWAY							
0080	150-1000	TRAFFIC CONTROL -	LS	1.000 71675.960	.384 .096 .480	\$6,880.89	\$34,404.46
CSMSL-0006-00(294)							
Category Amount:						\$6,880.89	\$34,404.46
Category Number: 0040 SIGNAL							
0105	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000 105076.030	.000 .500 .500	\$52,538.02	\$52,538.02
5							
Category Amount:						\$52,538.02	\$52,538.02
Category Number: 0010 ROADWAY							
0214	441-0108	CONC SIDEWALK, 8 IN	SY	297.000 87.250	54.444 935.000 989.444	\$81,578.75	\$86,328.99

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2018

User: 01071088

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1701740-0

Estimate Number: 0006

Pay Period: 07/01/2018
to 07/31/2018

Project Number 0006294

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0270	999-5200	DETECTABLE WARNING SURFACE	SF	1,201.000	.000		
				14.220	360.000		
					360.000	\$5,119.20	\$5,119.20
0324	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,201.000	83.480		
				30.000	256.529		
					340.009	\$7,695.87	\$10,200.27
Category Amount:						\$94,393.82	\$101,648.46
Category Number: 0040 SIGNAL							
0335	639-4004	STRAIN POLE, TP IV	EA	20.000	4.000		
				7930.680	6.000		
					10.000	\$47,584.08	\$79,306.80
Category Amount:						\$47,584.08	\$79,306.80
Project Total Amount:						\$205,576.86	\$492,856.41