

Rpt-ID: RCPESPRJ

Georgia

Date: 11/01/2018

User: smoreno

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: B1CBA1701814-0

Estimate Number: 0008

Pay Period: 10/01/2018
to 10/31/2018

Contract Location:

I-95/SR 405 BEGIN N. OF ST MARY'S RIVER TO S. HORSE S

Time Allowed: 283 Days

Elapsed Calender Days: 253 Days

Percent Time: 89.40

District: 5

Area: 03

Contractor:

PLANT IMPROVEMENT CO., INC.
P. O. BOX 15469

Date Let: 12/15/2017

Date Awarded: 12/15/2017

Date Contract Executed: 02/17/2018

Date Notice to Proceed: 02/21/2018

ATLANTA GA 30333

Date Work Began: 04/15/2018

Phone: (912)265-6410

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 11/30/2018

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$12,588,600.76

Original Contract Amount \$12,588,600.76

Funds Available \$5,617,712.39

Percent Complete 55.37%

Counties:

Camden

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005667	\$12,588,600.76	\$12,588,600.76	\$5,617,712.39	55.37%	\$887,600.91

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/01/2018

User: smoreno

Department of Transportation

Page 2 of 3

Estimate Summary By Project

Contract ID: B1CBA1701814-0

Estimate Number: 0008

Pay Period: 10/01/2018
to 10/31/2018

Project Number: M005667 I-95/SR 405 - MILLING & PLMX RESRF

Federal State Project Number: M005667

	Total to Date	Prev to Date	This Estimate
Participating	\$5,576,710.68	\$4,866,629.96	\$710,080.72
Non-Participating	\$1,394,177.69	\$1,216,657.50	\$177,520.19
Total Earnings	\$6,970,888.37	\$6,083,287.46	\$887,600.91
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$6,970,888.37	\$6,083,287.46	\$887,600.91
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$6,970,888.37	\$6,083,287.46	

Total Payable: **\$887,600.91**

Rpt-ID: RCPEsprj

Georgia

Date: 11/01/2018

User: smoreno

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: B1CBA1701814-0

Estimate Number: 0008

Pay Period: 10/01/2018
to 10/31/2018

Project Number M005667

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0004	150-1000	TRAFFIC CONTROL -	LS	1.000	.657		
				2087420.190	.076		
					.733	\$158,643.93	\$1,530,079.00
		M005667					
0020	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		1,200.000	1,125.750		
				30.000	121.500		
					1,247.250	\$3,645.00	\$37,417.50
0029	400-3206	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL PC TN UM MATL & H LIME		62,400.000	31,688.260		
				89.240	2,532.840		
					34,221.100	\$226,030.64	\$3,053,890.96
0030	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		6,700.000	826.170		
				104.530	3,375.000		
					4,201.170	\$352,788.75	\$439,148.30
0043	413-0750	TACK COAT	GL	97,400.000	41,164.000		
				1.850	6,576.000		
					47,740.000	\$12,165.60	\$88,319.00
0044	432-0350	MICRO-MILL ASPHALTIC CONCRETE PAVEMENT SY		1,155,600.000	619,767.306		
				1.220	47,899.060		
					667,666.366	\$58,436.85	\$814,552.97
0045	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	118,800.000	8,989.890		
				2.400	32,037.560		
					41,027.450	\$76,890.14	\$98,465.88
8000	108-2000	LIQUIDATED DAMAGES PER HOUR	HR	.000	-7.000		
				1000.000	-1.000		
					-8.000	\$-1,000.00	(\$8,000.00)
		MILESTONE 04- FAIL TO REOPEN LANES SEE SPEC PROV SEC 108					
Category Amount:						\$887,600.91	\$6,053,873.61
Project Total Amount:						\$887,600.91	\$6,970,888.37