

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2019

User: 01036962

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1701814-0

Estimate Number: 0015

Pay Period: 09/01/2019
to 09/30/2019

Contract Location:

I-95/SR 405 BEGIN N. OF ST MARY'S RIVER TO S. HORSE S

Time Allowed: 494 Days

Elapsed Calender Days: 587 Days

Percent Time: 118.83

District: 5

Area: 03

Contractor:

PLANT IMPROVEMENT CO., INC.
P. O. BOX 15469

Date Let: 12/15/2017

Date Awarded: 12/15/2017

Date Contract Executed: 02/17/2018

Date Notice to Proceed: 02/21/2018

ATLANTA GA 30333

Date Work Began: 04/15/2018

Phone: (912)265-6410

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 06/29/2019

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$12,588,600.76

Original Contract Amount \$12,588,600.76

Funds Available \$1,802,146.87

Percent Complete 86.56%

Counties:

Camden

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005667	\$12,588,600.76	\$12,588,600.76	\$1,802,146.87	85.68%	\$480,968.39

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2019

User: 01036962

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1701814-0

Estimate Number: 0015

Pay Period: 09/01/2019
to 09/30/2019

Project Number: M005667 I-95/SR 405 - MILLING & PLMX RESRF

Federal State Project Number: M005667

	Total to Date	Prev to Date	This Estimate
Participating	\$8,717,773.48	\$8,304,414.77	\$413,358.71
Non-Participating	\$2,179,443.41	\$2,076,103.73	\$103,339.68
Total Earnings	\$10,897,216.89	\$10,380,518.50	\$516,698.39
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$10,897,216.89	\$10,380,518.50	\$516,698.39
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$110,763.00)	(\$75,033.00)	(\$35,730.00)
Total:	\$10,786,453.89	\$10,305,485.50	
		Total Payable:	\$480,968.39

Rpt-ID: RCPEsprj

Georgia

Date: 10/02/2019

User: 01036962

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1701814-0

Estimate Number: 0015

Pay Period: 09/01/2019

to 09/30/2019

Project Number M005667

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0020	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		1,200.000 30.000	1,915.310 68.000 1,983.310	\$2,040.00	\$59,499.30
0060	454-0100	DILUTED EMULSIFIED ASPH FOG SEAL	GL	94,600.000 3.370	15,816.000 40,936.300 56,752.300	\$137,955.33	\$191,255.25
0104	653-2501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WF LM		52.300 2500.600	18.662 2.282 20.944	\$5,706.37	\$52,372.57
0105	653-2502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEI LM		46.700 2500.600	.093 22.015 22.108	\$55,050.71	\$55,283.26
0110	653-2810	THERMOPLASTIC SOLID TRAF STRIPE, 10 IN, W LM		6.000 5001.210	.000 3.000 3.000	\$15,003.63	\$15,003.63
0120	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	31,500.000 5.500	483.433 20,602.870 21,086.303	\$113,315.79	\$115,974.67
0130	654-1003	RAISED PVMT MARKERS TP 3	EA	14,900.000 4.750	13,620.000 800.000 14,420.000	\$3,800.00	\$68,495.00
0140	657-1085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF E), TP PB		7,400.000 7.000	4,692.000 2,636.000 7,328.000	\$18,452.00	\$51,296.00
0155	657-3054	PREFORMED PLASTIC SKIP PVMT MKG, 5 IN, W GLF		15,300.000 3.450	9,782.000 4,874.000 14,656.000	\$16,815.30	\$50,563.20

Rpt-ID: RCPEsprj

Georgia

Date: 10/02/2019

User: 01036962

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1701814-0

Estimate Number: 0015

Pay Period: 09/01/2019
to 09/30/2019

Project Number M005667

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0160	657-6085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF OW), TP PB		7,500.000 7.000	4,692.000 2,636.000 7,328.000	\$18,452.00	\$51,296.00
0165	657-8050	PREFORMED PLASTIC SKIP PVMT MKG 5 IN., BL GLF		15,300.000 3.450	9,782.000 4,874.000 14,656.000	\$16,815.30	\$50,563.20
0168	657-9110	WET REFLECTIVE PREFORMED SOLID PAVEME LF DE, WHITE		14,200.000 4.550	.000 12,915.000 12,915.000	\$58,763.25	\$58,763.25
0169	657-9111	WET REFLECTIVE PREFORMED SOLID PAVEME LF E, YELLOW		14,200.000 4.550	.000 11,105.000 11,105.000	\$50,527.75	\$50,527.75
0185	657-9545	WET REFLECTIVE PREFORMED PLASTIC PVMT EA , TP PB-WR		8.000 1000.240	.000 4.000 4.000	\$4,000.96	\$4,000.96
Category Amount:						\$516,698.39	\$874,894.04
Project Total Amount:						\$516,698.39	\$10,897,216.89