

Estimate Summary By Project

Contract ID: B1CBA1800707-0

Estimate Number: 0008

Pay Period: 06/04/2019  
to 09/23/2019

**Contract Location:** SR 90 BEGINNING AT SR 137 AND EXTENDING WEST OF CF  
**Time Allowed:** 309 Days  
**Elapsed Calender Days:** 296 Days  
**Percent Time:** 95.79

District: 3 Area: 01

**Contractor:** ROBINSON PAVING COMPANY  
P. O. BOX 12266  
COLUMBUS GA 31917-2266  
**Phone:** (706)507-7968

**Date Let:** 01/19/2018  
**Date Awarded:** 01/19/2018  
**Date Contract Executed:** 02/22/2018  
**Date Notice to Proceed:** 02/26/2018  
**Date Work Began:** 08/08/2018  
**Date Time Stopped:** 12/18/2018  
**Date Accepted:** 07/19/2019  
**Adjusted Completion Date:** 12/31/2018

**Escrow Agent:**  
**Surety Co:** WESTFIELD INSURANCE COMPANY OF OHIO

**Current Contract Amount** \$1,742,064.00  
**Original Contract Amount** \$1,742,064.00  
**Funds Available** \$14,587.50  
**Percent Complete** 99.16%

**Counties:** Taylor

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005606	\$1,742,064.00	\$1,742,064.00	\$14,587.50	99.16%	\$0.00

Chief Engineer

## Estimate Summary By Project

Contract ID: B1CBA1800707-0

Estimate Number: 0008

Pay Period: 06/04/2019

to 09/23/2019

Project Number: M005606 SR 90 - MILL, PLMX RESF, SS SURF TRT PAV &amp; SH

Federal State Project Number: M005606

	Total to Date	Prev to Date	This Estimate
Participating	\$1,381,981.20	\$1,381,981.20	\$0.00
Non-Participating	\$345,495.30	\$345,495.30	\$0.00
<b>Total Earnings</b>	<b>\$1,727,476.50</b>	<b>\$1,727,476.50</b>	<b>\$0.00</b>
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	<b>\$1,727,476.50</b>	<b>\$1,727,476.50</b>	<b>\$0.00</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
<b>Total:</b>	<b>\$1,727,476.50</b>	<b>\$1,727,476.50</b>	

<b>Total Payable:</b>	<b>\$0.00</b>
-----------------------	---------------