

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2018

User: jojohnso

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1800715-0

Estimate Number: 0004

Pay Period: 07/04/2018
to 08/02/2018

Contract Location:

SR 109 FROM E OF SR 18 TO E OF SR 3

Time Allowed: 298 Days

Elapsed Calender Days: 147 Days

Percent Time: 49.33

District: 3

Area: 01

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 01/19/2018

Date Awarded: 01/19/2018

Date Contract Executed: 03/08/2018

Date Notice to Proceed: 03/09/2018

SNELLVILLE GA 30078-0306

Date Work Began: 03/09/2018

Phone: (770)985-0600

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 12/31/2018

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$2,228,980.00

Original Contract Amount \$2,228,980.00

Funds Available \$63,395.54

Percent Complete 97.16%

Counties:

Pike

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005088	\$2,228,980.00	\$2,228,980.00	\$63,395.54	97.16%	\$128,867.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2018

User: jojohnso

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1800715-0

Estimate Number: 0004

Pay Period: 07/04/2018
to 08/02/2018

Project Number: M005088 SR 109 - PLMX RESF

Federal State Project Number: M005088

	Total to Date	Prev to Date	This Estimate
Participating	\$1,732,467.56	\$1,629,373.96	\$103,093.60
Non-Participating	\$433,116.90	\$407,343.50	\$25,773.40
Total Earnings	\$2,165,584.46	\$2,036,717.46	\$128,867.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,165,584.46	\$2,036,717.46	\$128,867.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,165,584.46	\$2,036,717.46	

Total Payable: **\$128,867.00**

Rpt-ID: RCPEsprj

Georgia

Date: 08/02/2018

User: jojohnso

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1800715-0

Estimate Number: 0004

Pay Period: 07/04/2018

to 08/02/2018

Project Number M005088

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0045	424-5107	SINGLE SURFACE TRTMT, STN SIZE 7 , GP 2 ON SY		172,200.000 1.100	121,262.444 27,178.222 148,440.666	\$29,896.04	\$163,284.73
0050	429-1000	RUMBLE STRIPS	EA	3.000 1630.000	.000 3.000 3.000	\$4,890.00	\$4,890.00
0060	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		440.000 6.500	.000 330.000 330.000	\$2,145.00	\$2,145.00
0065	653-2501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WF LM		20.100 2090.000	.000 19.894 19.894	\$41,578.46	\$41,578.46
0070	653-2502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEI LM		15.800 2090.000	.000 16.090 16.090	\$33,628.10	\$33,628.10
0075	653-4502	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, YELI GLM		3.900 1350.000	.000 3.034 3.034	\$4,095.90	\$4,095.90
0080	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	100.000 3.250	.000 213.611 213.611	\$694.24	\$694.24
0115	700-6910	PERMANENT GRASSING	AC	9.200 411.000	3.355 3.316 6.671	\$1,362.88	\$2,741.78
0125	700-8000	FERTILIZER MIXED GRADE	TN	6.000 729.000	.000 2.180 2.180	\$1,589.22	\$1,589.22

Rpt-ID: RCPEsprj

Georgia

Date: 08/02/2018

User: jojohnso

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1800715-0

Estimate Number: 0004

Pay Period: 07/04/2018
to 08/02/2018

Project Number M005088

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
	Category Number:	0010 ROADWAY					
0140	713-3012	WOOD FIBER BLANKET, TP II, SHOULDERS	SY	45,400.000	16,236.667		
				0.560	16,048.500		
					32,285.167	\$8,987.16	\$18,079.69
Category Amount:						\$128,867.00	\$272,727.12
Project Total Amount:						\$128,867.00	\$2,165,584.46