

Rpt-ID: RCPESPRJ

Georgia

Date: 02/27/2019

User: 01036673

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: B1CBA1800779-0

Estimate Number: 0004

Pay Period: 02/01/2019
to 02/27/2019

Contract Location:

7.756 MILL&RESURF@SR144 W. OF CRSS-WND RD&EXTEN

Time Allowed: 262 Days

Elapsed Calender Days: 289 Days

Percent Time: 110.31

District: 5

Area: 05

Contractor:

AMERICAN INDUSTRIES, INC.
630 PLAINFIELD ROAD

Date Let: 02/16/2018

Date Awarded: 02/16/2018

Date Contract Executed: 05/12/2018

Date Notice to Proceed: 05/15/2018

Date Work Began: 11/16/2018

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/31/2019

JEWEL CITY CT 06351

Phone: (860)376-2537

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$1,021,770.50

Original Contract Amount \$1,021,770.50

Funds Available \$162,389.14

Percent Complete 84.76%

Counties:

Bryan

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005622	\$1,021,770.50	\$1,021,770.50	\$162,389.14	84.11%	\$149,601.92

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/27/2019

User: 01036673

Department of Transportation

Page 2 of 3

Estimate Summary By Project

Contract ID: B1CBA1800779-0

Estimate Number: 0004

Pay Period: 02/01/2019
to 02/27/2019

Project Number: M005622 SR 144 - MILLING & PLMX RESF

Federal State Project Number: M005622

	Total to Date	Prev to Date	This Estimate
Participating	\$692,840.28	\$567,823.55	\$125,016.73
Non-Participating	\$173,210.08	\$141,955.89	\$31,254.19
Total Earnings	\$866,050.36	\$709,779.44	\$156,270.92
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$866,050.36	\$709,779.44	\$156,270.92
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$6,669.00)	\$0.00	(\$6,669.00)
Total:	\$859,381.36	\$709,779.44	

Total Payable: **\$149,601.92**

Rpt-ID: RCPEsprj

Georgia

Date: 02/27/2019

User: 01036673

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: B1CBA1800779-0

Estimate Number: 0004

Pay Period: 02/01/2019

to 02/27/2019

Project Number M005622

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.376		
				100000.000	.569		
					.945	\$56,900.00	\$94,500.00
		M005622					
0010	231-1250	MISCELLANEOUS CONSTRUCTION, UNPAVED R EA EWAYS		128.000	11.000		
				35.000	111.000		
					122.000	\$3,885.00	\$4,270.00
0020	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN L BITUM MATL & H LIME		10,560.000	8,911.990		
				67.500	884.711		
					9,796.701	\$59,717.99	\$661,277.32
0025	413-0750	TACK COAT	GL	10,900.000	6,565.000		
				1.800	1,372.000		
					7,937.000	\$2,469.60	\$14,286.60
0030	429-1000	RUMBLE STRIPS	EA	3.000	.000		
				790.000	3.000		
					3.000	\$2,370.00	\$2,370.00
0035	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	134,300.000	99,125.027		
				0.600	41,813.880		
					140,938.907	\$25,088.33	\$84,563.34
0040	456-2020	INDENTATION EDGE LINE RUMBLE STRIPS-GRC GLM UOUS)		16.000	.000		
				365.000	16.000		
					16.000	\$5,840.00	\$5,840.00
Category Amount:						\$156,270.92	\$867,107.26
Project Total Amount:						\$156,270.92	\$866,050.36