

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2019

User: rrichard

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1800850-0

Estimate Number: 0012

Pay Period: 11/01/2019
to 11/30/2019

Contract Location:

SR 52 AT SR 115/CR 41 (COPPER MINES RD). (E)

Time Allowed: 615 Days

Elapsed Calender Days: 432 Days

Percent Time: 70.24

District: 1

Area: 04

Contractor:

VERTICAL EARTH INCORPORATED
6025 MATT HIGHWAY

Date Let: 06/22/2018

Date Awarded: 06/22/2018

Date Contract Executed: 08/02/2018

Date Notice to Proceed: 09/25/2018

Date Work Began: 10/01/2018

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/31/2020

CUMMING GA 30028

Phone: (770)888-2224

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$2,593,625.11

Original Contract Amount \$2,531,584.30

Funds Available \$482,824.30

Percent Complete 82.46%

Counties:

Lumpkin

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009948	\$2,593,625.10	\$2,531,584.29	\$482,824.29	81.38%	\$168,283.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2019

User: rrichard

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1800850-0

Estimate Number: 0012

Pay Period: 11/01/2019
to 11/30/2019

Project Number: 0009948 SR 52 - CONSTRUCTION OF ROUNDABOUT

Federal State Project Number: 0009948

	Total to Date	Prev to Date	This Estimate
Participating	\$1,924,920.87	\$1,748,266.16	\$176,654.71
Non-Participating	\$213,879.94	\$194,251.65	\$19,628.29
Total Earnings	\$2,138,800.81	\$1,942,517.81	\$196,283.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,138,800.81	\$1,942,517.81	\$196,283.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$28,000.00)	\$0.00	(\$28,000.00)
Total:	\$2,110,800.81	\$1,942,517.81	

Total Payable: **\$168,283.00**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2019

User: rrichard

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1800850-0

Estimate Number: 0012

Pay Period: 11/01/2019
to 11/30/2019

Project Number 0009948

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0004	150-1000	TRAFFIC CONTROL -	LS	1.000	.958		
				54250.000	.041		
					.999	\$2,224.25	\$54,195.75
		0009948					
0010	210-0100	GRADING COMPLETE -	LS	1.000	.920		
				583532.150	.080		
					1.000	\$46,682.57	\$583,532.15
		0009948					
0014	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000	.650		
				43328.000	.350		
					1.000	\$15,164.80	\$43,328.00
0015	156-0100	GPS DATA COLLECTION AND SUBMITTAL	LS	1.000	.000		
				4490.000	1.000		
					1.000	\$4,490.00	\$4,490.00
Category Amount:						\$68,561.62	\$685,545.90
Category Number: 0020 DRAINAGE							
0435	167-1500	WATER QUALITY INSPECTIONS	MO	21.000	12.000		
				1064.700	1.000		
					13.000	\$1,064.70	\$13,841.10
Category Amount:						\$1,064.70	\$13,841.10
Category Number: 0040 SIGNING AND MARKING							
0445	636-1077	HIGHWAY SIGNS, ALUM EXTRUDED PANELS, RE SF		464.610	.000		
				30.420	464.620		
					464.620	\$14,133.74	\$14,133.74
0460	636-3000	GALV STEEL STR SHAPE POST	LB	3,180.430	.000		
				5.070	3,180.430		
					3,180.430	\$16,124.78	\$16,124.78
Category Amount:						\$30,258.52	\$30,258.52

Rpt-ID: RCPEsprj

Georgia

Date: 12/05/2019

User: rrichard

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1800850-0

Estimate Number: 0012

Pay Period: 11/01/2019
to 11/30/2019

Project Number 0009948

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0540	610-6515	REM HIGHWAY SIGN, STD	EA	1.000 101.400	.000 1.000 1.000	\$101.40	\$101.40
0545	611-5551	RESET SIGN	EA	1.000 202.800	.000 1.000 1.000	\$202.80	\$202.80
Category Amount:						\$304.20	\$304.20
Category Number: 0050 LIGHTING							
0575	681-4289	LIGHTING STD, 28 FT MH, 12 FT ARM	EA	18.000 3974.880	.000 18.000 18.000	\$71,547.84	\$71,547.84
0580	681-6900	LUMINAIRE - TP 3, 70W, LED	EA	18.000 559.730	.000 18.000 18.000	\$10,075.14	\$10,075.14
0585	682-1305	CABLE, TP THW, AWG NO 8	LF	5,705.000 0.960	.000 5,958.500 5,958.500	\$5,720.16	\$5,720.16
0595	682-8500	ELECTRICAL POWER SERVICE ASSEMBLY (AER EA		1.000 8750.820	.000 1.000 1.000	\$8,750.82	\$8,750.82
Category Amount:						\$96,093.96	\$96,093.96
Project Total Amount:						\$196,283.00	\$2,138,800.81