

Rpt-ID: RCPESPRJ

Georgia

Date: 05/20/2019

User: C0005611

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1800854-0

Estimate Number: 0013

Pay Period: 05/01/2019
to 05/15/2019

Contract Location:

10.3 MI.MILL&RESURF. @I -75/SR401@ CHATT.RIV TO N.ALC

Time Allowed: 462 Days

Elapsed Calender Days: 385 Days

Percent Time: 83.33

District: 7

Area: 02

Contractor:

C. W. MATTHEWS & E. R. SNELL CONTRACTOR
P. O. DRAWER 970

Date Let: 03/16/2018

Date Awarded: 03/16/2018

Date Contract Executed: 04/25/2018

Date Notice to Proceed: 04/26/2018

Date Work Began: 04/26/2018

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/31/2019

MARIETTA GA 30061

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$46,121,043.16

Original Contract Amount \$34,858,671.29

Funds Available \$1,654,479.11

Percent Complete 96.41%

Counties:

Cobb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005713	\$46,121,043.16	\$34,858,671.29	\$1,654,479.11	96.41%	\$1,352,251.30

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/20/2019

User: C0005611

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1800854-0

Estimate Number: 0013

Pay Period: 05/01/2019
to 05/15/2019

Project Number: M005713 I-75/SR 401 - MILLING & PLMX RESF

Federal State Project Number: M005713

	Total to Date	Prev to Date	This Estimate
Participating	\$35,573,251.24	\$34,491,450.20	\$1,081,801.04
Non-Participating	\$8,893,312.81	\$8,622,862.55	\$270,450.26
Total Earnings	\$44,466,564.05	\$43,114,312.75	\$1,352,251.30
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$44,466,564.05	\$43,114,312.75	\$1,352,251.30
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$44,466,564.05	\$43,114,312.75	

Total Payable: \$1,352,251.30

Rpt-ID: RCPESPRJ

Georgia

Date: 05/20/2019

User: C0005611

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1800854-0

Estimate Number: 0013

Pay Period: 05/01/2019
to 05/15/2019

Project Number M005713

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0017	400-3206	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL PC TN UM MATL & H LIME		.000 151.420	7,485.650 7,768.780 15,254.430	\$1,176,348.67	\$2,309,825.79
		SA 5					
0019	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		.000 80.000	488.250 659.610 1,147.860	\$52,768.80	\$91,828.80
		SA #6					
0025	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		14,900.000 101.000	13,181.060 304.200 13,485.260	\$30,724.20	\$1,362,011.26
0040	413-0750	TACK COAT	GL	169,665.000 1.000	144,091.000 8,513.000 152,604.000	\$8,513.00	\$152,604.00
0045	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	,208,000.000 5.320	1,196,419.995 6,169.190 1,202,589.185	\$32,820.09	\$6,397,774.46
0156	653-2501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WH LM		36.980 3350.000	.000 .076 .076	\$254.60	\$254.60
0161	653-2502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEI LM		32.870 3350.000	.000 1.202 1.202	\$4,026.70	\$4,026.70
0171	653-4501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLM		104.820 2280.000	.000 16.533 16.533	\$37,695.24	\$37,695.24

Rpt-ID: RCPEsprj

Georgia

Date: 05/20/2019

User: C0005611

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1800854-0

Estimate Number: 0013

Pay Period: 05/01/2019
to 05/15/2019

Project Number M005713

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0196	654-1003	RAISED PVMT MARKERS TP 3	EA	22,372.000	6,909.000		
				7.000	1,300.000		
					8,209.000	\$9,100.00	\$57,463.00
Category Amount:						\$1,352,251.30	\$10,413,483.85
Project Total Amount:						\$1,352,251.30	\$44,466,564.05