

Rpt-ID: RCPESPRJ

Georgia

Date: 09/03/2019

User: rphillip

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1800956-0

Estimate Number: 0008

Pay Period: 04/01/2019
to 06/12/2019

Contract Location:

0.132 MILE BRIDGE ON SHOAL CREEK RD (CR197) SHOAL I

Time Allowed: 304 Days

Elapsed Calender Days: 350 Days

Percent Time: 115.13

District: 1

Area: 03

Contractor:

GREGORY BRIDGE COMPANY
P. O. BOX 3355

Date Let: 04/20/2018

Date Awarded: 04/20/2018

Date Contract Executed: 05/31/2018

Date Notice to Proceed: 06/01/2018

EATONTON GA 31024-3355

Date Work Began: 09/26/2018

Phone: (706)485-7283

Date Time Stopped: 05/16/2019

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 03/31/2019

Surety Co: HARTFORD ACCIDENT AND INDEMNITY COMPANY

Current Contract Amount \$1,509,198.86

Original Contract Amount \$1,501,918.02

Funds Available \$57,059.81

Percent Complete 96.97%

Counties:

Hart

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015521	\$1,509,198.86	\$1,501,918.02	\$57,059.81	96.22%	\$40,337.31

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/03/2019

User: rphillip

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1800956-0

Estimate Number: 0008

Pay Period: 04/01/2019
to 06/12/2019

Project Number: 0015521 SHOAL CREEK RD (CR 197) - BRIDGE REPL

Federal State Project Number: 0015521

	Total to Date	Prev to Date	This Estimate
Participating	\$1,170,800.83	\$1,129,441.39	\$41,359.44
Non-Participating	\$292,700.22	\$282,360.35	\$10,339.87
Total Earnings	\$1,463,501.05	\$1,411,801.74	\$51,699.31
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,463,501.05	\$1,411,801.74	\$51,699.31
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$11,362.00)	\$0.00	(\$11,362.00)
Total:	\$1,452,139.05	\$1,411,801.74	

Total Payable: **\$40,337.31**

Rpt-ID: RCPEsprj

Georgia

Date: 09/03/2019

User: rphillip

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1800956-0

Estimate Number: 0008

Pay Period: 04/01/2019
to 06/12/2019

Project Number 0015521

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 14000.000	.974 .026 1.000	\$364.00	\$14,000.00
		0015521					
0010	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000 100000.000	.650 .350 1.000	\$35,000.00	\$100,000.00
Category Amount:						\$35,364.00	\$114,000.00
Category Number: 0040 TEMPORARY EROSION CONTROL							
0120	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	2,700.000 3.250	2,307.000 769.000 3,076.000	\$2,499.25	\$9,997.00
0150	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		1,000.000 4.250	204.375 68.125 272.500	\$289.53	\$1,158.13
0155	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		3.000 800.000	.750 .250 1.000	\$200.00	\$800.00
Category Amount:						\$2,988.78	\$11,955.13
Category Number: 0050 PERMANENT EROSION CONTROL							
0195	700-6910	PERMANENT GRASSING	AC	1.000 1100.000	.678 .132 .810	\$145.20	\$891.00
0205	700-8000	FERTILIZER MIXED GRADE	TN	1.000 675.000	.600 .075 .675	\$50.63	\$455.63
0210	700-8100	FERTILIZER NITROGEN CONTENT	LB	50.000 25.000	.000 50.000 50.000	\$1,250.00	\$1,250.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/03/2019

User: rphillip

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1800956-0

Estimate Number: 0008

Pay Period: 04/01/2019
to 06/12/2019

Project Number 0015521

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 PERMANENT EROSION CONTROL							
0315	711-0600	TURF REINFORCING MATTING, TP 6	SY	327.000	324.194		
				5.000	73.770		
					397.964	\$368.85	\$1,989.82
Category Amount:						\$1,814.68	\$4,586.45
Category Number: 0040 TEMPORARY EROSION CONTROL							
0325	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		500.000	59.250		
				8.600	19.750		
					79.000	\$169.85	\$679.40
Category Amount:						\$169.85	\$679.40
Category Number: 0010 ROADWAY							
8011	004-0096	EXTRA WORK -	DAY	.000	.000		
				247.000	46.000		
					46.000	\$11,362.00	\$11,362.00
		Extra Work - Return LD's due to waiver of LD's site time 00					
Category Amount:						\$11,362.00	\$11,362.00
Project Total Amount:						\$51,699.31	\$1,463,501.05