

Rpt-ID: RCPESPRJ

Georgia

Date: 12/28/2018

User: kward

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1800969-0

Estimate Number: 0005

Pay Period: 12/01/2018
to 12/23/2018

Contract Location:

8.536 MI MILL&RESURF.@SR/42 HENRY CO.& EXT. S. I-285/

Time Allowed: 294 Days

Elapsed Calender Days: 196 Days

Percent Time: 66.67

District: 7

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 04/20/2018

Date Awarded: 04/20/2018

Date Contract Executed: 06/09/2018

Date Notice to Proceed: 06/11/2018

SNELLVILLE GA 30078-0306

Date Work Began: 08/06/2018

Phone: (770)985-0600

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 03/31/2019

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$3,276,287.46

Original Contract Amount \$3,274,287.33

Funds Available \$142,655.30

Percent Complete 95.65%

Counties:

Clayton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005660	\$3,276,287.46	\$3,274,287.33	\$142,655.30	95.65%	\$142,347.98

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/28/2018

User: kward

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1800969-0

Estimate Number: 0005

Pay Period: 12/01/2018
to 12/23/2018

Project Number: M005660 SR 42 - PLNTMX RESURF

Federal State Project Number: M005660

	Total to Date	Prev to Date	This Estimate
Participating	\$2,506,905.72	\$2,393,027.33	\$113,878.39
Non-Participating	\$626,726.44	\$598,256.85	\$28,469.59
Total Earnings	\$3,133,632.16	\$2,991,284.18	\$142,347.98
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,133,632.16	\$2,991,284.18	\$142,347.98
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,133,632.16	\$2,991,284.18	

Total Payable: **\$142,347.98**

Rpt-ID: RCPEsprj

Georgia

Date: 12/28/2018

User: kward

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1800969-0

Estimate Number: 0005

Pay Period: 12/01/2018
to 12/23/2018

Project Number M005660

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0040	647-6200	LOOP DETECTOR, 6 FT X 6 FT, BIPOLE	EA	35.000 646.610	15.000 7.000 22.000	\$4,526.27	\$14,225.42
0060	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP	EA	209.000 80.390	.000 12.000 12.000	\$964.68	\$964.68
0090	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		1,584.000 8.040	.000 43.000 43.000	\$345.72	\$345.72
0095	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, W LF		804.000 2.680	.000 734.000 734.000	\$1,967.12	\$1,967.12
0100	653-2501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, W LM		20.000 2679.750	.000 17.822 17.822	\$47,758.50	\$47,758.50
0105	653-2502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YE LM		20.000 2679.750	.000 14.886 14.886	\$39,890.76	\$39,890.76
0110	653-4501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI GLM		8.000 2009.810	.000 2.531 2.531	\$5,086.83	\$5,086.83
0115	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	7,608.000 4.820	.000 456.664 456.664	\$2,201.12	\$2,201.12
0125	654-1001	RAISED PVMT MARKERS TP 1	EA	1,084.000 4.820	.000 739.000 739.000	\$3,561.98	\$3,561.98

Rpt-ID: RCPEsprj

Georgia

Date: 12/28/2018

User: kward

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1800969-0

Estimate Number: 0005

Pay Period: 12/01/2018
to 12/23/2018

Project Number M005660

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0130	654-1003	RAISED PVMT MARKERS TP 3	EA	2,634.000 4.820	.000 2,137.000 2,137.000	\$10,300.34	\$10,300.34
0150	653-4502	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, YELI GLM		1.000 2009.800	.000 .271 .271	\$544.66	\$544.66
9000	647-6300	LOOP DETECTOR, 6 FT X 40 FT, QUADRUPOLE	EA	.000 1050.000	14.000 24.000 38.000	\$25,200.00	\$39,900.00
9005	150-0001	SA #3 SA #3 TRAFFIC CONTROL, NON-REFUNDABLE DEDUC LS		.000 1000.000	.000 1.000 1.000	\$1,000.00	\$1,000.00
9006	150-0002	See SPECIAL PROVISION 150.6 See SPECIAL PROVISION 150.6 TRAFFIC CONTROL, NON-REFUNDABLE DEDUC EA		.000 1000.000	.000 -1.000 -1.000	\$-1,000.00	(\$1,000.00)
		See SPECIAL PROVISION 150.6 See SPECIAL PROVISION 150.6					
Category Amount:						\$142,347.98	\$166,747.13
Project Total Amount:						\$142,347.98	\$3,133,632.16