

Estimate Summary By Project

Contract ID: B1CBA1801097-0

Estimate Number: 0004

Pay Period: 12/01/2018

to 12/31/2018

Contract Location: UPGRADES ON VARIOUS COUNTY ROADS IN WARREN COI

Time Allowed: 331 Days

Elapsed Calender Days: 180 Days

Percent Time: 54.38

District: 2 Area: 04

Contractor:
 ROADSIDE SPECIALTIES, LLC
 104 MAIN STREET

Date Let: 05/18/2018
Date Awarded: 05/18/2018
Date Contract Executed: 07/03/2018
Date Notice to Proceed: 07/05/2018
Date Work Began: 08/29/2018
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 05/31/2019

BLACKSHEAR GA 31516
Phone: (912)449-1213

Escrow Agent:
Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$396,262.44
Original Contract Amount \$396,262.44
Funds Available \$224,342.69
Percent Complete 43.39%

Counties:
 Warren

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015731	\$396,262.44	\$396,262.44	\$224,342.69	43.39%	\$34,462.94

Chief Engineer

Estimate Summary By Project

Contract ID: B1CBA1801097-0

Estimate Number: 0004

Pay Period: 12/01/2018

to 12/31/2018

Project Number: 0015731 VARIOUS CNTY RDS - SIGNING & STRIPPING UPC

Federal State Project Number: 0015731

	Total to Date	Prev to Date	This Estimate
Participating	\$137,535.79	\$109,965.44	\$27,570.35
Non-Participating	\$34,383.96	\$27,491.37	\$6,892.59
Total Earnings	\$171,919.75	\$137,456.81	\$34,462.94
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$171,919.75	\$137,456.81	\$34,462.94
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$171,919.75	\$137,456.81	

Total Payable:	\$34,462.94
-----------------------	--------------------

Estimate Summary By Project

Contract ID: B1CBA1801097-0

Estimate Number: 0004

Pay Period: 12/01/2018
to 12/31/2018

Project Number 0015731

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 1000.000	.445 .152 .597	\$152.00	\$597.00
		0015731					
0030	652-2501	SOLID TRAFFIC STRIPE, 5 IN, WHITE	LM	148.340 690.000	86.836 49.726 136.562	\$34,310.94	\$94,227.78
Category Amount:						\$34,462.94	\$94,824.78
Project Total Amount:						\$34,462.94	\$171,919.75