

Rpt-ID: RCPESPRJ

Georgia

Date: 04/06/2020

User: C0004724

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1801265-0

Estimate Number: 0009

Pay Period: 10/01/2019
to 03/31/2020

Contract Location:

US 23/SR 155 - SAFETY IMPROVEMENTS

Time Allowed: 295 Days

Elapsed Calender Days: 539 Days

Percent Time: 182.71

District: 7

Area: 04

Contractor:

WILLIAMS POWER & SIGNAL, LLC
2483 SOUTH HWY. 16

Date Let: 06/22/2018

Date Awarded: 06/22/2018

Date Contract Executed: 10/07/2018

Date Notice to Proceed: 10/10/2018

CARROLLTON GA 30116-6450

Date Work Began: 02/28/2019

Phone: (770)328-0530

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 07/31/2019

Surety Co: NO SURETY REQUIRED

Current Contract Amount \$496,159.71

Original Contract Amount \$496,159.71

Funds Available \$22,668.09

Percent Complete 99.56%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012826	\$496,159.70	\$496,159.70	\$22,668.08	95.43%	\$110,686.95

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/06/2020

User: C0004724

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1801265-0

Estimate Number: 0009

Pay Period: 10/01/2019
to 03/31/2020

Project Number: 0012826 US 23/SR 155 - SAFETY IMPROVEMENTS

Federal State Project Number: 0012826

	Total to Date	Prev to Date	This Estimate
Participating	\$395,190.10	\$294,342.93	\$100,847.17
Non-Participating	\$98,797.52	\$73,585.74	\$25,211.78
Total Earnings	\$493,987.62	\$367,928.67	\$126,058.95
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$493,987.62	\$367,928.67	\$126,058.95
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$20,496.00)	(\$5,124.00)	(\$15,372.00)
Total:	\$473,491.62	\$362,804.67	

Total Payable: **\$110,686.95**

Rpt-ID: RCPEsprj

Georgia

Date: 04/06/2020

User: C0004724

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1801265-0

Estimate Number: 0009

Pay Period: 10/01/2019
to 03/31/2020

Project Number 0012826

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	150-1000	TRAFFIC CONTROL -	LS	1.000 31468.400	.916 .065 .981	\$2,045.45	\$30,870.50
		0012826					
0015	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000 94540.620	.500 .500 1.000	\$47,270.31	\$94,540.62
		2					
0020	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000 101212.130	.750 .250 1.000	\$25,303.03	\$101,212.13
		3					
0130	639-2002	STEEL WIRE STRAND CABLE, 3/8 IN	LF	1,150.000 8.570	.000 1,150.000 1,150.000	\$9,855.50	\$9,855.50
0160	935-5060	FIBER OPTIC SNOWSHOE	EA	8.000 282.440	.000 8.000 8.000	\$2,259.52	\$2,259.52
0165	935-1512	OUTSIDE PLANT FIBER OPTIC CABLE, DROP, SI LF		725.000 1.410	.000 725.000 725.000	\$1,022.25	\$1,022.25
0170	935-1116	OUTSIDE PLANT FIBER OPTIC CABLE, LOOSE T LF FIBER		3,250.000 2.090	.000 3,250.000 3,250.000	\$6,792.50	\$6,792.50
0175	939-2300	FIELD SWITCH, TYPE A	EA	4.000 1864.090	.000 4.000 4.000	\$7,456.36	\$7,456.36
0180	935-4010	FIBER OPTIC SPLICE, FUSION	EA	48.000 50.840	.000 32.000 32.000	\$1,626.88	\$1,626.88

Rpt-ID: RCPEsprj

Georgia

Date: 04/06/2020

User: C0004724

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA1801265-0

Estimate Number: 0009

Pay Period: 10/01/2019
to 03/31/2020

Project Number 0012826

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0185	935-5050	FIBER OPTIC PATCH CORD, SM	EA	4.000 84.730	.000 8.000 8.000	\$677.84	\$677.84
0189	935-3202	FIBER OPTIC CLOSURE, AERIAL (SEALED), 12 F EA		2.000 1073.260	.000 2.000 2.000	\$2,146.52	\$2,146.52
0190	935-3402	FIBER OPTIC CLOSURE, FDC (RACK MOUNTED) EA		4.000 508.390	.000 4.000 4.000	\$2,033.56	\$2,033.56
0195	935-3102	FIBER OPTIC CLOSURE, UNDERGROUND, 12 FII EA		2.000 960.290	.000 2.000 2.000	\$1,920.58	\$1,920.58
0200	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	40.000 38.490	.000 40.000 40.000	\$1,539.60	\$1,539.60
0210	682-6120	CONDUIT, RIGID, 2 IN	LF	90.000 30.740	.000 100.000 100.000	\$3,074.00	\$3,074.00
0220	639-2001	STEEL WIRE STRAND CABLE, 1/4 IN	LF	1,333.000 2.540	.000 1,213.000 1,213.000	\$3,081.02	\$3,081.02
0225	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		67.000 20.960	.000 67.000 67.000	\$1,404.32	\$1,404.32
0230	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		75.000 62.020	.000 75.000 75.000	\$4,651.50	\$4,651.50

Rpt-ID: RCPESPRJ

Georgia

Date: 04/06/2020

User: C0004724

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1801265-0

Estimate Number: 0009

Pay Period: 10/01/2019
to 03/31/2020

Project Number 0012826

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0235	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		9.000 23.950	.000 9.000 9.000	\$215.55	\$215.55
0240	636-2070	GALV STEEL POSTS, TP 7	LF	92.000 9.490	.000 100.000 100.000	\$949.00	\$949.00
0275	611-5551	RESET SIGN	EA	2.000 366.830	.000 2.000 2.000	\$733.66	\$733.66
Category Amount:						\$126,058.95	\$278,063.41
Project Total Amount:						\$126,058.95	\$493,987.62