

Estimate Summary By Project

Contract ID: B1CBA1801267-0

Estimate Number: 0004

Pay Period: 06/01/2019
to 09/05/2019

Contract Location:
VARIOUS COUNTY ROADS IN WHITE COUNTY. (E)

Time Allowed: 311 **Days**
Elapsed Calender Days: 295 **Days**
Percent Time: 94.86

District: 1 **Area:** 04

Contractor:
PARKER TRAFFIC MARKINGS, INC.
P. O. BOX 3376

Date Let: 06/22/2018
Date Awarded: 06/22/2018
Date Contract Executed: 06/22/2018
Date Notice to Proceed: 08/24/2018
Date Work Began: 09/04/2018
Date Time Stopped: 06/14/2019
Date Accepted: 06/24/2019
Adjusted Completion Date: 06/30/2019

CLEVELAND GA 30528
Phone: (706)219-1974

Escrow Agent:
Surety Co: NATIONAL AMERICAN INSURANCE CO.

Current Contract Amount \$199,402.00
Original Contract Amount \$199,402.00
Funds Available \$2.38
Percent Complete 100.00%

Counties:

White

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015727	\$199,402.00	\$199,402.00	\$2.38	100.00%	\$0.00

Chief Engineer

Estimate Summary By Project

Contract ID: B1CBA1801267-0

Estimate Number: 0004

Pay Period: 06/01/2019

to 09/05/2019

Project Number: 0015727 WHITE COUNTY - SIGNING & STRIPING

Federal State Project Number: 0015727

	Total to Date	Prev to Date	This Estimate
Participating	\$199,399.62	\$199,399.62	\$0.00
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$199,399.62	\$199,399.62	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$199,399.62	\$199,399.62	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$199,399.62	\$199,399.62	

Total Payable:	\$0.00
-----------------------	---------------