

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2019

User: 01039339

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1801513-0

Estimate Number: 0003

Pay Period: 03/01/2019
to 03/31/2019

Contract Location:

I-520/SR 415 AT I-20/SR 402 & EXTENDING TO SC STATE LIN

Time Allowed:

400 Days

Elapsed Calender Days:

165 Days

Percent Time:

41.25

District: 2

Area: 04

Contractor:

MASSANA, INC.
115 HOWELL ROAD

Date Let:

08/17/2018

Date Awarded:

08/17/2018

Date Contract Executed:

10/11/2018

Date Notice to Proceed:

10/18/2018

Date Work Began:

01/07/2019

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

11/21/2019

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$5,034,409.06

Original Contract Amount \$4,901,024.00

Funds Available \$4,518,913.42

Percent Complete 10.24%

Counties:

Richmond

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014088	\$5,034,409.06	\$4,901,024.00	\$4,518,913.42	10.24%	\$199,376.30

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2019

User: 01039339

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1801513-0

Estimate Number: 0003

Pay Period: 03/01/2019
to 03/31/2019

Project Number: 0014088 I-520/SR 415 - SIGNING UPGRADES

Federal State Project Number: 0014088

	Total to Date	Prev to Date	This Estimate
Participating	\$463,946.08	\$284,507.41	\$179,438.67
Non-Participating	\$51,549.56	\$31,611.93	\$19,937.63
Total Earnings	\$515,495.64	\$316,119.34	\$199,376.30
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$515,495.64	\$316,119.34	\$199,376.30
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$515,495.64	\$316,119.34	

Total Payable: **\$199,376.30**

Rpt-ID: RCPEsprj

Georgia

Date: 04/05/2019

User: 01039339

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1801513-0

Estimate Number: 0003

Pay Period: 03/01/2019

to 03/31/2019

Project Number 0014088

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.299		
				873414.000	.014		
					.313	\$12,227.80	\$273,378.58
		0014088					
0015	163-0232	TEMPORARY GRASSING	AC	1.000	.000		
				2000.000	.300		
					.300	\$600.00	\$600.00
0025	210-0100	GRADING COMPLETE -	LS	1.000	.000		
				75000.000	.300		
					.300	\$22,500.00	\$22,500.00
		0014088					
0043	610-1066	REM GUARDRAIL ANCH, TP 1	EA	4.000	.000		
				400.000	3.000		
					3.000	\$1,200.00	\$1,200.00
0305	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST# LS		1.000	.000		
				137550.000	.200		
					.200	\$27,510.00	\$27,510.00
		MP-13.867 EB SR 232					
0330	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST# LS		1.000	.000		
				117550.000	.200		
					.200	\$23,510.00	\$23,510.00
		MP-6.932 EB I-520					
0345	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST# LS		1.000	.000		
				116550.000	.200		
					.200	\$23,310.00	\$23,310.00
		MP-9.663 EB I-520					
0355	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST# LS		1.000	.000		
				116550.000	.200		
					.200	\$23,310.00	\$23,310.00
		MP-14.302 EB I-520					
0360	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST# LS		1.000	.000		
				109550.000	.200		
					.200	\$21,910.00	\$21,910.00
		MP-15.135 WB I-520					

Rpt-ID: RCPEsprj

Georgia

Date: 04/05/2019

User: 01039339

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA1801513-0

Estimate Number: 0003

Pay Period: 03/01/2019
to 03/31/2019

Project Number 0014088

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0465	638-1003	STR SUPPORT FOR OVERHEAD SIGN, TP III, ST, LS		1.000 42000.000	.000 .200 .200	\$8,400.00	\$8,400.00
		MP-13.960 EB SR 232					
0480	638-1003	STR SUPPORT FOR OVERHEAD SIGN, TP III, ST, LS		1.000 42000.000	.000 .200 .200	\$8,400.00	\$8,400.00
		MP-1.953 EB I-520					
0515	641-1200	GUARDRAIL, TP W	LF	1,500.000 19.000	.000 450.000 450.000	\$8,550.00	\$8,550.00
0520	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	5.000 1200.000	.000 3.000 3.000	\$3,600.00	\$3,600.00
0525	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	7.000 3897.000	.000 3.000 3.000	\$11,691.00	\$11,691.00
0535	700-6910	PERMANENT GRASSING	AC	1.000 2500.000	.000 .300 .300	\$750.00	\$750.00
0540	700-7000	AGRICULTURAL LIME	TN	3.000 150.000	.000 .900 .900	\$135.00	\$135.00
0545	700-8000	FERTILIZER MIXED GRADE	TN	2.000 500.000	.000 .600 .600	\$300.00	\$300.00
0550	700-8100	FERTILIZER NITROGEN CONTENT	LB	100.000 5.000	.000 30.000 30.000	\$150.00	\$150.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2019

User: 01039339

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1801513-0

Estimate Number: 0003

Pay Period: 03/01/2019
to 03/31/2019

Project Number 0014088

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
	Category Number:	0010 ROADWAY					
0555	716-2000	EROSION CONTROL MATS, SLOPES	SY	150.000	.000		
				3.000	45.000		
					45.000	\$135.00	\$135.00
0570	610-1055	REM GUARDRAIL	LF	775.000	.000		
				5.000	237.500		
					237.500	\$1,187.50	\$1,187.50
Category Amount:						\$199,376.30	\$460,527.08
Project Total Amount:						\$199,376.30	\$515,495.64