

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2019

User: nhowell

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1801514-0

Estimate Number: 0005

Pay Period: 09/01/2019
to 09/30/2019

Contract Location:

SR 3 - MILL, INLAY & PLMX RESF@S.JONES ST TO PIEDMOI

Time Allowed: 286 Days

Elapsed Calender Days: 286 Days

Percent Time: 100.00

District: 6

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 08/17/2018

Date Awarded: 08/17/2018

Date Contract Executed: 10/10/2018

Date Notice to Proceed: 10/19/2018

MARIETTA GA 30061-0970

Date Work Began: 05/21/2019

Phone: (770)422-7520

Date Time Stopped: 07/31/2019

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 07/31/2019

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$3,227,367.98

Original Contract Amount \$3,227,367.98

Funds Available \$48,688.07

Percent Complete 98.49%

Counties:

Bartow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005637	\$3,227,367.98	\$3,227,367.98	\$48,688.07	98.49%	\$55,387.19

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2019

User: nhowell

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1801514-0

Estimate Number: 0005

Pay Period: 09/01/2019
to 09/30/2019

Project Number: M005637 SR 3 - MILLING, INLAY & PLMX RESF

Federal State Project Number: M005637

	Total to Date	Prev to Date	This Estimate
Participating	\$2,542,943.92	\$2,498,634.18	\$44,309.74
Non-Participating	\$635,735.99	\$624,658.54	\$11,077.45
Total Earnings	\$3,178,679.91	\$3,123,292.72	\$55,387.19
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,178,679.91	\$3,123,292.72	\$55,387.19
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,178,679.91	\$3,123,292.72	

Total Payable: **\$55,387.19**

Rpt-ID: RCPEsprj

Georgia

Date: 10/03/2019

User: nhowell

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1801514-0

Estimate Number: 0005

Pay Period: 09/01/2019
to 09/30/2019

Project Number M005637

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0065	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP : EA		107.000 65.000	100.000 30.000 130.000	\$1,950.00	\$8,450.00
0070	653-0210	THERMOPLASTIC PVMT MARKING, WORD, TP 1 EA		3.000 150.000	.000 2.000 2.000	\$300.00	\$300.00
0080	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W L F		784.000 6.000	957.000 24.000 981.000	\$144.00	\$5,886.00
0085	653-2501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, W F LM		20.000 1850.000	20.123 .791 20.914	\$1,463.35	\$38,690.90
0090	653-2502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEL LM		9.400 1850.000	10.042 5.960 16.002	\$11,026.00	\$29,603.70
0095	653-4501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLM		5.510 1205.000	2.626 .836 3.462	\$1,007.38	\$4,171.71
0100	653-4502	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, YEL GLM		9.700 1205.000	5.251 1.945 7.196	\$2,343.73	\$8,671.18
0105	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE SY		4,746.000 3.250	.000 4,926.444 4,926.444	\$16,010.94	\$16,010.94
0110	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW SY		7,276.000 3.250	.000 6,302.167 6,302.167	\$20,482.04	\$20,482.04

Rpt-ID: RCPEsprj

Georgia

Date: 10/03/2019

User: nhowell

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1801514-0

Estimate Number: 0005

Pay Period: 09/01/2019
to 09/30/2019

Project Number M005637

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0010 ROADWAY					
0115	654-1001	RAISED PVMT MARKERS TP 1	EA	5,265.000	2,737.000		
				3.250	14.000		
					2,751.000	\$45.50	\$8,940.75
0120	654-1003	RAISED PVMT MARKERS TP 3	EA	691.000	744.000		
				3.250	189.000		
					933.000	\$614.25	\$3,032.25
Category Amount:						\$55,387.19	\$144,239.47
Project Total Amount:						\$55,387.19	\$3,178,679.91