

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2019

User: 00985424

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1801516-0

Estimate Number: 0007

Pay Period: 08/01/2019
to 08/31/2019

Contract Location: 606MI.CONST.BR.& APPR TALIAFERRO SPRNGS RD CHTGA
Time Allowed: 721 Days
Elapsed Calender Days: 304 Days
Percent Time: 42.16

District: 6

Area: 04

Contractor:
TIDWELL CONSTRUCTION COMPANY
P. O. DRAWER 1466
DOUGLASVILLE GA 30133-1466
Phone: (770)942-5121
Date Let: 08/17/2018
Date Awarded: 08/17/2018
Date Contract Executed: 10/31/2018
Date Notice to Proceed: 11/01/2018
Date Work Began: 01/29/2019
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 12/31/2019
Escrow Agent:
Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$4,351,812.93
Original Contract Amount \$4,308,827.50
Funds Available \$2,273,538.03
Percent Complete 47.76%
Counties:
Chattooga

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0003081	\$4,351,812.93	\$4,308,827.50	\$2,273,538.03	47.76%	\$242,126.12

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2019

User: 00985424

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1801516-0

Estimate Number: 0007

Pay Period: 08/01/2019
to 08/31/2019

Project Number: 0003081 TALIAFERRO SPRINGS RD (CR 321) - BRIDGE REF

Federal State Project Number: 0003081

	Total to Date	Prev to Date	This Estimate
Participating	\$1,662,619.92	\$1,468,919.02	\$193,700.90
Non-Participating	\$415,654.98	\$367,229.76	\$48,425.22
Total Earnings	\$2,078,274.90	\$1,836,148.78	\$242,126.12
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,078,274.90	\$1,836,148.78	\$242,126.12
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,078,274.90	\$1,836,148.78	

Total Payable: **\$242,126.12**

Rpt-ID: RCPEsprj

Georgia

Date: 09/04/2019

User: 00985424

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1801516-0

Estimate Number: 0007

Pay Period: 08/01/2019
to 08/31/2019

Project Number 0003081

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0030	150-1000	TRAFFIC CONTROL -	LS	1.000	.628		
				40000.000	.044		
					.672	\$1,760.00	\$26,880.00
		0003081					
0035	210-0100	GRADING COMPLETE -	LS	1.000	.200		
				350000.000	.200		
					.400	\$70,000.00	\$140,000.00
		0003081					
Category Amount:						\$71,760.00	\$166,880.00
Category Number: 0020 BRIDGE NO 1 - OVER CHATTOOGA RIVER							
0135	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.075		
				600000.000	.065		
					.140	\$39,000.00	\$84,000.00
		1					
0145	500-3002	CLASS AA CONCRETE	CY	169.000	152.600		
				1900.000	16.119		
					168.719	\$30,626.10	\$320,566.10
0150	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,889.000	1,575.508		
				250.000	313.684		
					1,889.192	\$78,421.00	\$472,298.00
		1					
0155	511-1000	BAR REINF STEEL	LB	16,937.000	14,996.000		
				1.000	2,064.000		
					17,060.000	\$2,064.00	\$17,060.00
0160	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.075		
				115000.000	.065		
					.140	\$7,475.00	\$16,100.00
		1					
0165	520-1125	PILING IN PLACE, STEEL H, HP 12 X 53	LF	470.000	704.940		
				80.000	76.660		
					781.600	\$6,132.80	\$62,528.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2019

User: 00985424

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1801516-0

Estimate Number: 0007

Pay Period: 08/01/2019
to 08/31/2019

Project Number 0003081

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGE NO 1 - OVER CHATTOOGA RIVER							
0185	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	966.000 60.000	548.111 31.111 579.222	\$1,866.66	\$34,753.32
0190	603-7000	PLASTIC FILTER FABRIC	SY	966.000 5.000	548.111 31.111 579.222	\$155.56	\$2,896.11
Category Amount:						\$165,741.12	\$1,010,201.53
Category Number: 0030 EROSION CONTROL							
0210	163-0300	CONSTRUCTION EXIT	EA	4.000 2500.000	.750 .750 1.500	\$1,875.00	\$3,750.00
0225	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	4.000 2000.000	.000 1.000 1.000	\$2,000.00	\$2,000.00
0240	167-1500	WATER QUALITY INSPECTIONS	MO	14.000 750.000	6.000 1.000 7.000	\$750.00	\$5,250.00
Category Amount:						\$4,625.00	\$11,000.00
Project Total Amount:						\$242,126.12	\$2,078,274.90