

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2019

User: 00985424

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1801516-0

Estimate Number: 0008

Pay Period: 09/01/2019
to 09/30/2019

Contract Location: 606MI.CONST.BR.& APPR TALIAFERRO SPRNGS RD CHTGA
Time Allowed: 721 **Days**
Elapsed Calender Days: 334 **Days**
Percent Time: 46.32

District: 6

Area: 04

Contractor:
TIDWELL CONSTRUCTION COMPANY
P. O. DRAWER 1466
DOUGLASVILLE GA 30133-1466
Phone: (770)942-5121
Date Let: 08/17/2018
Date Awarded: 08/17/2018
Date Contract Executed: 10/31/2018
Date Notice to Proceed: 11/01/2018
Date Work Began: 01/29/2019
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 12/31/2019
Escrow Agent:
Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$4,351,812.93
Original Contract Amount \$4,308,827.50
Funds Available \$2,199,169.53
Percent Complete 49.47%
Counties:
Chattooga

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0003081	\$4,351,812.93	\$4,308,827.50	\$2,199,169.53	49.47%	\$74,368.50

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2019

User: 00985424

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1801516-0

Estimate Number: 0008

Pay Period: 09/01/2019
to 09/30/2019

Project Number: 0003081 TALIAFERRO SPRINGS RD (CR 321) - BRIDGE REF

Federal State Project Number: 0003081

	Total to Date	Prev to Date	This Estimate
Participating	\$1,722,114.72	\$1,662,619.92	\$59,494.80
Non-Participating	\$430,528.68	\$415,654.98	\$14,873.70
Total Earnings	\$2,152,643.40	\$2,078,274.90	\$74,368.50
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,152,643.40	\$2,078,274.90	\$74,368.50
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,152,643.40	\$2,078,274.90	

Total Payable: **\$74,368.50**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2019

User: 00985424

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1801516-0

Estimate Number: 0008

Pay Period: 09/01/2019

to 09/30/2019

Project Number 0003081

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0030	150-1000	TRAFFIC CONTROL -	LS	1.000	.672		
				40000.000	.056		
					.728	\$2,240.00	\$29,120.00
		0003081					
0035	210-0100	GRADING COMPLETE -	LS	1.000	.400		
				350000.000	.100		
					.500	\$35,000.00	\$175,000.00
		0003081					
Category Amount:						\$37,240.00	\$204,120.00
Category Number: 0020 BRIDGE NO 1 - OVER CHATTOOGA RIVER							
0135	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.140		
				600000.000	.050		
					.190	\$30,000.00	\$114,000.00
		1					
0160	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.140		
				115000.000	.050		
					.190	\$5,750.00	\$21,850.00
		1					
Category Amount:						\$35,750.00	\$135,850.00
Category Number: 0030 EROSION CONTROL							
0215	163-0240	MULCH	TN	2,000.000	4.392		
				10.000	.400		
					4.792	\$4.00	\$47.92
0240	167-1500	WATER QUALITY INSPECTIONS	MO	14.000	7.000		
				750.000	1.000		
					8.000	\$750.00	\$6,000.00
0245	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	10,893.000	6,054.750		
				5.000	58.500		
					6,113.250	\$292.50	\$30,566.25

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2019

User: 00985424

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1801516-0

Estimate Number: 0008

Pay Period: 09/01/2019

to 09/30/2019

Project Number 0003081

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0030	EROSION CONTROL				
0300	165-0112	MAINTENANCE OF STONE FILTER BERM	LF	100.000	.000		
				75.000	2.000		
					2.000	\$150.00	\$150.00
Category Amount:						\$1,196.50	\$36,764.17
Category Number:		0010	ROADWAY				
0310	700-6910	PERMANENT GRASSING	AC	3.000	.000		
				1300.000	.140		
					.140	\$182.00	\$182.00
Category Amount:						\$182.00	\$182.00
Project Total Amount:						\$74,368.50	\$2,152,643.40