

Rpt-ID: RCPESPRJ

Georgia

Date: 12/23/2019

User: csewell

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1801592-0

Estimate Number: 0011

Pay Period: 12/04/2019
to 12/23/2019

Contract Location:

US 19/SR 3 @ N OF W CTY RD (CR 74) & ATWATER RD (CR 1

Time Allowed: 915 Days

Elapsed Calender Days: 323 Days

Percent Time: 35.30

District: 3

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 11/16/2018

Date Awarded: 11/30/2018

Date Contract Executed: 02/02/2019

Date Notice to Proceed: 02/04/2019

Date Work Began: 02/28/2019

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 08/06/2021

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$15,753,435.24

Original Contract Amount \$15,063,055.58

Funds Available \$12,992,296.27

Percent Complete 17.53%

Counties:

Upson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000297	\$15,753,435.24	\$15,063,055.58	\$12,992,296.27	17.53%	\$339,930.56

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/23/2019

User: csewell

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1801592-0

Estimate Number: 0011

Pay Period: 12/04/2019
to 12/23/2019

Project Number: 0000297 US 19/SR 3 - WIDENING & RECONSTR

Federal State Project Number: 0000297

	Total to Date	Prev to Date	This Estimate
Participating	\$2,208,911.13	\$1,936,966.70	\$271,944.43
Non-Participating	\$552,227.84	\$484,241.71	\$67,986.13
Total Earnings	\$2,761,138.97	\$2,421,208.41	\$339,930.56
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,761,138.97	\$2,421,208.41	\$339,930.56
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,761,138.97	\$2,421,208.41	

Total Payable: **\$339,930.56**

Rpt-ID: RCPEsprj

Georgia

Date: 12/23/2019

User: csewell

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1801592-0

Estimate Number: 0011

Pay Period: 12/04/2019
to 12/23/2019

Project Number 0000297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.395		
				423219.840	.009		
					.404	\$3,808.98	\$170,980.82
		0000297					
0010	210-0100	GRADING COMPLETE -	LS	1.000	.239		
				3341462.180	.072		
					.311	\$240,585.28	\$1,039,194.74
		0000297					
0015	310-1101	GR AGGR BASE CRS, INCL MATL	TN	37,655.000	421.560		
				28.420	882.250		
					1,303.810	\$25,073.55	\$37,054.28
0046	318-3000	AGGR SURF CRS	TN	5,800.000	2,511.550		
				29.150	226.540		
					2,738.090	\$6,603.64	\$79,815.32
0150	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	9,693.000	4,066.100		
				56.370	627.000		
					4,693.100	\$35,343.99	\$264,550.05
0410	163-0240	MULCH	TN	419.000	106.248		
				225.000	3.260		
					109.508	\$733.50	\$24,639.30
0430	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	5.000	.000		
				1578.200	1.000		
					1.000	\$1,578.20	\$1,578.20
0458	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	9.000		
				400.000	1.000		
					10.000	\$400.00	\$4,000.00
0570	500-3101	CLASS A CONCRETE	CY	4.000	.310		
				417.750	.157		
					.467	\$65.59	\$195.09

Rpt-ID: RCPEsprj

Georgia

Date: 12/23/2019

User: csewell

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1801592-0

Estimate Number: 0011

Pay Period: 12/04/2019
to 12/23/2019

Project Number 0000297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0600	670-1060	WATER MAIN, 6 IN	LF	2,893.000 43.070	926.000 98.000 1,024.000	\$4,220.86	\$44,103.68
0610	670-1120	WATER MAIN, 12 IN	LF	1,766.000 67.380	1,430.000 100.000 1,530.000	\$6,738.00	\$103,091.40
0620	670-2060	GATE VALVE, 6 IN	EA	25.000 1524.790	10.000 1.000 11.000	\$1,524.79	\$16,772.69
0630	670-2120	GATE VALVE, 12 IN	EA	10.000 3183.250	7.000 2.000 9.000	\$6,366.50	\$28,649.25
0650	670-5620	WATER SERVICE LINE, 3/4 IN	LF	2,651.000 26.770	76.000 50.500 126.500	\$1,351.89	\$3,386.41
0660	670-8050	DBL STRAP SADDLE - 3/4 IN	EA	47.000 1045.670	10.000 2.000 12.000	\$2,091.34	\$12,548.04
0670	670-9730	RELOCATE EXIST WATER METER, INCL BOX	EA	80.000 1148.150	10.000 3.000 13.000	\$3,444.45	\$14,925.95
Category Amount:						\$339,930.56	\$1,845,485.22
Project Total Amount:						\$339,930.56	\$2,761,138.97