

Rpt-ID: RCPESPRJ

Georgia

Date: 11/03/2020

User: 01044262

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1801592-0

Estimate Number: 0021

Pay Period: 10/01/2020
to 10/31/2020

Contract Location:

US 19/SR 3 @ N OF W CTY RD (CR 74) & ATWATER RD (CR 1

Time Allowed: 1134 Days

Elapsed Calender Days: 636 Days

Percent Time: 56.08

District: 3

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 11/16/2018

Date Awarded: 11/30/2018

Date Contract Executed: 02/02/2019

Date Notice to Proceed: 02/04/2019

Date Work Began: 02/28/2019

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 03/13/2022

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$16,173,321.25

Original Contract Amount \$15,063,055.58

Funds Available \$11,576,457.08

Percent Complete 28.42%

Counties:

Upson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000297	\$16,173,321.25	\$15,063,055.58	\$11,576,457.08	28.42%	\$348,850.30

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/03/2020

User: 01044262

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1801592-0

Estimate Number: 0021

Pay Period: 10/01/2020
to 10/31/2020

Project Number: 0000297 US 19/SR 3 - WIDENING & RECONSTR

Federal State Project Number: 0000297

	Total to Date	Prev to Date	This Estimate
Participating	\$3,677,491.24	\$3,398,411.01	\$279,080.23
Non-Participating	\$919,372.93	\$849,602.86	\$69,770.07
Total Earnings	\$4,596,864.17	\$4,248,013.87	\$348,850.30
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,596,864.17	\$4,248,013.87	\$348,850.30
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,596,864.17	\$4,248,013.87	

Total Payable: **\$348,850.30**

Rpt-ID: RCPEsprj

Georgia

Date: 11/03/2020

User: 01044262

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1801592-0

Estimate Number: 0021

Pay Period: 10/01/2020
to 10/31/2020

Project Number 0000297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.480		
				423219.840	.033		
					.513	\$13,966.25	\$217,111.78
		0000297					
0010	210-0100	GRADING COMPLETE -	LS	1.000	.417		
				3341462.180	.033		
					.450	\$110,268.25	\$1,503,657.98
		0000297					
0015	310-1101	GR AGGR BASE CRS, INCL MATL	TN	37,655.000	7,323.830		
				28.420	2,381.720		
					9,705.550	\$67,688.48	\$275,831.73
0046	318-3000	AGGR SURF CRS	TN	5,800.000	4,796.130		
				29.150	262.600		
					5,058.730	\$7,654.79	\$147,461.98
0090	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	18,303.000	.000		
				19.040	2,057.000		
					2,057.000	\$39,165.28	\$39,165.28
0150	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	9,693.000	7,080.383		
				56.370	532.950		
					7,613.333	\$30,042.39	\$429,163.58
0160	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	1,035.000	679.000		
				85.780	8.000		
					687.000	\$686.24	\$58,930.86
0165	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	263.000	104.667		
				124.570	69.600		
					174.267	\$8,670.07	\$21,708.44
0230	668-1100	CATCH BASIN, GP 1	EA	106.000	32.750		
				3397.000	1.000		
					33.750	\$3,397.00	\$114,648.75

Rpt-ID: RCPEsprj

Georgia

Date: 11/03/2020

User: 01044262

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA1801592-0

Estimate Number: 0021

Pay Period: 10/01/2020
to 10/31/2020

Project Number 0000297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0250	668-2100	DROP INLET, GP 1	EA	41.000 2100.000	12.000 1.000 13.000	\$2,100.00	\$27,300.00
0410	163-0240	MULCH	TN	419.000 225.000	144.434 5.300 149.734	\$1,192.50	\$33,690.15
0425	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF	EA	231.000 155.000	61.500 7.500 69.000	\$1,162.50	\$10,695.00
0457	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		400.000 23.590	373.500 60.000 433.500	\$1,415.40	\$10,226.27
0458	167-1500	WATER QUALITY INSPECTIONS	MO	24.000 400.000	19.000 1.000 20.000	\$400.00	\$8,000.00
0620	670-2060	GATE VALVE, 6 IN	EA	25.000 1524.790	23.000 1.000 24.000	\$1,524.79	\$36,594.96
0650	670-5620	WATER SERVICE LINE, 3/4 IN	LF	2,651.000 26.770	2,016.500 1,115.000 3,131.500	\$29,848.55	\$83,830.26
0660	670-8050	DBL STRAP SADDLE - 3/4 IN	EA	47.000 1045.670	47.000 13.000 60.000	\$13,593.71	\$62,740.20

Rpt-ID: RCPESPRJ

Georgia

Date: 11/03/2020

User: 01044262

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1801592-0

Estimate Number: 0021

Pay Period: 10/01/2020
to 10/31/2020

Project Number 0000297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0670	670-9730	RELOCATE EXIST WATER METER, INCL BOX	EA	80.000	59.000		
				1148.150	14.000		
					73.000	\$16,074.10	\$83,814.95
Category Amount:						\$348,850.30	\$3,164,572.17
Project Total Amount:						\$348,850.30	\$4,596,864.17