

Rpt-ID: RCPESPRJ

Georgia

Date: 07/26/2022

User: 01085590

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1801592-0

Estimate Number: 0039

Pay Period: 06/03/2022
to 07/25/2022

Contract Location:

US 19/SR 3 @ N OF W CTY RD (CR 74) & ATWATER RD (CR 1

Time Allowed: 1291 Days

Elapsed Calender Days: 1268 Days

Percent Time: 98.22

District: 3

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 11/16/2018

Date Awarded: 11/30/2018

Date Contract Executed: 02/02/2019

Date Notice to Proceed: 02/04/2019

Date Work Began: 02/28/2019

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 08/17/2022

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$16,231,666.02

Original Contract Amount \$15,063,055.58

Funds Available \$4,987,280.95

Percent Complete 69.27%

Counties:

Upson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000297	\$16,231,666.02	\$15,063,055.58	\$4,987,280.95	69.27%	\$118,799.62

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/26/2022

User: 01085590

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1801592-0

Estimate Number: 0039

Pay Period: 06/03/2022
to 07/25/2022

Project Number: 0000297 US 19/SR 3 - WIDENING & RECONSTR

Federal State Project Number: 0000297

	Total to Date	Prev to Date	This Estimate
Participating	\$8,995,507.97	\$8,900,468.26	\$95,039.71
Non-Participating	\$2,248,877.10	\$2,225,117.19	\$23,759.91
Total Earnings	\$11,244,385.07	\$11,125,585.45	\$118,799.62
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$11,244,385.07	\$11,125,585.45	\$118,799.62
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$11,244,385.07	\$11,125,585.45	

Total Payable: **\$118,799.62**

Rpt-ID: RCPEsprj

Georgia

Date: 07/26/2022

User: 01085590

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1801592-0

Estimate Number: 0039

Pay Period: 06/03/2022
to 07/25/2022

Project Number 0000297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.902		
				423219.840	.033		
					.935	\$13,966.25	\$395,710.55
		0000297					
0010	210-0100	GRADING COMPLETE -	LS	1.000	.956		
				3341462.180	.006		
					.962	\$20,048.77	\$3,214,486.62
		0000297					
0015	310-1101	GR AGGR BASE CRS, INCL MATL	TN	37,655.000	30,727.710		
				28.420	1,599.890		
					32,327.600	\$45,468.87	\$918,750.39
0050	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	312.000	150.704		
				60.950	.967		
					151.671	\$58.94	\$9,244.35
0060	441-0104	CONC SIDEWALK, 4 IN	SY	6,400.000	5,372.800		
				28.570	198.889		
					5,571.689	\$5,682.26	\$159,183.15
0150	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	9,693.000	9,680.693		
				56.370	186.500		
					9,867.193	\$10,513.01	\$556,213.67
0230	668-1100	CATCH BASIN, GP 1	EA	106.000	89.000		
				3397.000	1.750		
					90.750	\$5,944.75	\$308,277.75
0250	668-2100	DROP INLET, GP 1	EA	41.000	19.500		
				2100.000	3.250		
					22.750	\$6,825.00	\$47,775.00
0410	163-0240	MULCH	TN	419.000	239.439		
				225.000	1.150		
					240.589	\$258.75	\$54,132.53

Rpt-ID: RCPESPRJ

Georgia

Date: 07/26/2022

User: 01085590

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1801592-0

Estimate Number: 0039

Pay Period: 06/03/2022
to 07/25/2022

Project Number 0000297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0435	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		10,490.000 1.000	8,911.000 370.000 9,281.000	\$370.00	\$9,281.00
0455	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	20,980.000 2.950	14,488.250 15.000 14,503.250	\$44.25	\$42,784.59
0456	716-2000	EROSION CONTROL MATS, SLOPES	SY	9,116.000 1.000	9,551.091 1,133.222 10,684.313	\$1,133.22	\$10,684.31
0465	700-6910	PERMANENT GRASSING	AC	22.000 1175.000	3.122 .402 3.524	\$472.35	\$4,140.70
0470	700-7000	AGRICULTURAL LIME	TN	45.000 250.000	3.540 .440 3.980	\$110.00	\$995.00
0475	700-8000	FERTILIZER MIXED GRADE	TN	16.000 575.000	1.280 .120 1.400	\$69.00	\$805.00
0540	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	9,700.000 3.810	6,889.000 1,375.000 8,264.000	\$5,238.75	\$31,485.84
0550	682-6225	CONDUIT, NONMETL, TP 2, 2 1/2 IN	LF	100.000 21.450	.000 121.000 121.000	\$2,595.45	\$2,595.45
Category Amount:						\$118,799.62	\$5,766,545.90
Project Total Amount:						\$118,799.62	\$11,244,385.07