

Rpt-ID: RCPESPRJ

Georgia

Date: 09/06/2022

User: 01085590

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA1801592-0

Estimate Number: 0041

Pay Period: 08/03/2022
to 09/02/2022

Contract Location:

US 19/SR 3 @ N OF W CTY RD (CR 74) & ATWATER RD (CR 1

Time Allowed:

1291 Days

Elapsed Calender Days:

1307 Days

Percent Time:

101.24

District: 3

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

11/16/2018

Date Awarded:

11/30/2018

Date Contract Executed:

02/02/2019

Date Notice to Proceed:

02/04/2019

Date Work Began:

02/28/2019

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

08/17/2022

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$16,231,666.02

Original Contract Amount \$15,063,055.58

Funds Available \$3,329,456.84

Percent Complete 79.76%

Counties:

Upson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000297	\$16,231,666.02	\$15,063,055.58	\$3,329,456.84	79.49%	\$1,105,522.96

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/06/2022

User: 01085590

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA1801592-0

Estimate Number: 0041

Pay Period: 08/03/2022
to 09/02/2022

Project Number: 0000297 US 19/SR 3 - WIDENING & RECONSTR

Federal State Project Number: 0000297

	Total to Date	Prev to Date	This Estimate
Participating	\$10,356,634.47	\$9,437,348.90	\$919,285.57
Non-Participating	\$2,589,158.71	\$2,359,337.32	\$229,821.39
Total Earnings	\$12,945,793.18	\$11,796,686.22	\$1,149,106.96
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$12,945,793.18	\$11,796,686.22	\$1,149,106.96
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$43,584.00)	\$0.00	(\$43,584.00)
Total:	\$12,902,209.18	\$11,796,686.22	

Total Payable: **\$1,105,522.96**

Rpt-ID: RCPEsprj

Georgia

Date: 09/06/2022

User: 01085590

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA1801592-0

Estimate Number: 0041

Pay Period: 08/03/2022
to 09/02/2022

Project Number 0000297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.943		
				423219.840	.034		
					.977	\$14,389.47	\$413,485.78
		0000297					
0010	210-0100	GRADING COMPLETE -	LS	1.000	.969		
				3341462.180	.001		
					.970	\$3,341.46	\$3,241,218.31
		0000297					
0015	310-1101	GR AGGR BASE CRS, INCL MATL	TN	37,655.000	33,022.430		
				28.420	1,262.750		
					34,285.180	\$35,887.36	\$974,384.82
0020	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,700.000	2,859.650		
				91.900	1,101.920		
					3,961.570	\$101,266.45	\$364,068.28
0025	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		15,600.000	13,214.385		
				79.230	535.710		
					13,750.095	\$42,444.30	\$1,089,420.03
0030	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		9,540.000	802.290		
				83.820	7,091.650		
					7,893.940	\$594,422.10	\$661,670.05
0035	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		11,745.000	9,950.587		
				80.220	858.351		
					10,808.938	\$68,856.92	\$867,093.01
0040	413-0750	TACK COAT	GL	7,451.000	10,347.000		
				2.440	4,492.000		
					14,839.000	\$10,960.48	\$36,207.16
0045	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	57,600.000	32,441.000		
				2.460	12,646.618		
					45,087.618	\$31,110.68	\$110,915.54

Rpt-ID: RCPEsprj

Georgia

Date: 09/06/2022

User: 01085590

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA1801592-0

Estimate Number: 0041

Pay Period: 08/03/2022
to 09/02/2022

Project Number 0000297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0060	441-0104	CONC SIDEWALK, 4 IN	SY	6,400.000	6,164.356		
				28.570	46.111		
					6,210.467	\$1,317.39	\$177,433.04
0062	441-0108	CONC SIDEWALK, 8 IN	SY	950.000	472.579		
				63.320	37.778		
					510.357	\$2,392.10	\$32,315.81
0085	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	3,007.000	2,163.000		
				21.160	866.000		
					3,029.000	\$18,324.56	\$64,093.64
0090	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	18,303.000	19,537.600		
				19.040	211.000		
					19,748.600	\$4,017.44	\$376,013.34
0111	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	190.000	72.320		
				261.580	8.000		
					80.320	\$2,092.64	\$21,010.11
0120	634-1200	RIGHT OF WAY MARKERS	EA	215.000	.000		
				107.870	26.000		
					26.000	\$2,804.62	\$2,804.62
0230	668-1100	CATCH BASIN, GP 1	EA	106.000	94.000		
				3397.000	3.250		
					97.250	\$11,040.25	\$330,358.25
0235	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	74.000	2.000		
				224.000	2.000		
					4.000	\$448.00	\$896.00
0250	668-2100	DROP INLET, GP 1	EA	41.000	22.750		
				2100.000	7.000		
					29.750	\$14,700.00	\$62,475.00

Rpt-ID: RCPEsprj

Georgia

Date: 09/06/2022

User: 01085590

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA1801592-0

Estimate Number: 0041

Pay Period: 08/03/2022
to 09/02/2022

Project Number 0000297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0255	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	16.000 200.000	3.000 3.000 6.000	\$600.00	\$1,200.00
0380	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 1	LS	1.000 75884.480	.600 .200 .800	\$15,176.90	\$60,707.58
0387	936-1000	CCTV SYSTEM	EA	1.000 5692.500	.000 1.000 1.000	\$5,692.50	\$5,692.50
0410	163-0240	MULCH	TN	419.000 225.000	248.207 2.895 251.102	\$651.38	\$56,497.95
0455	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	20,980.000 2.950	14,503.250 220.000 14,723.250	\$649.00	\$43,433.59
0465	700-6910	PERMANENT GRASSING	AC	22.000 1175.000	7.544 .995 8.539	\$1,169.13	\$10,033.33
0470	700-7000	AGRICULTURAL LIME	TN	45.000 250.000	8.020 1.000 9.020	\$250.00	\$2,255.00
0475	700-8000	FERTILIZER MIXED GRADE	TN	16.000 575.000	2.505 .240 2.745	\$138.00	\$1,578.38
0510	681-4220	LIGHTING STD, 40 FT MH, POST TOP	EA	84.000 3800.000	62.000 22.000 84.000	\$83,600.00	\$319,200.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/06/2022

User: 01085590

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA1801592-0

Estimate Number: 0041

Pay Period: 08/03/2022
to 09/02/2022

Project Number 0000297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0515	681-6346	LUMINAIRE, TP 3, 250 W, HP SODIUM	EA	84.000 1089.680	62.000 22.000 84.000	\$23,972.96	\$91,533.12
0555	682-9000	MAIN SERVICE PICK UP POINT	LS	1.000 7000.000	.000 1.000 1.000	\$7,000.00	\$7,000.00
0560	682-9000	MAIN SERVICE PICK UP POINT	LS	1.000 7000.000	.000 1.000 1.000	\$7,000.00	\$7,000.00
		NO 2					
0565	682-9022	ELECTRICAL JUNCTION BOX, REINFORCED PLA EA		4.000 832.000	.000 4.000 4.000	\$3,328.00	\$3,328.00
Category Amount:						\$1,109,044.09	\$9,435,322.24
Category Number: 0020 HOURLY MILESTONE							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	-44,365.270 40,062.870 -4,302.400	\$40,062.87	(\$4,302.40)
		(IN#9)					
Category Amount:						\$40,062.87	\$-4,302.40
Project Total Amount:						\$1,149,106.96	\$12,945,793.18