

Rpt-ID: RCPESPRJ

Georgia

Date: 12/11/2019

User: eheath

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1801619-0

Estimate Number: 0004

Pay Period: 11/01/2019
to 11/30/2019

Contract Location:

SR 17 NORTH OF FAIRFAX CIRCLE EXTENDING WEST SR 1

Time Allowed: 293 Days

Elapsed Calender Days: 293 Days

Percent Time: 100.00

District: 1

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 12/14/2018

Date Awarded: 12/14/2018

Date Contract Executed: 02/07/2019

Date Notice to Proceed: 02/11/2019

SNELLVILLE GA 30078-0306

Date Work Began: 07/28/2019

Phone: (770)985-0600

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 11/30/2019

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$2,414,585.73

Original Contract Amount \$2,414,585.73

Funds Available \$293,264.85

Percent Complete 87.85%

Counties:

Elbert

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005735	\$2,414,585.73	\$2,414,585.73	\$293,264.85	87.85%	\$87,968.46

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/11/2019

User: eheath

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1801619-0

Estimate Number: 0004

Pay Period: 11/01/2019
to 11/30/2019

Project Number: M005735 SR 17 - MILLING & PLMX RESF

Federal State Project Number: M005735

	Total to Date	Prev to Date	This Estimate
Participating	\$1,697,056.70	\$1,626,681.93	\$70,374.77
Non-Participating	\$424,264.18	\$406,670.49	\$17,593.69
Total Earnings	\$2,121,320.88	\$2,033,352.42	\$87,968.46
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,121,320.88	\$2,033,352.42	\$87,968.46
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,121,320.88	\$2,033,352.42	

Total Payable: **\$87,968.46**

Rpt-ID: RCPEsprj

Georgia

Date: 12/11/2019

User: eheath

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1801619-0

Estimate Number: 0004

Pay Period: 11/01/2019
to 11/30/2019

Project Number M005735

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0035	647-6200	LOOP DETECTOR, 6 FT X 6 FT, BIPOLE	EA	34.000 823.710	.000 26.000 26.000	\$21,416.46	\$21,416.46
0040	647-6300	LOOP DETECTOR, 6 FT X 40 FT, QUADRUPOLE	EA	30.000 1263.020	.000 18.000 18.000	\$22,734.36	\$22,734.36
0080	653-2501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WH LM		8.250 2029.450	.000 7.246 7.246	\$14,705.39	\$14,705.39
0085	653-2502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEI LM		6.750 2029.450	.000 3.422 3.422	\$6,944.78	\$6,944.78
0090	653-4501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI GLM		5.750 1335.170	.000 8.523 8.523	\$11,379.65	\$11,379.65
0095	653-4502	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, YELI GLM		8.250 1335.170	.000 1.864 1.864	\$2,488.76	\$2,488.76
0110	654-1001	RAISED PVMT MARKERS TP 1	EA	800.000 3.740	.000 1,156.000 1,156.000	\$4,323.44	\$4,323.44
0115	654-1002	RAISED PVMT MARKERS TP 2	EA	1,100.000 3.740	.000 13.000 13.000	\$48.62	\$48.62
0120	654-1003	RAISED PVMT MARKERS TP 3	EA	1,100.000 3.740	.000 1,050.000 1,050.000	\$3,927.00	\$3,927.00

Rpt-ID: RCPESPRJ

Georgia

Date: 12/11/2019

User: eheath

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1801619-0

Estimate Number: 0004

Pay Period: 11/01/2019
to 11/30/2019

Project Number M005735

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0010 ROADWAY					
9000	002-0096	REDUCTION OF PAY FOR -	DAY	.000	.000		
				-1300.000	.000		
					.000	\$.00	\$0.00
		NON-REFUNDABLE DEDUCTIONS PER CONTRACT SPEC 150.2.08 B					
Category Amount:						\$87,968.46	\$87,968.46
Project Total Amount:						\$87,968.46	\$2,121,320.88